

# **SECTION III**

## **Timely Implementation Of TCMs**

# SECTION III

## TIMELY IMPLEMENTATION OF TRANSPORTATION CONTROL MEASURES (TCMs)

### Table of Contents

	<i><b>Page</b></i>
Introduction.....	<b>III-1</b>
Transportation Conformity Rule.....	<b>III-1</b>
Criteria And Procedures For The Timely Implementation Of TCMs.....	<b>III-2</b>
Applicable SIPs in the SCAG Region .....	<b>III-3</b>
TCM Reporting Process in the SCAG Region .....	<b>III-4</b>
Timely Implementation of TCM Projects in the SCAG Region.....	<b>III-5</b>
Listing of TCMs Subject to Timely Implementation and Completed/Corrected Projects .....	<b>III-6</b>

## **TIMELY IMPLEMENTATION OF TCMS**

---

### ***INTRODUCTION***

This section itemizes and reports the findings of timely implementation of Transportation Control Measure (TCM) projects specified in the fiscally constrained portion, or the first two years (i.e., FY 2008/09-2009/10), of the 2008 RTIP. The findings are required only for the applicable TCM projects contained in the approved SIPs for the relevant air basins.

### ***TRANSPORTATION CONFORMITY RULE***

The criteria for identifying TCM projects and the requirements for timely implementation of these projects are defined in the U.S. EPA's Transportation Conformity Rule, 40 CFR Parts 51 and 93:

Transportation control measure (TCM) is any measure that is specifically identified and committed to in the applicable implementation plan that is either one of the types listed in section 108 of the CAA, or any other measure for the purpose of reducing emissions or concentrations of air pollutants from transportation sources by reducing vehicle use or changing traffic flow or congestion conditions. Notwithstanding the first sentence of this definition, vehicle technology-based, fuel-based, and maintenance-based measures which control the emissions from vehicles under fixed traffic conditions are not TCMs for the purposes of this subpart.

Section 108(f)(1)(A) of the federal CAA lists the following sixteen measures as illustrative of TCMs. However, this list should not be considered exhaustive.

- Programs for improved use of public transit;
- Restriction of certain roads or lanes to, or construction of such roads or lanes for use by, passenger buses or high occupancy vehicles;
- Employer-based transportation management plans, including incentives;
- Trip-reduction ordinances;
- Traffic flow improvement programs that achieve emission reductions;
- Fringe and transportation corridor parking facilities, serving multiple occupancy vehicle programs or transit service;
- Programs to limit or restrict vehicle use in downtown areas or other areas of emission concentration, particularly during periods of peak use;
- Programs for the provision of all forms of high-occupancy, shared-ride services;
- Programs to limit portions of road surfaces or certain sections of the metropolitan area to the use of non-motorized vehicles or pedestrian use, both as to time and place;
- Programs for secure bicycle storage facilities and other facilities, including bicycle lanes, for the convenience and protection of bicyclists, in both public and private areas;
- Programs to control extended idling of vehicles;

- Programs to reduce motor vehicle emissions, consistent with Title II of the Clean Air Act, which are caused by extreme cold start conditions;
- Employer-sponsored programs to permit flexible work schedules;
- Programs and ordinances to facilitate non-automobile travel, provision and utilization of mass transit, and to generally reduce the need for single-occupant vehicle travel, as part of transportation planning and development efforts of a locality, including programs and ordinances applicable to new shopping centers, special events, and other centers of vehicle activity;
- Programs for new construction and major reconstruction of paths, tracks or areas solely for the use by pedestrian or other non-motorized means of transportation, when economically feasible and in the public interest; and
- Programs to encourage the voluntary removal from use and the marketplace of pre-1980 model year light duty vehicles and pre-1980 model light duty trucks.

In addition to the types of measures listed above, other measures may be considered as TCM projects if they reduce emissions or concentrations of air pollutants from transportation sources by modifying vehicle use, changing traffic flow, or mitigating traffic congestion conditions. TCM projects may be voluntary programs, incentive-based programs, regulatory programs, as well as market- or pricing-based programs. However, all TCM categories must be listed in the applicable (EPA-approved) SIP to be considered TCMs.

It should be noted, however, that measures and projects that use technology to reduce emissions – such as innovations in fuel formulation technologies, or the promotion of zero-emission vehicles, or of alternative fueled engines – cannot be considered TCM projects. Roadway capacity enhancement projects are also not typically considered TCMs.

The transportation conformity process is designed to ensure timely implementation of TCM strategies, thus reinforcing the link between AQMP/SIPs and the transportation planning process. If a TCM cannot be implemented or is only partially implemented, the shortfall must be made up by either substituting a new TCM strategy or by enhancing other control measures through the substitution.

## ***CRITERIA AND PROCEDURES FOR THE TIMELY IMPLEMENTATION OF TCMs***

The Transportation Conformity Rule (40 CFR 93.113) states:

- (a) The transportation plan, TIP, or any FHWA/FTA project which is not from a conforming plan and TIP must provide for the timely implementation of TCMs from the applicable implementation plan.
- (b) For transportation plans, this criterion is satisfied if the following two conditions are met:
  - (1) The transportation plan, in describing the envisioned future transportation system, provides for the timely completion or implementation of all TCMs in the applicable implementation plan which are eligible for funding under title 23 U.S.C. or the Federal Transit Laws, consistent with schedules included in the applicable implementation plan.

- (2) Nothing in the transportation plan interferes with the implementation of any TCM in the applicable implementation plan.
- (c) For TIPs, this criterion is satisfied if the following conditions are met:
- (1) An examination of the specific steps and funding source(s) needed to fully implement each TCM indicates that TCMs which are eligible for funding under title 23 U.S.C. or the Federal Transit Laws are on or ahead of the schedule established in the applicable implementation plan, or, if such TCMs are behind the schedule established in the applicable implementation plan, the MPO and DOT have determined that past obstacles to implementation of the TCMs have been identified and have been or are being overcome, and that all State and local agencies with influence over approvals or funding for TCMs are giving maximum priority to approval or funding of TCMs over other projects within their control, including projects in locations outside the nonattainment or maintenance area.
  - (2) If TCMs in the applicable implementation plan have previously been programmed for Federal funding but the funds have not been obligated and the TCMs are behind the schedule in the implementation plan, then the TIP cannot be found to conform if the funds intended for those TCMs are reallocated to projects in the TIP other than TCMs, or if there are no other TCMs in the TIP, if the funds are reallocated to projects in the TIP other than projects which are eligible for Federal funding intended for air quality improvement projects, e.g., the Congestion Mitigation and Air Quality Improvement Program.
  - (3) Nothing in the TIP may interfere with the implementation of any TCM in the applicable implementation plan.

### ***APPLICABLE SIPs IN THE SCAG REGION***

In the SCAG region, SIPs developed in the South Coast Air Basin and the Ventura County portion of the South Central Coast Air Basin contain TCM strategies and are subject to EPA's Transportation Conformity Rule analyses. The other SIPs do not contain any TCM strategies. The two SIPs with TCM strategies are:

#### **2007 Ozone SIP (SCAB)**

The 2007 Ozone AQMP for the SCAB was approved by the SCAQMD Board on June 1, 2007 and by the ARB as part of the SIP on September 27, 2007. The TCM categories in the 2007 Ozone AQMP/SIP are consistent with the TCM01 categories established in the 1994 Ozone SIP.

## **2004 Ozone SIP (Ventura County Portion of SCCAB)**

The 2004 Ozone SIP was approved by the Ventura County Air Pollution Control District (VCAPCD) on April 13, 2004 and by the ARB on April 21, 2004. The 2004 Ozone AQMP/SIP revision makes no changes to previously approved TCMs contained in the 1994 SIP (as amended in 1995).

It is noted that the Ventura County SIP does not claim emission reduction credits from TCM projects. They have been included to assist transportation and air quality agencies to identify projects that have the potential of reducing vehicle emissions, vehicle trips and vehicle miles traveled.

## ***TCM REPORTING PROCESS IN THE SCAG REGION***

Only those TCM-category projects that have been committed for implementation are considered for purposes of timely implementation reporting. As such, only those projects designated as TCMs in the first two years (the fiscally constrained portion) of the prevailing RTIP are considered for reporting.

In the SCAG region, new TCMs are identified by the RTIP process. Projects that meet the TCM criteria become committed TCMs and part of the applicable SIP after: 1) funds are committed for right-of-way or construction in the first two years (the fiscally constrained portion) of the RTIP; 2) the RTIP is approved by the Regional Council; 3) state and federal approval of the RTIP; and 4) concurrence by US EPA and ARB. New TCMs (i.e., those projects first identified in the 2008 RTIP) are listed in the tables on page III-7. Project status for these new TCMs will be provided in the next required timely implementation report, assuming the 2008 RTIP is approved by the Regional Council and upon concurrence by US EPA and ARB.

The projects reported on in this report are those TCM-category projects which have committed to right-of-way acquisition, construction or implementation in the in the first two years of the prevailing (2006) RTIP. In addition, those TCM projects designated for reporting in previous RTIPs, and which are still under construction or implementation, will continue to be reported. TCM projects completed during this RTIP cycle are also reported.

Although project implementation remains an enforceable commitment by project sponsor agencies, SCAG is responsible for assuring the timely implementation of TCMs. Per a request from the federal agencies, beginning with the 2003 AQMP/SIP, SCAG began to develop a protocol for tracking currently anticipated project completion dates against previously reported completion dates, as provided by the CTCs. It is SCAG's intention that project completion dates reported when a TCM is first listed in an approved RTIP will be reported in all subsequent Timely Implementation Reports alongside the most current completion dates, until such a time as the project is completed. In this case, ongoing projects include the original date listed beginning with the 2004 RTIP, or a later RTIP when first listed as a committed TCM.

SCAG has traditionally relied on the established project status update process used for the RTP and the RTIP to provide the initial structure for the Timely Implementation Report. This data, which is submitted to SCAG by the CTCs, is then tabulated into a draft Timely Implementation Report and then re-circulated to the CTCs so as to obtain the most current project information available with regard to implementation status. This final data on project implementation status, and on currently anticipated completion dates, is then used to establish the final Timely Implementation Report. SCAG's process integrates an assessment of the specific steps and funding sources needed to fully implement each TCM, and confirms that the projects are on or ahead of schedule; or, in the case that some particular project is delayed, the analysis establishes that the obstacles to implementation have been or are being overcome, and that the project is henceforth expected to be expeditiously implemented.

### ***TIMELY IMPLEMENTATION OF TCM PROJECTS IN THE SCAG REGION***

The federal Transportation Conformity Rule states that timely implementation is to be measured against the TCM projects in the applicable SIP. SCAG evaluates the TCM-category projects to determine the anticipated level and current status of implementation.

The enforceable commitment is to report on the funding and implementation of TCM projects in the first two years of the six-year RTIP. In each RTIP, TCM category projects roll forward and the enforceable commitment is automatically revised to encompass the first two-year schedule of TCM-category projects without the need for a SIP revision. The implementation status of each of these TCM projects then continues to be reported on in subsequent RTIPs, until the TCM project is reported as having been completed, or the suitably replaced or substituted project has been completed.

### **TCM Funding Sources**

The following types of funding sources contribute to demonstrating timely implementation of TCM projects:

- SAFETEA-LU programs provide federal funds for eligible TCM projects under EPA requirements.
- TCMs are eligible expenditures under funds provided for the National Highway System (NHS), CMAQ, and the STP. TCMs listed in federal CAA Section 108 (f)(1)(A) [other than clauses xii and xvi] are specifically listed as eligible uses for federal funding.
- Under CMAQ, funds are targeted for TCMs and may not be used for projects that do not contribute to the attainment of NAAQS. CMAQ funds may not be provided for a project resulting in the construction of new capacity available to single occupancy vehicles, except on the HOV portion of a larger freeway project, or where the project consists of a HOV facility made available to single occupancy vehicles only during non-peak travel times.

## South Coast Air Basin

The 2007 AQMP/SIP includes the following three TCM project categories:

- High Occupancy Vehicle (HOV) Measures,
- Transit and Systems Management Measures, and
- Information-based Transportation Strategies.

It should be noted that the TCM project categories in Appendix IV-C, Regional Transportation Strategy and Control Measures, of the 2007 Ozone AQMP/SIP, are consistent with those of TCM01 specified in the 1994 and subsequent Ozone SIPs, and are updated by the list provided in the Timely Implementation Report section of this document.

## Ventura County Portion of SCCAB

The applicable TCM projects in Ventura County include the following strategies:

- Ridesharing
- Non-Motorized Strategies
- Traffic Flow Improvement Strategy
- Land Use Strategy Transit Strategies

## ***LISTING OF TCMS SUBJECT TO TIMELY IMPLEMENTATION AND COMPLETED/CORRECTED PROJECTS***

The information in the following tables demonstrates timely implementation of TCMS (by County).



Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
ALAMEDA CORRIDOR EAST	LA990353	ALAMEDA CORRIDOR EAST – NOGALES ST GRADE SEP	2006	2010	The 2008 RTP identified LA990353 as complete. The Nogales-Alhambra (North) part of project is complete. The Nogales-LA Subdivision (South) part of this project was recently transferred by LA County to ACE, and is scheduled for completion in 2010.
ANTELOPE VALLEY TRANSIT AUTHORITY	LA0D428	PURCHASE PROPERTY/CONSTRUCT PASSENGER TRANSFER STATION	2010	2010	No change from the 2008 TCM Report. ROW acquisition; intend to obligate the funds prior to October 2008.
BALDWIN PARK	LAE0076	CONSTRUCT ADD'L VEHICLE PARKING (200 TO 400 SPACES), BICYCLE PARKING LOT AND PEDESTRIAN REST AREA AT THE TRANSIT CENTER	2010	2010	No change from the 2008 RTP TCM Report. Baldwin Park Metrolink Transit Center recently granted \$4,200,000 through the STIP process. Metro staff working with Caltrans to obligate a portion of the STIP (LAFA141) funding to complete the Transit Center design. Anticipated completion date December 2009.
BELL GARDENS	LA0F099	TRANSIT CENTER AND PARK AND RIDE; CONSIST OF BUS STOP AMENITIES INCLUDING NEW BUS SHELTER, BENCHES, LANDSCAPING ETC.THE TRANSIT CENTER WILL BE SUPPORTED BY A 283 SPACE PARK & RIDE	2009	2010	No change from the 2008 RTP TCM Report. Environmental Document/Pre-Design Phase (PAED). On schedule.
BELLFLOWER	LA996275	WEST BRANCH GREENWAY MULTI-MODAL TRANS. CORRIDOR DESIGN AND CONSTRUCT 2.5 MILE CLASS I BIKE PATH ALONG MTA-OWNED SANTA ANA BRANCH ROW INCL. PEDESTRIAN AND LANDSCAPING (3145)	2006	2008	No change from the 2008 RTP TCM Report. Project bids due November 14, 2007; award of contract scheduled for November 26, 2007. E-76 for construction in hand. Delays encountered largely related to requested changes from Caltrans in the license agreement between the City and the MTA for use of the property. Anticipated completion date July 2008.
CALABASAS	LA974100	U.S. 101 INTERJURISDICTIONAL BIKE LANE GAP CLOSURE CONSTRUCTION 4.5 MILES OF BIKEWAY IMPROVEMENTS TO CLOSE SEVERAL GAPS WITHIN A 12 MILE CORRIDOR(TEA21-#69) (PPNO# 3147)	2003/2006	2008	No change from the 2008 RTP TCM Report. Under construction. Anticipated completion date December 2008.

Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
CALTRANS	1178A	Route 405: IN LOS ANGELES AND CULVER CITY FROM ROUTE 90 TO ROUTE 10 - HOV LANES (SB 5+0 TO 5+1; NB 5+0 TO 5+1 HOV) (2206LK CFP) OBLIGATED 6207 (034)	2006	2008	No change from the 2008 RTP TCM Report. Construction/Implementation. All funds have been obligated. Anticipated completion date 11/30/2008.
CALTRANS	LA000357	Route 5: --- FROM ROUTE 170 TO ROUTE 118 ONE HOV LANE IN EACH DIRECTION (10 TO 12 LANES) INCLUDING THE RECONSTRUCTION OF THE I-5/SR-170 MIXED FLOW CONNECTOR AND THE CONSTRUCTION OF THE I-5/SR-170 HOV TO HOV CONNECTOR (CFP 345) (2001 CFP 8339; CFP2197). (	2008/2010	2011	No change from the 2008 RTP TCM Report. Engineering/Plans, Specifications and Estimates (PS&E). Anticipated completion date December 2011.
CALTRANS	LA000358	Route 5: --- FROM ROUTE 134 TO ROUTE 170 HOV LANES (8 TO 10 LANES) (CFP 346)(2001 CFP 8355). (EA# 12180, 12181,12182,12183,12184, 13350 PPNO 0142F,151E,3985,3986,3987) SAFETEA LU # 570. CONSTRUCT MODIFIED IC @ I-5 EMPIRE AVE, AUX LNS NB & SB BETWEEN BURB	2012/2010	2011	No change from the 2008 RTP TCM Report. Engineering/Plans, Specifications and Estimates (PS&E). Anticipated completion date December 2011.
CALTRANS	LA000548	Route 10: FROM PUENTE TO CITRUS HOV LANES FROM 8 TO 10 LANES (C-ISTEA 77720) (EA# 117080, PPNO# 0309N)	2030/2015	2015	No change from the 2008 RTP TCM Report. Engineering/Plans, Specifications and Estimates (PS&E). On schedule.
CALTRANS	LA01342	Route 10: RT 10 FROM RT 605 TO PUENTE AVE HOV LANES (8+0 TO 8+2) (EA# 117070, PPNO 0306H) PPNO 3333 3382 AB 3090 REP (TCRP #40)	2008/2010	2011	No change from the 2008 RTP TCM Report. Bid/Advertise Phase. Anticipated completion date 2012.
CALTRANS	LA01344	Route 5: RT 5 FROM RT 118 TO RT 14 FROM 10 TO 12 LANES HOV LANES. EA# 122001, PPNO 0162P. GARVEE project.	2005/2006	2008	No change from the 2008 RTP TCM Report. Construction/Implementation. All funds have been obligated. Anticipated completion date 7/31/08.
CALTRANS	LA0C8344	Route 405: EXTENSION OF N/B I-405 HOV LANE-TO EXTEND THE HOV LANE ON N/B I-405 FROM SOUTH OF VENTURA BL TO SO. BURBANK BLVD WHERE IT WILL JOIN THE EXISTING HOV LANE. (EA# 199620, PPNO# 2788).	2007	2008	No change from the 2008 RTP TCM Report. In construction Implementation Phase. All funds have been obligated. Project on schedule to be completed 7/22/08.

Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
CALTRANS	LA0D73	Route 5: LA MIRADA, NORWALK & SANTA FE SPRINGS-ORANGE CO LINE TO RTE 605 JUNCTION. WIDEN FOR HOV & MIXED FLOW LNS, RECONSTRUCT VALLEY VIEW (EA 2159A0, PPNO 2808). TCRP#42.2&42.1	2014	2016	No change from the 2008 RTP TCM Report. Environmental Document/Pre-design Phase (PAED). Anticipated completion date 2016.
CALTRANS	LA195900	Route 405: RTE. 405 - WATERFORD AVE. TO RTE 10 - AUX LANE: LOS ANGELES - WATERFORD AV. TO RTE 10 - CONSTRUCT S/B AUX LANE & S/B HOV LN (2001 CFP 8354) (EA# 195900 ,PPNO 2333). GARV 12/03	2006/2007	2009	No change from the 2008 RTP TCM Report. Construction Implementation phase. Project Completion scheduled 4/3/2009. All funds have been obligated.
CALTRANS	LA963724	Route 210: IN LA VERNE AND CLAREMONT, FROM FOOTHILL BOULEVARD TO SAN BERNARDINO COUNTY LINE - CONSTRUCT 8-LANE FREEWAY INCLUDING 2-HOV LANES (12620, 12640, 12630, 10501, 17210) 24270	2003	2010	No change from the 2008 RTP TCM Report. Construction/Project implementation. Anticipated completion date 2010.
CALTRANS	LA996137	Route 60: RTE. 60 HOV LNS. FROM RTE. 605 TO BREA CANYON RD. -- CONSTRUCT ONE HOV LANE IN EACH DIRECTION) (CFP: 358, 4262, 6137=67,150+IIP: 5,100) (EA#129410, 129421, PPNO 0482R,0482RA)	2008/2007	2011	No change from the 2008 RTP TCM Report. Beginning project implementation. Anticipated completion date 2011.
CALTRANS	LA996134	Route 5: RTE. 5/14 INTERCHANGE & HOV LNS ON RTE 14 - CONSTRUCT 2 ELEVATED LANES - HOV CONNECTOR (DIRECT CONNECTORS) (EA# 16800)(2001 CFP 8343) (PPNO 0168M)	2014/2009	2013	No change from the 2008 RTP TCM Report. Project being awarded. Completion date moved due to contractability issues. Anticipated completion date 2013.
CARSON, CITY OF	LAE2932	213TH ST. PEDESTRIAN SIDEWALK BRIGE OVER DOMINGUEZ CHANNEL. CONSTRUCT 213TH ST. PEDESTRIAN BRIDGE TO PROVIDE SAFE PASSAGE FOR PEDESTRIANS & WHEELCHAIRS OVER DOMINGUEZ CHANNEL.	2010	2010	No change from the 2008 RTP TCM Report. On schedule.
CARSON, CITY OF	LA0C8219	SOUTH BAY PAVILION REGIONAL TRANSIT CTR. CONSTRUCTION OF A TRANSIT CTR AT THE SOUTH BAY PAVILION SHOPPING CTR TO BE SERVED BY ALL 8 CARSON CIRCUIT RTES & MTA LINES #205 & #446-447.	2006	2010	No change from the 2008 RTP TCM Report. Engineering/Plans , Specifications and Estimates (PS&E)
CLAREMONT	LA0D103	PARKING FACILITY EXPANSION FOR TRANSIT PATRONS. THE CITY AND THE REDEVELOPMENT AGENCY WILL EXPAND ON AN EXISTING PARKING FACILITY (500 PARKING SPACE) FOR ADDITIONAL USE BY TRANSIT PATRONS.	2006	2009	No change from the 2008 RTP TCM Report. Under construction. Anticipated completion date 12/31/09.
COMPTON	LAOB7326	COMPTON CREEK BIKEWAY EXTSN - PHASE III.DSIGN & CNSTRUCT .6 MI OF CLAS 1 BIKE/PED PATH FRM GREENLEAF BL TO ARTESIA FWY.WILL INC BIKE PATH, PED WALKWAY SIGNAGE, STRPNG. (PPNO 2869).	2005/2006	2009	No change from the 2008 RTP TCM Report. On schedule. Anticipated completion date 2009.

Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
CULVER CITY MUNI BUS LINES	LA0B400	Purchase CNG buses and expand natural gas fueling facility (SAFETEA-LU Transit Project #207) Procurement of six (6) 40' CNG expansion buses.	2004	2008	No change from the 2008 RTP TCM Report. In the process of planning for the implementation of a BRT and are trying to figure out how many buses needed for this program. Have optional add-on program from last bus procurement. Order for the buses will be placed once planning completed. Anticipated completion date 2008.
CULVER CITY MUNI BUS LINES	LA0C8382	SEPULVEDA BLVD BUS STOP IMPROVEMENT PROGRAM. BUS STOP AMENITIES INC LIGHTING SIGNAGE, LANDSCAPING, SHELTERS, SEATING, LANDINGS AND TRASH RECEPTACLES.	2008/2010	2010	Potential implementation obstacles identified. MTA has identified substitute projects and has requested that SCAG initiate the substitution process pursuant to SAFETEA-LU.
FOOTHILL TRANSIT ZONE	LA0B311	PARK AND RIDE FACILITY TRANSIT ORIENTED NEIGHBORHOOD PROGRAM SAFETEA-LU # 341 (E-2006-BUSP-092) (E-2006-BUSP-173)	2003/2005	2010	No change from the 2008 RTP TCM Report. Environmental Document/Pre-Design Phase (PAED). Anticipated completion date 2010.
FOOTHILL TRANSIT ZONE	LA963526	BUS STOP ENHANCEMENT	2005	2008	No change from the 2008 RTP TCM Report. Construction/Project implementation. Anticipated completion date June 2008.
FOOTHILL TRANSIT ZONE	LA9811007	AVL SYSTEM, ARRIVAL SIGNS, (SMART BUS PROJECT) AND LINE 187 SIGNAL PRIORITY	2005	2008	No change from the 2008 RTP TCM Report. Engineering/Plans, Specifications and Estimates. Anticipated completion date December 2008.
GARDENA	LA0D340	PURCHASE FIVE (5) 40 FT. ALTERNATIVE FUEL BUSES FOR SERVICE EXPANSION. PART OF SAFETEA-LU TRANSIT PROJECT #260 ALONG WITH LA0D308, LA000507, AND LA0D307	2010	2010	No change from the 2008 RTP TCM Report. PAED Phase. Anticipated completion date June 2010.
GLENDALE	LAE0001A	PURCHASE OF CNG BUSES FOR GLENDALE BEELINE TRANSIT SYSTEM	2010	2010	No change from the 2008 RTP TCM Report. Order additional 17 buses in 08/09. Anticipated completion date 2010.

Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
LA CANADA-FLINTRIDGE	LA0C8159	LA CANADA FLINTRIDGE EAST/WEST BIKEWAY CORRIDOR. DESIGN AND CONSTRUCTION OF 3.42 MILES OF EAST/WEST DIRECTIONAL CLASS II AND CLASS III BIKEWAY IN THE CITY OF LA CANADA FLINTRIDGE.	2008	2008	No change from the 2008 RTP TCM Report. Anticipated completion date December 2008.
LA MIRADA	LA0D349	PURCHASE EXPANSION BUSES WITH ALTERNATE FUEL (HYBRID/ELECTRIC)	2008	2008	No change from the 2008 RTP TCM Report. Project is in the planning stage. Funds obligated.
LONG BEACH	LA0C8163	BIKEWAY AND PEDESTRIAN IMPROVEMENTS. 1.2 MILE CLASS I BIKE/PED PATH FROM WALNUT AVE TO WILLOW ST AT THE BLUE LINE STATION. (PPNO# 3408)	2005	2011	Delay due to environmental review issues and purchase of site. CEQA review done originally but NEPA review also needed. Negotiations on alternate property facilitated by interim funding from City of Long Beach.
LONG BEACH	LA0C8331	LONG BEACH WAYFINDING/TRANSIT CONNECTION PROGRAM OF SIGNS WILL BE PEDESTRIAN, VEHICULAR, A PARKING AND WILL INCLUDE MAPPING THAT DISPLAYS DESTINATIONS AND TRANSIT OPTIONS.	2004	2009	No change from the 2008 RTP TCM Report. Project under construction and implementation. Anticipated completion date December 2009.
LONG BEACH	LAE1296	LONG BEACH INTELLIGENT TRANSPORTATION SYSTEM	2011	2011	No change from the 2008 RTP TCM Report. New Project. On schedule.
LONG BEACH PUBLIC TRANSPORTATION COMPANY	LA0C8383	LONG BEACH TRANSIT: BUS STOP IMPROVEMENT PROJ. ENHANCE 9 OF RAIL STATION FEEDER BUS STOPS TO EASE TRANSFERS, MAKE PUBLIC TRANSIT MORE AESTHETICALLY PLEASING & SAFER, INC RIDERSHIP.	2004	2010	No change from the 2008 RTP TCM Report. Construction/Project implementation begins. On schedule.
LOS ANGELES COUNTY	LA0C8364	NORTH LA COUNTY NON-ADVERTISING BUS STOP SHELTERS. INSTALLATION OF BUS SHELTERS WITH SEATING AT BUS STOPS WITH GREATEST # OF DAILY BOARDING IN NORTH LOS ANGELES COUNTY. PPNO 3229.	2006/2007	2010	No change from the 2008 RTP TCM Report. Still coordinating with local transit providers for shelter locations. On schedule.
LOS ANGELES COUNTY	LA996289	SOUTH BAY BIKE TRAIL PED. ACCESS RAMPS/SIDEWALKS - DESIGN OF RAMPS, WALKWAYS TO PROVIDE ACCESS TO THE STH. BAY TRAIL AT DOCKWEILER STATE BEACH (2006 STIP)	2010	2010	No change from the 2008 RTP TCM Report. Preliminary Engineering
LOS ANGELES COUNTY MTA	LA0C10	MID-CITY/EXPOSITION CORRIDOR LIGHT RAIL TRANSIT PROJECT PHASE I TO VENICE-ROBERTSON STATION	2011/2012	2010	No change from the 2008 RTP TCM Report. Under construction. Anticipated completion date 2010.

Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
LOS ANGELES COUNTY MTA	LA0C8114	LA CNTY RIDESHARE SERVICES; PROVIDE COMMUTE INFO, EMPLOYER ASSISTANCE AND INCENTIVE PROGRAMS THROUGH CORE & EMPLOYER RIDESHARE SERVICES & MTA INCENTIVE PROGRAMS. PPNO 9003	2009	2010	No change from the 2008 RTP TCM Report. Ongoing. Anticipated completion date December 2010.
LOS ANGELES COUNTY MTA	LA0C8413	METRO RAPID BUS STATIONS-PHASE II: INCLUDES COMMUNICATIONS & EQUIPMENT	2006/2007	2012	No change from 2008 RTP TCM Report. Ongoing installment of bus signal priority system. On schedule.
LOS ANGELES COUNTY MTA	LA29202U3	SAN FERNANDO VALLEY NORTH/SOUTH BRT EXTENSION PHASE I: METRO RAPID SERVICE ALONG RESEDA BLVD. AND SEPULVEDA BLVD. SAFETEA-LU # 183	2005	2009	No change from the 2008 RTP TCM Report. Planning. On schedule.
LOS ANGELES COUNTY MTA	LA29202U4	SAN FERNANDO VALLEY NORTH/ SOUTH BRT EXTENSION PHASE II: BUS SPEED IMPROVEMENTS ALONG METRO RAPID CORRIDORS AND EXPANSION OF EXISTING PARK & RIDE FACILITY.	2005/2007	2010	No change from the 2008 RTP TCM Report. Planning. On schedule.
LOS ANGELES COUNTY MTA	LA29202U5	SAN FERNANDO VALLEY NORTH/ SOUTH BRT EXTENSION PHASE III: STATION ACCESSIBILITY AND PEDESTRIAN ENHANCEMENTS ON RESEDA BLVD., SEPULVEDA BLVD., AND LANKERSHIM BLVD.	2005/2008	2010	No change from the 2008 RTP TCM Report. Planning. On schedule.
LOS ANGELES COUNTY MTA	LA29202U6	SAN FERNANDO VALLEY NORTH/ SOUTH BRT EXTENSION PHASE IV: COMPLETION OF A NORTHBOUND BUS ONLY LANE ON A PORTION OF SEPULVEDA BLVD. AND OTHER IMPROVEMENTS.	2005/2009	2010	No change from the 2008 RTP TCM Report. Planning. On schedule.
LOS ANGELES COUNTY MTA	LA29202V	EASTSIDE TRANSIT CORRIDOR - UNION STATION TO ATLANTIC VIA 1ST ST. TO LORENA, THEN 3RD ST. VIA 3RD/BEVERLY BLVD. TO ATLANTIC (EASTSIDE LRT PPNO 3358)	2009/2010	2010	No change from the 2008 RTP TCM Report. Construction. Anticipated completion date 2010.
LOS ANGELES COUNTY MTA	LA29202W	MID -CITY TRANSIT CORRIDOR: WILSHIRE BLVD. FROM VERMONT TO SANTA MONICA DOWNTOWN- MID-CITY WILSHIRE BRT INCL. DIV. EXPANSION AND BUS ONLY LANE	2009/2010	2011	First phase is complete.
LOS ANGELES COUNTY MTA	LA963542	ACQUISITION REVENUE VEHICLES - 2,513 CLEAN FUEL BUSES: LEASED VEH. FY02 (370) FY03 (30 HC) + FY04 (70 HC) + (200 ARTICS); FY05-FY10 TOTAL OF 1000 BUSES.	2005	2012	No change from the 2008 RTP TCM Report. Bids will be advertised soon. 105 45' Comp CNG and 25 45' gas electric hybus, delivery 6/09. 94 ARTICS 6/07 delivered. 95 ARTICS expect to be delivered 6/08. FY02 (370) FY03 (30 HC) + FY04 (70 HC) + (200 ARTICS), all delivered. On schedule.

Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
LOS ANGELES COUNTY MTA	LA974165	MACARTHUR PARK STATION IMPROVEMENTS INCLUDE DESIGN AND CONSTRUCTION OF A PLAZA TO ACCOMMODATE PUBLIC ACCESS (PEDESTRIAN ENTRANCES, WALKWAYS, BICYCLE FACILITIES) PPNO# 3417	2002/2007	2011	No change from the 2008 RTP TCM Report. Connected to a joint private-public development at the Westlake/MacArthur Park Station. Metro has taken over the project from the City of LA. Anticipated completion date 2011.
LOS ANGELES COUNTY MTA	LA990305	LIGHT RAIL TRANSIT FLEET- 50 NEW RAIL CAR (26 EXP (10 FOR METRO GOLD LINE EASTSIDE & (16) FOR EXPOSITION LRT) 24 REPLACEMENT CARS - .PPNO 3225.	2010	2010	No change from the 2008 RTP TCM Report. All funds have been obligated. Phased project - vehicles will start to be delivered now and will complete all delivery in 2012
LOS ANGELES COUNTY MTA	LAE0036	WILSHIRE/ VERMONT PEDESTRIAN PLAZA IMPROVEMENTS AND INTERMODAL PEDESTRIAN LINKAGES	2011	2011	No change from the 2008 RTP TCM Report. In construction. On schedule
LOS ANGELES COUNTY MTA	LAE0195	DESIGN AND CONSTRUCT IMPROVED PEDESTRIAN LINKAGES BETWEEN LOS ANGELES PIERCE COLLEGE AND MTA'S RAPID BUS TRANSIT STOPS TO INCLUDE PASSENGER AMENITIES, 2007 CFP # F1658	2010	2014	No change from the 2008 RTP TCM Report. Funding to be provided by 2007 Metro Call for Projects process. Anticipated completion date 2014.
LOS ANGELES COUNTY MTA	LAE0388A	DESIGN AND CONSTRUCT IMPROVED PEDESTRIAN LINKAGES BETWEEN LOS ANGELES MISSION COLLEGE AND PUBLIC TRANSIT SERVICES TO INCLUDE LIGHTING, LANDSCAPING, AND PASSENGER AMENITIES	2010	2010	No change from the 2008 RTP TCM Report. In contract/project award phase. Anticipated completion date December 2010.
LOS ANGELES, CITY OF	LA002738	BIKEWAY/PEDESTRIAN BRIDGE OVER LA RIVER AT TAYLOR YARD CLASS I (CFP 738, 2077) (PPNO# 3156)	2009	2012	Environmental Document/Pre-design Phase (PAED); E76 and CTC Allocation request for 06/07 funds have been completed. Project delay from 2009 to 2012 caused by issues with the LOA between LACMTA and the City of LA are being overcome.
LOS ANGELES, CITY OF	LA0B7330	SAN FERNANDO RD ROW BIKE PATH PHSE II- CONSTRUCT 2.75 MILES CLASS I FROM FIRST ST TO BRANFORD ST, ON MTA-OWNED ROW PARALLEL TO SAN FERNANDO RD. LINK CYCLISTS TO NUMEROUS BUS LANE. PPNO 2868.	2005	2010	No change from the 2008 RTP TCM Report. Project is in Final Design phase. Environmental documents have been completed. Anticipated completion date June 2010.

Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
LOS ANGELES, CITY OF	LA0C53	HOLLYWOOD INTERMODAL TRANSPORTATION AND PUBLIC PARKING CENTER ON HAWTHORNE AVE. BETWEEN HIGHLAND AVENUE AND NORTH ORANGE DRIVE (EXIST 500 SP PARK STRUCTURE).TCRP#49.2	2004	2011	Agency's acquisition of property was challenged. MTA looking at other site opportunities in the vicinity for the facility.
LOS ANGELES, CITY OF	LA0C8164	EXPOSITION BLVD RIGHT-OF-WAY BIKE PATH-WESTSIDE EXTENSION. DESIGN AND CONSTRUCTION OF 2.5 MILES OF CLASS 1 BIKEWAY, LIGHTING, LANDSCAPING & INTERSECTION IMPROVEMENTS. (PPNO# 3184)	2009	2010	No change from the 2008 RTP TCM Report.
LOS ANGELES, CITY OF	LA0C8171	GAYLEY AVE BIKE LANES & STREET WIDENING. DESIGN AND CONSTRUCTION OF .25 MILES OF CLASS II BIKE LANES ON GAYLEY AVE FROM EXISTING BIKE LANES AT LEVERING AVENUE TO THE UCLA CAMPUS	2010	2013	Potential implementation obstacles identified. MTA has identified substitute projects and has requested that SCAG initiate the substitution process pursuant to SAFETEA-LU.
LOS ANGELES, CITY OF	LA0C8173	NORTHRIDGE METROLINK STN PARKING IMPRVMENT. CONSTRUCT ADDT'L 100 PRKING SPCS & RECONFIGURE SOUTHERN PRTION OF EXISTNG PRKNG LOT TO YIELD AN ADDT'L 40 NET PRKING SPCES TOTAL 400 SPC.	2007	2009	No change from the 2008 RTP TCM Report. Project is in the PAED (Preliminary Design) phase. E76 and CTC Allocation Request have been completed for 06/07 funds. Anticipated completion date 2009.
LOS ANGELES, CITY OF	LA0C8174	LITTLE TOKYO PEDSTRIAN LINKAGES. CONSTRUCTN OF IMPRVEMNTS: SIDEWLK & CROSSWALK ENHANCMENTS, STREET FURNITURE & LANDSCAPING TO PROMOTE PEDESTRIAN TRAVEL W/IN LITTLE TOKYO. PPNO 3116.	2004/2006	2009	No change from the 2008 RTP TCM Report. Project funded by local funds only. Project is under construction. Project delay as result of prop 218 assessment process. The community opposed the assessment and additional outreach and community meetings were needed. Assessment is approved and project is under way. Anticipated completion date 2009.
LOS ANGELES, CITY OF	LA0C8209	HOLLYWOOD MEDIA DISTRICT-PED IMPRV. STREETSCAPE ELEMNTS: LANDSCAPE MEDIAN ISLANDS, PED LIGHTING, STAMPED XWALK, ON SANTA MONICA BL- VINE ST TO HIGHLAND & HIGHLAND - MELROSE TO FOUNTAIN	2005	2009	No change from the 2008 RTP TCM Report. Engineering/Plans, Specifications and Estimates (PS&E). Anticipated completion date November 2008.
LOS ANGELES, CITY OF	LA0C8380	CHINATOWN/COLLEGE STREET GOLD LINE STATION - INTERMODEL TRANS. CENTER ENHANCE MENT ( PEDESTRIAN WALKWAY BRIDGE, BUS STATION, AND A BIKE STATION)	2004/2008	2008	No change from the 2008 RTP TCM Report. Project in Construction. All funds have been obligated.



Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
LOS ANGELES, CITY OF	LAE0566	PURCHASE OF SIX (6) ALTERNATIVE FUELED VEHICLES TO BE USED IN THE EXPANSION OF THE LAX REMOTE TERMINAL FLYAWAY SHUTTLE BUS SYSTEM. LOS ANGELES WORLD AIRPORTS WILL OPERATE THESE BUSES BETWEEN NEW PARK-N-RIDE LOTS AND LAX AIRPORT.	2011	2011	No change from the 2008 RTP TCM Report. Bid/Advertise Phase. On schedule.
LOS ANGELES, CITY OF	LAE0567	INTERMODAL TRANSPORTATION CENTER WHICH WOULD ENHANCE PASSENGER SERVICE BETWEEN AREA RAIL AND BUS TRANSIT AND THE LAX AIRPORT.	2010	2013	No change from the 2008 RTP TCM Report. LA City Council has required Los Angeles World Airports to complete additional analysis for LAX master plan projects such that the environmental process is expected to take an additional two years. Anticipated completion date 2013.
LOS ANGELES, CITY OF	LA0C8242	BUS STOP IMPROVEMENTS ON SAN FERNANDO ROAD & TC LIGHTING; ENHANCE PASSENGER FACILITIES AT VARIOUS BUS STOPS WITH GREATEST NUMBER OF DAILY BOARDINGS ON EAST SIDE OF SAN FERNANDO RD.	2008	2010	No change from the 2008 RTP TCM Report. Engineering/Plans, Specifications and Estimates (PS&E); Funding has changed. MTA and Bureau of St Lighting has entered into an MOU with PC25 funds. Anticipated completion date 2010.
MONROVIA	LAE0039	TRANSIT VILLAGE - PROVIDE A TRANS. FACILITY FOR SATELLITE PARKING FOR SIERRA MADRE VILLA GOLD LINE STA, P-N-R FOR COMMUTERS, A FOOTHILL TRANSIT STORE.	2010	2010	No change from the 2008 RTP TCM Report. With publication of Draft EIR for the Transit Village Development area, projects are being defined with scope of works developing within the 6 months, with design/construction documents to follow. Construction to begin within 6-9 months. Anticipated completion date 2010.
MONTEBELLO	LA55201	CONTINUING PROJECT - BUS STOP IMPROVEMENTS ,AMENITIES ,SHELTERS ,ETC	2010	2010	No change from the 2008 RTP TCM Report. Construction/Project implementation. On schedule.

Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
PASADENA	LA0D372	SOUTH ACCESS PEDESTRIAN BRIDGE TO SIERRA MADRE VILLA LIGHT RAIL STATION. THIS PEDESTRIAN BRIDGE OVER THE ROUTE 210 FREEWAY WILL PROVIDE A DIRECT AND SAFE APPROACH FOR PEDESTRIANS	2007	2010	No change from the 2008 RTP TCM Report. Engineering (PS&E) Phase PS&E. ROW completion – Jan. 2009, Construction completion - June 2010. Required revisions to design to comply with new AASHTO standards.
PASADENA	LA0D47	SR 710 MITIGATION PROJECT-TRAFFIC CONTROL AND MONITORING SYSTEM-INTELLIGENT TRANSPORTATION SYSTEMS (ITS). CONSTRUCT AND INSTALL ITS TECHNOLOGY AND VARIOUS DEGREES OF SMART SIGNALS	2008	2008	No change from the 2008 RTP TCM Report. Project in Progress. Anticipated completion date December 2008.
PASADENA	LA0D99	PURCHASE 2 EXPANSION LOW-FLOOR, HANDICAPPED ACCESSIBLE, ALTERNATIVE FUEL TRANSIT BUSES.	2004	2010	No change from the 2008 RTP TCM Report. Vehicles have been purchased and are waiting delivery. All funds have been obligated. Anticipated completion date 2010.
PASADENA	LAE3790	THE PASADENA ITS INTEGRATES 3 COMPONENTS; TRAFFIC SIGNAL COMMUNICATION AND CONTRL, TRANSIT VEHICLE ARRIVAL INFO AND PUBLIC PARKING AVAILABILITY INFO. SAFETEA-LU PRJ #3790 AND #399	2010	2013	Project experienced delays but is now on track. The City is advertising a contract for the Transit Vehicle Arrival Information component to facilitate implementation.
REDONDO BEACH	LA0D299	ACQUISITION OF (6) ALTER FUEL TRANSIT/PARATRANSIT VEHICLES NOT TO EXCEED 35' SAFETEA-LU TRANSIT #251	2010	2010	No change from the 2008 RTP TCM Report. First Vehicle/Equipment Delivered. Anticipated completion date 2010.
SAN FERNANDO	LAE0127	PROCUREMENT OF (3) CNG TRANSIT VEHICLES AND RELATED INFRASTRUCTURE EQUIPMENT FOR FIXED ROUTE PUBLIC TRANSPORTATION.	2010	2010	No change from the 2008 RTP TCM Report. Engineering/Plans, Specifications and Estimates (PS&E). On schedule.
SAN GABRIEL VALLEY COG	LA0C57	ACE/GATEWAY CITIES-CONSTRUCT GRADE SEP. AT PASSONS BLVD IN PICO RIVERA (& MODIFY PROFILE OF SERAPIS AV.)(PART OF ALAMEDA CORR EAST PROJ.)SAFETEA-LU HPP # 1666 (TCRP #54.3)	2006	2010	No change from the 2008 RTP TCM Report. Engineering/Plans, Specifications and Estimates (PS&E). On schedule.
SAN GABRIEL VALLEY COG	LA990359	GRADE SEP XINGS SAFETY IMPR; 35- MI FREIGHT RAIL CORR. THRGH SAN.GAB. VALLEY - EAST. L.A. TO POMONA ALONG UPRR ALHAMBRA &L.A. SUBDIV - ITS 2318 SAFETEA #2178;1436 #1934 PPNO 2318	2003/2009	2010	No change from the 2008 RTP TCM Report. Construction/Project implementation begins. On schedule.

Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
SANTA CLARITA	LA0D363	SANTA CLARITA TRANSIT PHASE 2 - EXPANSION BUSES - 2 OVER THE ROAD COMMUTER BUSES.	2009	2009	No change from the 2008 RTP TCM Report. This project will continue for several years while we implement our recently adopted Transportation Development Plan (TDP). Additional federal funds will be added at a later time during a TIP Amendment. Anticipated completion date 2010.
SANTA CLARITA	LA0F018	PURCHASE (2) EXPANSION BUSES FOR ROUTE 8 TO THE SAN FERNANDO VALLEY	2009	2009	No change from the 2008 RTP TCM Report. In procurement stage. Anticipated completion date 2009.
SANTA CLARITA	LA0C8130	INCIDENT MANAGEMENT - TRAVELER INFORMATION SUBSYSTEM; INSTALLATION OF SYSTEM DETECTORS, FIBER OPTIC CABLE, CCTV'S, AND TRAVELER INFO SYSTEM VIA WEBSITE, EMAIL OR CELL PHONE.	2006	2008	No change from the 2008 RTP TCM Report. In implementation stage. Anticipated completion date February 2009.
SANTA CLARITA	LA0C8156	SANTA CLARITA REG'L COMUTR TRAIL - I-5 TO RAILROAD BRIDGE & FROM RAILROAD BRIDGE TO ANZA DRIVE- CONSTRUCT & ACQUISITION OF 1.0 MI OF CLASS I BIKE PATH (PPNO 3127). NON-CAP.	2006	2011	No change from the 2008 RTP TCM Report. In construction. Anticipated completion date January 2011.
SANTA FE SPRINGS	LA0F096	NORWALK SANTA FE SPRINGS TRANSPORTATION CENTER PARKING EXPANSION AND BIKEWAY IMPROVEMENTS. PROVIDE ADDITIONAL 250 PARKING SPACES FOR TRANSIT CENTER PATRONS AND IMPROVE BICYCLES ACCESS TO THE TRANSIT CENTER	2009	2011	No change from the 2008 RTP TCM Report. In ROW acquisition phase. The ISTEAD Demonstration Funds have been allocated to this project by the I-5 JPA. FHWA Caltrans approval for this fund reallocation is pending. Additional funds received from 2007 Call for Project. Project authorization and request to proceed with preliminary engineering and construction (relocation) of a groundwater treatment system on the site is being prepared for submittal to Caltrans. Anticipated completion date 2011.
SANTA MONICA	LA57101	BUS FACILITY IMPROVEMENTS	2005	2010	No change from the 2008 RTP TCM Report. Beginning construction/project implementation. On schedule.

Los Angeles County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
SANTA MONICA MUNICIPAL BUS	LAE0364	CONSTRUCT INTERMODAL PARK AND RIDE FACILITY AT SANTA MONICA COLLEGE CAMPUS ON SOUTH BUNDY DRIVE NEAR AIRPORT AVENUE	2010	2010	No change from the 2008 RTP TCM Report. Engineering/Plans, Specifications and Estimates (PS&E). Anticipated completion date 2010.
SCRAA/LACMTA/SANBAG	LA29204	LA-SAN BERNARDINO CR (SF UNION STATION-SAN BERNARDINO) CAPACITY IMPROVEMENTS (3037) (JARC \$1982). DEMOT21 = 3037	2003/2005	2009	Project under construction.
TORRANCE	LA0D379	AUTOMATIC VEHICLE LOCATOR (AVL) PROJECT-PHASE 2	2007	2008	No change from the 2008 RTP TCM Report. Project ongoing. Planned completion date December 2008.
WESTLAKE VILLAGE	LA960142	LINDERO CANYON ROAD FROM AGOURA TO JANLOR DR CONSTRUCT BIKE PATH, RESTRIPE STREET, INTERSECTION WIDENING, SIGNAL COORDINATION	2003/2005	2013	Project under construction.
WHITTIER	LA0B7322	WHITTIER GREENWAY TRAIL-ACQUISITION, DESIGN, AND CONSTRUCTION MANAGEMENT OF 2 MILES CLASS I BIKE/PED PATH ON AN ABANDONED RAIL ROW FROM NORWALK TO FIVE POINTS.PPNO 2872	2004	2011	This is a portion of a larger bike trail (see LA0C8161 which is on-schedule). This segment of the bike trail is being delayed due to ROW issues.
WHITTIER	LA0C8161	WHITTIER GREENWAY TRAIL: PICKERING BRIDE SEG 1 DEVT& SEG 3 P/E & DEVT. DESIGN, CONST& ACQUIST OF 2.86 MLES CLASS I BIKE/PED FAC ON ABANDONED ROW IN WHITTIER PPNO#3440-EA07-932045	2008	2008	On schedule.

Los Angeles County Completed/Corrected Projects					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
ACCESS SERVICES, INC.	LA900520	PURCHASE OF ADDITIONAL 386 VEHICLES FROM FY06 TO FY09. 100 VEHICLES IN FY06, 114 VEHICLES IN FY07; 110 IN FY08 AND 62 IN FY09.	2005	2005	Corrected. Not a TCM by definition.
ALAMEDA TRANSPORTATION CORRIDOR AGENCY	LA0D45	ROUTE 47: SR-47 EXPRESSWAY: REPLACEMENT OF SCHUYLER HEIM BRIDGE TO INCLUDE 2 THRU LANES AND 1 AUX LANE NB; AND 3 THRU LANES AND 1 AUX LANE SB; CONSTRUCT EXPRESSWAY AND 2-LANE FLYOVER. SAFETEA-LU # 712 & # 3797	2003/2005	2017	Corrected. Not a TCM - mixed flow project incorrectly labelled as a TCM

Los Angeles County Completed/Corrected Projects					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
ARCADIA	LA990712	NEW & EXPANDED SHUTTLE SERVICE THRU DOWNTOWN ARCADIA CONNECTING HOTELS & BUSINESSES TO SANTA ANITA RACE TRAK & FASHION MALL (HUNTINGTON ST) & PROPOSED METRO GOLD LINE FOOTHILL EXTENSION TRANSIT STATION	2003/2005	2008	Completed
BALDWIN PARK	LA0D281	DESIGN AND CONSTRUCT PARKING IMPROVEMENTS AT AND ADJACENT TO THE CITY'S EXISTING METROLINK STATION	2007	2010	Not a committed TCM - No funding for ROW or construction in the first two years of the RTIP.
BURBANK	LAE0396	UPGRADE EXIST - REG,L TRANSIT & LAYOVER FACILITY ADJACENT TO THE BURBANK-GLENDALE-PASADENA AIRPORT. WILL FACILITATE TRANSFER OF PASSENGERS TO & FROM MANY GROUND TRANS. (PE ONLY)	2011	2011	Not a committed TCM - No funding for ROW or construction in the first two years of the RTIP.
CALABASAS	LA0D322	TRANSIT FACILITY TO INCLUDE BUS MAINTENANCE STRUCTURE, BUS STORAGE, TRANSIT HUB, PARK-N-RIDE, TRAIL HEAD AND A VISITOR SERVING KIOSK.	2007	2008	Not a committed TCM - No funding for ROW or construction in the first two years of the RTIP.
CARSON, CITY OF	LAE0108	PURCHASE TWO TRIPPER BUSES TO RELIEVE OVERCROWDING DURING PEAK PERIODS. ROUTE G AND D, BLUELINE STATION AT DEL AMO BLVD/I-710 TO SOUTH BAY PAVILION MALL, DEL AMO BLVD	2010	2010	Not a committed TCM - No funding for ROW or construction in the first two years of the RTIP.
CARSON, CITY OF	LAE0132	PURCHASE OF ONE BUS.REPLACEMENT OF A 1983 CROWN DIESEL FUEL SCHOOL BUS WITH THE PURCHASE OF A NEW CNG-POWERED SCHOOL BUS. BUS WILL REDUCE EMISSIONS & CONTINUE TO PROVIDE TRANSPORTA	2011	2011	Not a committed TCM - No funding for ROW or construction in the first two years of the RTIP.
CARSON, CITY OF	LAE0407	PURCHASE ONE TROLLEY BUS VEHICLE FOR EXISTING SERVICE ALONG CARSON ST. BETWEEN THE HARBOR TRANSIT WAY STATION AND THE CARSON CIVIC CENTER AT AVALON BLVD	2010	2010	Not a committed TCM - No funding for ROW or construction in the first two years of the RTIP.
COVINA	LA0D206	METROLINK PEDESTRIAN BRIDGE PROJECT. THIS FACILITY WILL BE CONSTRUCTED ON THE WEST SIDE OF CITRUS AVE. THE METROLINK STATION IS ON THE EAST SIDE OF CITRUS AVE.	2006	2012	Not a committed TCM - No funding for ROW or construction in the first two years of the RTIP.
LAC MTA	LA0C8109	COUNTYWIDE TRANSPORTATION SYS. AWARENESS & SATISFACTION. PROJECT WILL USE AND EXPAND UPON IT'S PREDECESSOR'S WORK, THE SERVICE PLANNING MARKET RESEARCH PROGRAM (SPMRP) FOR TRANSIT	2002/2007		Project complete.
LAC MTA	927333	RIDESHARE ACTIVITIES	2005		Project complete.

Los Angeles County Completed/Corrected Projects					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
LOS ANGELES COUNTY	LA002633	THOMPSON CREEK BICYCLE TRAIL (93/97 CFP; BIKE PROGRAM) CLASS I (2 MILES)	2003/2005	2005	Corrected. Not a TCM - Project is recreational and does not meet the definition of a TCM.
LOS ANGELES, CITY OF	LA0C8330	BICYCLE COMMUTER TECHNOLOGY ACCESS, CITY'S WEB PAGE FOR BICYCLE PROGRAM	2006	2009	Not a committed TCM - No funding for ROW or construction in the first two years of the RTIP.
MONTEBELLO	LA0D287	PURCHASE OF 29 REPLACEMENT BUSES. GASOLINE-ELECTRIC HYBRID LOW FLOOR 40' COACH. PURCHASE OF 6 EXPANSION BUSES. GASOLINE-ELECTRIC HYBRID LOW FLOOR 40' COACH	2009	2009	Corrected. Not a TCM – replacement vehicles.
SAN FERNANDO	LA0D284	PROCUREMENT OF TWO EXPANSION CNG TRANSIT VEHICLES AND RELATED INFRASTRUCTURE EQUIPMENT FOR FIXED ROUTE PUBLIC TRANSPORTATION WITHIN THE CITY OF SAN FERNANDO.	2005	2005	Project complete.
SANTA CLARITA	LA0B7335	SANTA CLARA RIVER REGIONAL TRAIL-DESIGNING OF 7 MILES OF CLASS I BIKE/PED PATH ALONG THE NORTH SIDE OF THE RIVER FROM I-5 ON THE WEST TO DISCOVERY PARK ON THE EAST	2005		Corrected. Not a TCM - Project is recreational and does not meet the definition of a TCM.
WEST COVINA	LAE1407	PLAZA DRIVE FROM VINCENT AVE. TO CALIFORNIA AVE. INCLUDING INSTALLATION OF TRAFFIC SIGNAL SYS AT INTERSECTION OF PLAZA DR. & CALIF. THE SYNC. OF TWO TRAFFIC SY, & ADD TURN LANES.	2009	2010	Corrected. Project was incorrectly labeled as a TCM.

Los Angeles County TCMs - New			
Lead Agency	Project ID	Project Description	2008 RTIP Completion Date
BALDWIN PARK	LAF141	BALDWIN PARK METROLINK TRANSPORTATION CENTER. FUNDED THRU STIP AUGMENTATION CONSTRUCTION A TRANSPORTATION CENTER AND PARKING STRUCTURE AT THE BALDWIN PARK METROLINK STATION.	2012
ARTESIA	LAF1607	SOUTH STREET PEDESTRIAN, BIKEWAY AND TRANSIT IMPROVEMENT. IMPROVE PEDESTRIAN ENVIRONMENT AND TRANSIT STOP LOCATIONS WITH LANDSCAPED MEDIANS, TRANSIT SHELTERS, BENCHES, SIDEWALK ENHANCEMENTS AND LIGHTING. CLOSE EXISTING BIKE LANE GAP.	2014

Los Angeles County TCMs - New			
Lead Agency	Project ID	Project Description	2008 RTIP Completion Date
AVALON	LAF1501	COUNTY CLUB DRIVE BIKEWAY IMPROVEMENT PROJECT. CONSTRUCTION OF A 4-FOOT WIDE CLASS II BIKE LANE IN BOTH DIRECTIONS ALONG A ONE MILE SECTION OF COUNTRY CLUB DRIVE.	2013
BALDWIN PARK	LAF1654	BALDWIN PARK METROLINK PEDESTRIAN OVERCROSSING. CONSTRUCT A PEDESTRIAN OVERCROSSING OVER BOGART AVE AND THE METROLINK LINE TO LINK THE STATION WITH VITAL BUS TRANSFER POINTS AND TO PROVIDE ACCESS TO PARKING OVERFLOW AREAS.	2015
BURBANK	LAF1455	CROSS-TOWN TRANSIT CONNECTOR AND SERVICE EXPANSION. FUNDS TO ACQUIRE TWO (2) OF FOUR (4) REQUESTED CNG BUSES TO IMPLEMENT NEW LOCAL TRANSIT SERVICE.	2013
BURBANK	LAF1502	SAN FERNANDO BIKEWAY. IMPLEMENT A CLASS I BIKEWAY ALONG SAN FERNANDO BLVD, VICTORY PLACE AND BURBANK WESTERN CHANNEL TO COMPLETE THE BURBANK LEG OF A 12 MILE BIKEWAY.	2014
CALTRANS	LA996138	ROUTE 5: RTE.5 HOV LNS. FROM FLORENCE AVE TO RTE.19 - ADD ONE LANE IN EACH DIRECTION	2016
CALTRANS	LA0B875	ROUTE 10: HOV LANES FROM CITRUS TO ROUTE 57/210 - (EA# 11934, PPNO# 0310B)	2015
CULVER CITY	LAF1717	REAL-TIME MOTORIST PARKING INFORMATION SYSTEM DEMONSTRATION. THIS PROJECT WILL PROVIDE A REAL-TIME INFORMATION SYSTEM TO COMMUNICATE AND GUIDE MOTORISTS TO AVAILABLE PARKING SPACES IN SELECTED PARKING STRUCTURES IN THE CITY OF CULVER CITY.	2011
EL MONTE	LAF1504	EL MONTE: TRANSIT CYCLE FRIENDLY. EL MONTE PROPOSES TO IMPLEMENT THE 1ST PHASE OF THE EL MONTE BIKE-TRANSIT HUB COMPONENT (METRO BICYCLE TRANSPORTATION STRATEGIC PLAN) A COUNTYWIDE EFFORT TO IMPROVE BIKE FACILITIES	2013
GLENDALE	LAFA144	PURCHASE OF 4-40'CNG BUSES FOR THE GLENDALE BEELINE.	2012
LONG BEACH	LAF1528	SAN GABRIEL RIVER BIKE PATH GAP CLOSURE AT WILLOW STREET. CREATION OF OFF-STREET BICYCLE PATH TO ACHIEVE BICYCLE ROUTE GAP CLOSURE ON WILLOW STREET FROM THE SAN GABRIEL RIVER BIKE PATH WEST TO STUDEBAKER ROAD	2014
LONG BEACH	LAF1530	BICYCLE SYSTEM GAP CLOSURES & IMPROVED LA RIVER BIKE PATH. PROJECT WILL CONSTRUCT PRIORITY CLASS I & III BICYCLE SYSTEM GAP CLOSURES IN LONG BEACH AND IMPROVE CONNECTION TO LA RIVER.	2014
LOS ANGELES COUNTY	LAF1414	THIRD STREET & LA VERNE AVENUE PARKING STRUCTURE. CONSTRUCT A PARKING STRUCTURE AT THIRD STREET AND LA VERNE AVENUE TO PROVIDE PARK AND RIDE SPACES FOR AREA TRANSIT USERS.	2016

Los Angeles County TCMs - New			
Lead Agency	Project ID	Project Description	2008 RTIP Completion Date
LOS ANGELES COUNTY	LAF1511	EASTSIDE LIGHT RAIL BIKE INTERFACE PROJECT. PROJECT INCLUDES DESIGN AND CONSTRUCTION OF BIKE ROUTES WITH APPROPRIATE SIGNAGE AND STRIPING TO ACCESS METRO GOLD LINE STATIONS.	2014
LOS ANGELES COUNTY	LAF1513	FIJI WAY BICYCLE LANE PROJECT. WIDEN THE SOUTH SIDE OF FIJI WAY FROM WEST OF ADMIRALTY WAY FOR BIKE LANES.	2014
LOS ANGELES COUNTY	LAF1514	EMERALD NECKLACE BIKE TRAIL PROJECT. DESIGN AND CONSTRUCT 1.1 MILES OF CLASS I BIKE PATH TO CONNECT DUARTE ROAD TO THE SAN GABRIEL RIVER BICYCLE TRAIL.	2011
LOS ANGELES, CITY OF	LA0C8123	SAN PEDRO ATSAC/ATSC PROJ. PROVIDE ATSAC/ATCS RELATED IMPRVMENTS TO 57 SIGNALIZED INTERSECTIONS THRU IMPLEMENTATION OF A COMPUTER-BASED REAL TIME TRFFC SIGNAL MONITORING CNTRL SYS.	2011
LOS ANGELES, CITY OF	LAF1450	ENCINO PARK-AND-RIDE FACILITY RENOVATION. RENOVATION OF THE ENCINO PARK-AND-RIDE FACILITY IN ORDER TO ADDRESS PHYSICAL AND STRUCTURAL DEFICIENCIES AND ADD CAPACITY TO THIS HEAVILY UTILIZED FACILITY. INCLUDES 50 NEW PARKING SPACES AND BIKE LOCKERS.	2013
LOS ANGELES, CITY OF	LAF1609	MAIN STREET BUS STOP AND PEDESTRIAN IMPROVEMENTS. DESIGN AND CONSTRUCT BUS STOP AND PEDESTRIAN IMPROVEMENTS THAT WILL INCREASE THE USAGE AND CAPACITY OF PEDESTRIAN FACILITIES ALONG A 0.4 MILE STRETCH OF MAIN STREET.	2015
LOS ANGELES, CITY OF	LAF1611	CESAR CHAVEZ TRANSIT CORRIDOR (110 FWY TO ALAMEDA). INSTALLATION OF PEDESTRIAN/TRANSIT RIDER AMENITIES INC. BUS STOP GARDENS AT THREE INTERSECTIONS, NEW PEDESTRIAN LIGHTING, STREET TREES IN A LANDSCAPED PARKWAY & WAYFINDING SIGNAGE.	2015
LOS ANGELES, CITY OF	LAF1612	CENTURY CITY URBAN DESIGN AND PEDESTRIAN CONNECTION PLAN. PROJECT WILL IMPLEMENT SIDEWALK IMPROVEMENTS, DECORATIVE CROSSWALKS, MEDIAN ISLAND, CURB RAMPS, PEDESTRIAN LIGHTING, SHELTERS, BENCHES, TRASH RECEPTACLES & STREET TREES.	2013
LOS ANGELES, CITY OF	LAF1613	EXPO LINE STN STREETSCAPE PROJECT-EAST CRENSHAW TO JEFFERSON. DESIGN & CONSTRUCTION OF PEDESTRIAN RELATED STREETSCAPE IMPROVEMENTS WITHIN 1/4 MILE FROM EACH OF 3 LIGHT RAIL STATIONS ALONG EXPOSITION BLVD BETWEEN CRENSHAW & JEFFERSON.	2013
LOS ANGELES, CITY OF	LAF1615	EASTSIDE LIGHT RAIL PEDESTRIAN LINKAGE. IMPROVE LINKAGES WITHIN 1/4 MILE OF METRO'S GOLD LINE LRT.	2012



Los Angeles County TCMs - New			
Lead Agency	Project ID	Project Description	2008 RTIP Completion Date
LOS ANGELES, CITY OF	LAF1617	HOLLYWOOD PEDESTRIAN/TRANSIT CROSSROADS PHASE II. DESIGN AND INSTALL PEDESTRIAN AND TRANSIT USER ENHANCEMENTS, EXTENDING THE ORIGINAL HOLLYWOOD PEDESTRIAN/TRANSIT IMPROVEMENT PROJECT TO INCLUDE HIGHLAND AVENUE AND VINE STREET.	2013
LOS ANGELES, CITY OF	LAF1630	WASHINGTON BLVD TRANSIT ENHANCEMENTS. WASHINGTON BL TRANSIT ENHANCEMENT IS A STREETScape DESIGN PROJECT THAT ENCOURAGES INCREASED USE OF PUBLIC TRANSIT WHILE SUPPORTING LAND USES THAT ARE COMPATIBLE W/TOD	2014
LOS ANGELES, CITY OF	LAF1657	LOS ANGELES VALLEY COLLEGE (LAVC) BUS STATION EXTENSION. PROJECT WILL EXTEND THE ORANGE LINE STATION AT THE LA VALLEY COLLEGE BY PROVIDING A DIRECT PEDESTRIAN CONNECTION FROM THE STATION TO A NEW PEDESTRIAN ENTRANCE TO LAVC.	2013
LOS ANGELES, CITY OF	LAF1662	SOLANO CANYON-ZANJA MADRE-CHINATOWN-BROADWAY BUS STOP IMPROV. IMPROVE 8 BUS STOPS ALONG BROADWAY-BERNARD ST TO SOLANO AV WITH STREET FURNITURE & LANDSCAPING, INCREASING ACCESSIBILITY, TRANSFERS & TRANSIT USE	2014
LOS ANGELES, CITY OF	LAF1663	SUNSET JUNCTION TRANSIT PLAZA. CONVERT AN UNUSED ROADWAY SECTION INTO A TRANSIT PLAZA WITH NEW CONCRETE PLATFORM, STREET FURNITURE, PED LIGHTS, & LANDSCAPING, INCREASING ACCESSIBILITY, TRANSFERS & TRANSIT USE.	2014
LOS ANGELES, CITY OF	LAF1704	DOWNTOWN L.A. ALTERNATIVE GREEN TRANSIT MODES TRIAL PROGRAM. OFFER SHARED RIDE-BICYCLE AND NEIGHBORHOOD ELECTRIC VEHICLE TRANSIT SERVICES TO LA CITY HALL AS AN ALTERNATIVE TO OVERCROWDED DASH SERVICE	2014
LOS ANGELES, CITY OF	LAF1708	HOLLYWOOD INTEGRATED MODAL INFORMATION SYSTEM. INSTALLATION OF ELECTRONIC, DIRECTION AND PARKING AVAILABILITY SIGNS WITH INTERNET CONNECTIVITY TO PROVIDE ADVANCE AND REAL-TIME INFORMATION INTENDED TO INCREASE TRANSIT RIDERSHIP	2015
LOS ANGELES, CITY OF	LAOB416	ROUTE 101: IN LOS ANGELES - DOWNTOWN OVER FREEWAY 101 - PEDESTRIAN BRIDGE ENHANCEMENT	2010
PALMDALE	LAF1507	AVENUE S BIKEWAY PHASE 2. CLASS I BIKEWAY IMPROVEMENTS ALONG THE GENERAL ALIGNMENT OF AVENUE S IN THE CITY OF PALMDALE. THIS PROJECT WILL INCLUDE CLOSING GAPS IN OUR LOCAL BICYCLE PLAN.	2014

Los Angeles County TCMs - New			
Lead Agency	Project ID	Project Description	2008 RTIP Completion Date
PALMDALE	LAF1508	6TH STREET EAST BIKEWAY EXTENSION. THIS PROJECT WILL PROVIDE A MISSING LINK IN THE CLASS I BWY TO CONNECT THE EXISTING SIERRA HWY BIKEWAY TO THE TRANSPORTATION CENTER AND AN EXISTING BIKEWAY IN CLOCK TOWER PLAZA	2015
PASADENA	LAF1655	EAST COLORADO BOULEVARD PEDESTRIAN ENHANCEMENTS (PHASE I). INSTALLATION OF PEDESTRIAN-SCALE STREET LIGHTING ON REGIONALLY SIGNIFICANT STREET IN A SPECIFIC PLAN AREA OF PASADENA IN ORDER TO INCREASE LIVABILITY/ENHANCE PEDESTRIAN MOVEMENT.	2014
RANCHO PALOS VERDES	LAF1506	BIKE COMPATIBLE RDWY SAFETY AND LINKAGE ON PALOS VERDES DR. THE PROJECT WILL HAVE A CLASS II BIKE LANE ON BOTH SIDES OF PALOS VERDES DRIVE SOUTH, WITH AN UNPAVED SHOULDER FOR EMERGENCY USE.	2014
RANCHO PALOS VERDES	LAF1605	PEDESTRIAN SAFE BUS STOP LINKAGE. LINKING 11 BUS STOPS CURRENTLY INACCESSIBLE BECAUSE OF LACK OF SIDEWALKS ON BOTH THE EAST AND WEST SIDE OF HAWTHORNE BLVD. FROM CREST RD. TO PALOS VERDES DR. SOUTH (ABOUT 13,000')	2013
SAN FERNANDO	LAF1640	SAN FERNANDO DOWNTOWN PEDESTRIAN IMPROVEMENT PROJECT. DESIGN AND CONSTRUCTION OF THE DOWNTOWN PORTION OF THE SAN FERNANDO CORRIDORS PLAN. THE PROJECT WILL INCREASE PEDESTRIAN ACTIVITY, PROMOTE PUBLIC TRANSIT AND ENHANCE SAFETY.	2014
SANTA CLARITA	LAF1424	MCBEAN REGIONAL TRANSIT CENTER PARK AND RIDE. PURCHASE LAND, DESIGN, AND CONSTRUCT A REGIONAL PARK-AND-RIDE LOT ADJACENT TO THE MCBEAN REGIONAL TRANSIT CENTER IN THE CITY OF SANTA CLARITA.	2012
SANTA MONICA	LAF1534	BIKE TECHNOLOGY DEMONSTRATION. PROJECT WILL CONSIST OF DESIGN, INSTALLATION AND EVALUATION OF SEVERAL BICYCLE TECHNOLOGIES, INCLUDING BICYCLE ACTIVATED DETECTION AT INTERSECTIONS, BIKE BOXES, AND BIKE PARKING.	2015
SOUTH PASADENA	LA0B7271	BLUE LINE PEDESTRIAN LINKAGE AND SAFETY IMPROVEMENTS-INCLUDE SIGNAGE, UPGRADES CROSSWALKS, PEDESTRIAN LIGHTING, ENHANCED SIDEWALK AROUND THE STATION IN THE AREA MISSION ST STATION	2008

Orange County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
ANAHEIM	ORA000100	GENE AUTRY WAY WEST @ I-5 (I-5 HOV TRANSITWAY TO HASTER) ADD OVERCROSSING ON I-5 (S)/MANCHESTER AND EXTEND GENE AUTRY WAY WEST FROM I-5 TO HASTER (3 LANES IN EA DIR.)	2004	2009	No change from the 2008 RTP TCM Report. City is updating environmental documents and beginning ROW.
ANAHEIM	ORA120318	ANAHEIM REGIONAL TRANS INTERMODAL CENTER (ARTIC) - PLANNING AND ENV PHASE - INCLUD EXPAND OF EXIST AMTRAK/METROLINK STATION AT ANA STAD TO PROVIDE ACCESS W/ TRANS SVC	2010	2010	No change from the 2008 RTP TCM Report. Funds programmed for ROW in 06/07 and construction from 06/07 through 08/09.
CALTRANS	10167	I-5 FROM SR-91 TO LA COUNTY LINE IN BUENA PARK - ADD 1 MIXED FLOW LN AND 1 HOV LN IN EACH DIRECTION. FROM 6 - 0 TO 8 - 2 LANES.	2008	2008	No change from the 2008 RTP TCM Report. Project currently underway - in construction
CALTRANS	ORA000193	HOV CONNECTRS ON 22/405 BTWN SEAL BCH BL. & VALLEY VIEW & ON 405/605 BTWN KATELLA AVE & SEAL BCH BL. W/2ND HOV LN IN EA DIR ON 405 BTWN CONNECTRS EA071631 DUAL LD CALTRANS-OCTA	2010	2013	No change from the 2008 RTP TCM Report. Project is currently in design phase. ROW will begin this fiscal year.
FULLERTON	ORA020113	FULLERTON TRAIN STATION - PARKING STRUCTURE, PHASE I AND II. TOTAL OF 500 SPACES (PPNO 2026)	2004	2011	No change from the 2008 RTP TCM Report. Project is in design phase and ROW is scheduled to start this FY. Construction funding was delayed as part of STIP. Anticipated completion date June 2011.
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA110501	BUS RAPID TRANIST - 28MI FIXED BRT FRM BREA MALL TO IRVINE TRANS CNTR. INCLUDES STRUCTURES, (32) ROLLING STOCK, AND FEEDER SVC & IBC SHUTTLE- CNG SHUTTLES FROM JWA TO IBC.	2010	2010	No change from the 2008 RTP TCM Report. Project is in design phase. The RFP's for Design - Service Bus Stop Modifications Technology System Design were let in October 2007.
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA120531	BUS RAPID TRANSIT (HARBOR BLVD BRT) - 19 MILE FIXED RT BRT BETWEEN FULLERTON AND COSTA MESA; INCLUDES STRUCTURES AND (23) ROLLING STOCK	NA	2011	No change from the 2008 RTP TCM Report. On schedule.
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA120532	BUS RAPID TRANIST (WESTMINSTER/17TH BRT) - 22MILE FIXED RT BRT BETWEEN SANTA ANA AND LONG BEACH; INCLUDES STRUCTURES AND ( 23) ROLLING STOCK	2011	2011	No change from the 2008 RTP TCM Report. The RFP's for Design - Service Bus Stop Modifications Technology System Design were let in October 2007.

Orange County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA65002	RIDESHARE SERVICES RIDEGUIDE, DATABASE, CUSTOMER INFO, AND MARKETING (ORANGE COUNTY PORTION).	2010	2015	No change from the 2008 RTP TCM Report. Ongoing
ORANGE COUNTY TRANSIT DISTRICT (OCTD)	ORA041501	PURCHASE (71) STANDARD 30FT EXPANSION BUSES - ALTERNATIVE FUEL - (31) IN FY08-09, (9) IN FY09-10, (7) IN FY11-12, (6) IN FY12-13 AND (18) IN FY13-14	2012	2012	No change from the 2008 RTP TCM Report. Ongoing
OCTD	ORA041502	PURCHASE (48) PARATRANSIT EXPANSION VANS - (22) IN FY10/11, (12) IN FY11/12, AND (14) IN FY13/14	2012	2012	No change from the 2008 RTP TCM Report. Ongoing
OCTD	ORA55241	PURCHASE (87) STANDARD 40 FT EXPAN ALT FUEL BUSES - (14) IN FY08 - 09, (44) IN FY10-11, (14) IN FY11-12, (2) IN FY12 - 13 AND (13) IN FY13 -14	2007/2010	2012	No change from the 2008 RTP TCM Report. Ongoing
OCTD	ORA020119	PURCHASE PARATRANSIT VEHICLES EXPAN (142) - (66) IN FY04/05, (21) IN FY05/06, (14) IN FY06/07, (13) IN FY07/08, (14) IN FY08/09, (14) IN FY09/10	2007/2010	2010	No change from the 2008 RTP TCM Report. Ongoing project - project is being implemented consistent with programming
TCA	10254	SJHC, 15 MI TOLL RD BETWEEN I-5 IN SAN JUAN CAPISTRANO & RTE 73 IN IRVINE, EXISTING 3/M/F EA.DIR.1 ADD'L M/F EA DIR, PLUS CLIMBING & AUX LNS AS REQ, BY 2015 PER SCAG/TCA MOU 4/5/01	2015/2008	2015	No change from the 2008 RTP TCM Report. Ongoing implementation of AVO monitoring requirements of SCAG/TCA MOU
TCA	ORA050	ETC (RTE 241/261/133) (RTE 91 TO I-5/JAMBOREE) EXISTING 2 M/F EA.DIR, 2 ADD'L M/F IN EA. DIR, PLUS CLIMB AND AUX LNS AS REQ, BY 2015 PER SCAG/TCA MOU 4/05/01.	2015/2010	2015	No change from the 2008 RTP TCM Report. Ongoing implementation of AVO monitoring requirements of SCAG/TCA MOU
TCA	ORA051	(FTC-N) (OSO PKWY TO ETC) (13MI) EXISTING 2 MF IN EA. DIR, 2 ADDITIONAL M/F LANES, PLS CLMBNG & AUX LANS AS REQ BY 2015 PER SCAG/TCA MOU 4/05/01.	2015/2010	2015	No change from the 2008 RTP TCM Report. Ongoing implementation of AVO monitoring requirements of SCAG/TCA MOU
TCA	ORA052	(FTC-S) (I-5 TO OSO PKWY) (15MI) 2 MF EA. DIR BY 2013; AND 1 ADDITIONAL M/F EA. DIR. PLS CLMBNG & AUX LANES AS REQ BY 2030 PER SCAG/TCA MOU 4/05/01. #1988	2015/2010	2030	No change from the 2008 RTP TCM Report. Selection of preferred alternative 2/23/06; proceeding to construction with initial phase opening in 2013, second phase opening in 2030; ROD pending 6/08

Orange County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
VARIOUS AGENCIES	ORA990906	LUMP SUM. TEA FUNDS FOR BICYCLE AND PEDESTRIAN FACILITY PROJECTS THROUGHOUT ORANGE COUNTY (PROJECTS ARE CONSISTENT WITH 40 CFR PART 93.126, 127, 128, EXEMPT TABLES 2 & 3)	2009	2009	No change from the 2008 RTP TCM Report. All projects are proceeding as scheduled.

Orange County Completed/Corrected Projects					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA000104	PARKING EXPANSION AT IRVINE TRANSPORTATION CENTER; BUILD 1500-CAR PARKING STRUCTURE INCLUDING ENVIRONMENTAL, DESIGN, AND CONSTRUCTION. PPNO 9511	2007	2007	Project Complete

Orange County TCMs - New				
Lead Agency	Project ID	Project Description	2008 RTIP Completion Date	
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA110633	RIDESHARE VANPOOL PROGRAM - CAPITAL LEASE COSTS	2012	

Riverside County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
CALTRANS	0121D	ON I-215/SR91/SR60, RIV I215 COR IMPROV PROJ - FROM 60/91/215 JCT TO 60/215 SPLIT - WIDEN 6 TO 8 LNS, INCLUDING MAINLINE/IC IMPROVS, ADD HOV, AUX, & SB TRUCK CLIMB LN (EA: 3348U1)	2006/2007	2009	No change from the 2008 RTP TCM Report. Project under construction. Construction completion scheduled for December 2009.
CORONA	RIV010227	CORONA ADVANCED TRAFFIC MANAGEMENT SYSTEM (ATMS) - AND REGIONAL ITS INTEGRATION PHASE 2.	2005	2010	No change from the 2008 RTP TCM Report. Phase I completed. 2008 RTIP to reflect Phase 2 portion.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV010212	ON SR91 - ADAMS TO 60/215 IC: ADD HOV LNS, AUX LNS (MADISON-CENTRAL), BRIDGE WIDENING & REPLACEMENTS, EB/WB BRAIDED RAMPS, IC MOD/RECONSTRUCT + SOUND/RETAINING WALLS	2002	2015	No change from the 2008 RTP TCM Report. Environmental document signed on Aug. 31, 2007. Project is in design and right-of-way phase. Estimated completion is 2015.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV011211	AT N. MAIN ST/E. GRAND BLVD - CONSTRUCT NEW 1,000 SPACE PARKING STRUCTURE & CCTV/SEC ENHANCE. AT CORONA N. MAIN METROLINK STN (EA: CORSTN, PPNO: 0079D) (FY 07 5307) (UZA: RIV-SAN)	2005	2011	No change from the 2008 RTP TCM Report. The contract has been awarded. Anticipated completion date 2011.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV050555	ON I-215 (N/O EUCALYPTUS AVE TO S/O BOX SPRINGS RD) & SR60 (DAY ST TO SR60/I-215 JCT): RECONSTRUCT JCT TO PROVIDE 2 HOV DIRECT CONNECTOR LNS (SR60 PM: 12.21 to 13.31) AND MINOR WIDENING TO BOX SPRINGS RD FROM 2 TO 4 THROUGH LANES BETWEEN MORTON RD AND BOX SPRINGS RD/FAIR ISLE DR IC (EA: 449311)	2011	2011	No change from the 2008 RTP TCM Report. Project is in design phase. Anticipated completion date April 2012.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV051006	IN WESTERN RIVERSIDE COUNTY FOR CARE CONNEXUS INC.: PURCHASE 1 EXPANSION LARGE BUS (APPROX 16 PASSENGERS, GAS/DIESEL) W/ LIFT AND TIEDOWNS (5310 FY 05/06 CYCLE)	2009	2008	No change from the 2008 RTP TCM Report. Vehicles order completed May 11, 2007; target vehicle delivery is March 2008.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV061149	IN WESTERN RIVERSIDE COUNTY FOR PEPPERMINT RIDGE - PURCHASE 2 EXPANSION MODIFIED VANS (APPROX 8 PASS EACH, GAS/DIESEL) (FY 06/07 5310 CYCLE)	2010	2010	No change from the 2008 RTP TCM Report. Vehicle order anticipated to occur May 2008.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV061162	AT DOWNTOWN RIVERSIDE METROLINK STATION FOR UCR (CE-CERT): IMPLEMENT UCR INTELLISHARE SYSTEM (INTELLIGENT SHARED-USE VEHICLE SYSTEM) AT 2 DESIGNATED PARKING SPACES	2007	2007	No change from the 2008 RTP TCM Report. Project is progressing – environmental clearance is underway. Environmental clearance expected by Spring 2008

Riverside County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV070303	ON SR60 IN NW RIV CO: IMPLEMENT EXPANDED SR60 FREEWAY SERVICE PATROL (FSP) (BEAT #7 PATROL , 2 TRUCKS) BETWEEN MILIKEN AVE & MAIN ST (SR60 HOV LN CHANGE TCM SUBSTITUTION PROJECT)	2010	2010	No change from the 2008 RTP TCM Report. Ongoing since 2007. Daily service provided Monday - Friday.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV070304	ON I-215 IN SW RIV CO: IMPLEMENT NEW I-215 FREEWAY SERVICE PATROL (FSP) (BEAT #19, 2 TRUCKS) BETWEEN SR74/4TH ST AND ALESSANDRO BLVD (SR60 HOV LANE CHANGE TCM SUBSTITUTION PROJECT)	2010	2010	No change from the 2008 RTP TCM Report. Ongoing since 2007. Daily service provided Monday - Friday.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV070307	ON SR60 IN MORENO VALLEY: IMPLEMENT NEW SR60 FREEWAY SERVICE PATROL (FSP) (BEAT #8, 2 TRUCKS) BETWEEN DAY ST AND REDLANDS BLVD (SR60 HOV LANE CHANGE TCM SUBSTITUTION PROJECT)	2010	2010	No change from the 2008 RTP TCM Report. Ongoing since 2007. Daily service provided Monday - Friday.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV520109	RECONSTRUCT & UPGRADE SAN JACINTO BRANCH LINE FOR RAIL PASSENGER SERVICE (RIVERSIDE TO PERRIS) (PERRIS VALLEY LINE) (FY 07 5307) (UZA: RIV-SAN)	2012	2011	Draft EA completed in July 2004. Alternative analysis has also been completed. Project is in the PA/ED phase – working on the environmental assessment; waiting to begin preliminary engineering. FTA Small Starts funding approval must be secured prior to start of the PE. Estimated completion date is December 2010.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV520111	REGIONAL RIDESHARE	2009	2009	No change from the 2008 RTP TCM Report. On-going program for implementation of rideshare activities over life of Measure A (through 2039).
RIVERSIDE TRANSIT AGENCY	RIV051005	IN WESTERN RIVERSIDE COUNTY FOR RTA: PURCHASE 7 TYPE II DAR VEHICLES (5310 FY 05/06 CYCLE)	2009	2009	No change from the 2008 RTP TCM Report. 5310 order changed to 7 Type II – DAR vehicles. Vehicles ordered; delivery expected by 2009.
RIVERSIDE TRANSIT AGENCY	RIV051008	INSTALL MULTI-JURISDICTIONAL ATIS AT TRANSIT CENTERS & HIGH TRAFFIC CORRIDOR BUS STOPS INCLUDING REAL TIME SCHEDULES, IMPROVED SIGNAGE & LIGHTING (MAGNOLIA CORRIDOR PHASE)	2007	2009	No change from the 2008 RTP TCM Report. Project progressing forward – revised completion date per lead agency is December 2009.

Riverside County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
RIVERSIDE TRANSIT AGENCY	RIV061121	IN WESTERN RIVERSIDE COUNTY FOR RTA: INSTALL AUTOMATED TRAVELER INFORMATION SYSTEM (ATIS) ON VARIOUS FIXED ROUTE VEHICLES (Approx 97) (SAFETEA LU Earmark -#171, E-2006-BUSP-157)	2008	2009	No change from the 2008 RTP TCM Report. Project progressing forward – revised completion date per lead agency is December 2009.
RIVERSIDE TRANSIT AGENCY	RIV061135	IN WESTERN RIV COUNTY FOR RTA: INSTALL AUTOMATED TRAVELER INFORMATION SYSTEM (ATIS) ON VARIOUS FIXED ROUTE VEHICLES AND AT APPROX 60 STOPS (SAFETEA LU #171, E-2007-BUSP-0107)	2009	2009	No change from the 2008 RTP TCM Report. On schedule.
RIVERSIDE TRANSIT AGENCY	RIV990902	IN WESTERN RIVERSIDE COUNTY IN THE CITY OF PERRIS - CONSTRUCT NEW MULTIMODAL TRANSIT FACILITY (BUS & RAIL) AT 4TH AND D STREETS	2006	2008	No change from the 2008 RTP TCM Report. Bid Advertisement scheduled for spring 2008.
SOUTHERN CALIF REGIONAL RAIL AUTHORITY	RIV010214	RCTC SHARE OF PURCHASE OF METROLINK CARS & LOCOMOTIVES - UP TO 47 CARS/CABS & 8 LOCOS TO BE ORDERED BY 6/30/06 (FY 03 & 04 5307) (Shares among LAOC8231, SBD20020801, & ORA090302)	2005/2007	2010	No change from the 2008 RTP TCM Report. Cars ordered - delivery of new cars scheduled for 2009.
SOUTHERN CALIF REGIONAL RAIL AUTHORITY	RIV011242	PURCHASE EXPANSION ROLLING STOCK (2 CAB CARS AND 3 LOCOMOTIVES) FOR METROLINK IEOC AND RIVERSIDE/FULLERTON/LA LINES (EA: RIVFUL, PPNO: 0079E)	2004/2009	2009	No change from the 2008 RTP TCM Report. Project is being implemented – the rolling stock contractor was issued a notice to proceed with design & construction of the new cars on 4/13/06. Scheduled completion date is 8/1/2010. The project delay is due to the initial procurement that was protested, causing a significant delay in issuing a second RFP and awarding the contract.
TEMECULA	RIV62029	AT HWY 79 SO AND LA PAZ ST: ACQUIRE LAND, DESIGN AND CONSTRUCT PARK-AND-RIDE LOT - 250 SPACES (FY 05 HR4818 EARMARK)	2004/2007	2011	The project is in design phase (Phase 1). Phase 1 is estimated to be completed by June 2008. Bid advertisement/award and construction to follow (Phase 2), with an estimated completion date of 2011.



Riverside County Completed/Corrected Projects					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
CALTRANS	RIV061163	ON I-15 (R0.0 to R41.8) & I-215 (R8.4 to R38.5): INSTALL APPROX. 75 VEHICLE DETECTION STATIONS FOR IMPROVED INCIDENT RESPONSE, TRAFFIC DATA COLLECTION, & TRAVELER INFO (EA: 0J710G)	2008	2008	Project complete.

Riverside County TCMs - New			
Lead Agency	Project ID	Project Description	2008 RTIP Completion Date
RIVERSIDE TRANSIT AGENCY	RIV031207	IN WESTERN RIVERSIDE COUNTY IN THE CITY OF CORONA - CONSTRUCT NEW CORONA TRANSIT CENTER AT 31 EAST GRAND BLVD (5309c FY 03+04+06 (E-2006-BUSP-080) EARMARKS)	2009
RIVERSIDE TRANSIT AGENCY	RIV070705	PURCHASE 5 EXPANSION PARATRANSIT TYPE II VEHICLES (APPROX 12 PASSENGER, GAS/DIESEL) WITH WHEEL CHAIR LIFTS AND ACCESSORIES (FY 08 5307) (UZA: RIV-SAN)	2009
RIVERSIDE TRANSIT AGENCY	RIV071234	IN WESTERN RIV COUNTY FOR RTA: INSTALL AUTOMATED TRAVELER INFORMATION SYSTEM (ATIS) ON VARIOUS FIXED ROUTE VEHICLES AND AT APPROX. 60 STOPS (SAFETEA LU #171, TABLE 4, 5309 PROJECTS).	2010

San Bernardino County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
COLTON	2002164	ON VALLEY BLVD. IN COLTON TO NORTH TO 10TH STREET CONNECTING TO ABANDONED RR CORRIDOR ON WEST SIDE OF COLTON AVE.-CONSTRUCT CLASS I BIKEWAY, LANDSCAPING AND LIGHTING	2003/2006	2008	No change from the 2008 RTP TCM Report. Under construction. Anticipated completion date August 2008.
FONTANA	200431	INLAND PACIFIC ELECTRIC TRAIL - ON OLD SP ABANDONED RR BETWEEN I-15 TO JUNIPER AVE.- CONSTRUCT CLASS 1 BIKE LANE (APPROX. 7 MILES LONG)	2006	2011	No change from the 2008 RTP TCM Report. Under construction.
OMNITRANS	981118	BUS SYSTEM - PASSENGER FACILITIES: DESIGN AND BUILDING OF ONTARIO TRANSCENTER	2005/2008	2009	Project on schedule for 2009 completion. Schedule delayed slightly from summer 2009 to December 2009 to accommodate a major downtown development that includes the construction of a bus zone, and which creates an opportunity to relocate bus stops for a more effective system.
OMNITRANS	20060607	CHAFFEY COLLEGE TRANSCENTER - CONSTRUCT TRANSFER FACILITY AT CHAFFEY COLLEGE	2009	2010	No change from the 2008 RTP TCM Report. Contract with Chaffey College underway. Construction is planned ahead of original schedule. Anticipated completion date April 2009.
RIALTO	200450	RIALTO METROLINK STATION - INCREASE PARKING SPACES FROM 225-775	2006	2011	Project delayed to accommodate completion of the City's Downtown Vision Plan, which influenced the direction of scoping and proper location for the future parking spaces. Downtown Vision Plan is complete and project is moving forward. Land surveys and traffic studies have been conducted and environmental clearance is expected in 2008. Anticipated completion date 2011.
SAN BERNARDINO, CITY OF	20020802	METROLINK ADD'L PARKING STRUCTURE - CONSTRUCT 5 LEVEL PARKING STRUCTURE TO SERVE EXISTING METROLINK STATION AT SANTA FE DEPOT LOCATION	2008	2009	No change from the 2008 RTP TCM Report. Construction to start April/May 2008. Anticipated completion date June 2009.
SANBAG	20040827	RIDESHARE PROGRAM FOR SOUTHCOAST AIR DISTRICT	2009	2009	No change from the 2008 RTP TCM Report. All project dollars obligated to date; project on-going

San Bernardino County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
SANBAG	20020106	MONTCLAIR PEDESTRIAN UNDERCROSSING- CONSTRUCTION OF A 2ND PLATFORM CREATES NEED FOR CONSTRUCTION OF NEW UNDERCROSSING	2003	2008	Project delayed due to design considerations of Montclair Gold Line Station. Undercrossing currently under construction, completion scheduled for 2008.
SANBAG	200074	LUMP SUM - TRANSPORTATION ENHANCEMENT ACTIVITIES PROJECTS FOR SAN BERNARDINO COUNTY- BIKE/PED PROJECTS (PROJECTS CONSISTENT W/40CFR PART 93.126,127,128, EXEMPT TABLE 2 & 3).	2004	2011	No change from the 2008 RTP TCM Report. Funds have been obligated. Some of these funds are for the Pacific Electric Trail that are included under separate line item detail of the TCM report.
SANBAG	SBD031505	VARIOUS LOCATIONS - LUMP SUMS LTF, ARTICLE 3 BICYCLE/PEDESTRIAN PROJECTS (PROJECTS ARE CONSISTENT WITH 40 CFR PART 93.126, 127,128, EXEMPT TABLES 2 & 3)	2004	2010	Projects Completed with original allocations. New allocations awarded to other projects to be completed by 04/09.
VARIOUS AGENCIES	20620	UPLAND TO SAN BERNARDINO FROM LA CO LINE TO RTE 215 - 8 LN FREEWAY INCLUDING 2 HOV LNS (6+2)-210 CORR. W/AUX LNS THRUOUT SEGS. 9-11(SEG.11 INCL CONNECTOR BETWEEN 210 & 215 (MORE)	2007/2009	2009	No change from the 2008 RTP TCM Report. Segments 1-11 complete and freeway open. The 210/215 connector under construction
VARIOUS AGENCIES	713	I-25 CORRIDOR NORTH - IN SAN BERNARDINO, ON I-215 FROM RTE 10 TO RTE 210 - ADD 2 HOV & 2 MIXED FLOW LNS (1 IN EA. DIR.) AND OPERATIONAL IMP INCLUDING AUX LANES AND BRAIDED RAMP	2013	2010	The project has been broken into segments for construction. The 5th street bridge is under construction, anticipated completion by 2008. Other segments are in various stages of completion (bidding/design). Bidding for seg. 1, 2 & 5 expected in 2009.

San Bernardino County Completed/Corrected Projects					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
RANCHO CUCAMONGA	20020201	PACIFIC ELECTRIC INLAND EMPIRE TRAIL - PHASE 1 - HAVEN AVENUE TO 1200' EAST OF ETIWANDA AVE(3.4 MILES) CONSTRUCT CLASS 1 BIKE TRAIL&ROW ACQ.ETIWANDA DEPOT	2004/2006	2007	Project completed.
SANBAG	94163	RIDESHARE ACTIVITIES FOR SOUTH COAST AIR BASIN	NA	NA	Monies expended for all current years. Remains an ongoing project; ID number changed to 20040827.

Ventura County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
CAMARILLO	VEN050403	CALLEGUAS BIKE PATH - CONSTRUCT CLASS I BIKE PATH FOR 0.7 MILES FROM ADOLFO ROAD TO THE ROUTE 101 FREEWAY, WITH CONNECTION TO NEW TRAIL AT VILLAGE AT THE PARK (PHASE II)	2009	2009	No change from the 2008 RTP TCM Report. The project is now in the construction bid phase with the environmental clearance having been completed.
CAMARILLO	VEN990305	CONSTRUCT VENTURA BLVD EXTENSION FROM PONDEROSA TO EAST OF CENTRAL AVE INCLUDING BIKE LANES	2003/2007	2012	No change from the 2008 RTP TCM Report. This project has now been split. The Ventura Boulevard phase is in PS&E, while there is no activity on the Ponderosa phase (now VEN071104). The Ventura Boulevard extension remains on schedule for 2012. The Ponderosa Extension has been delayed one year to 2013.
FILLMORE	VEN051401	ROUTE 126 AND SANTA PAULA BRANCH RAILROAD AT POLE CREEK - CLASS I BIKE PATH UNDERCROSSING 0.2 MILES IN LENGTH	2009	2009	No change from the 2008 RTP TCM Report. Remains on schedule for completion in 2009.
GOLD COAST TRANSIT	VEN057403	DOWNTOWN VENTURA / VENTURA HARBOR DEMONSTRATION SERVICE (3-YEAR DEMONSTRATION)	2008	2008	No change from the 2008 RTP TCM Report. This service began operation on 1/24/06 and continues to operate, with completion scheduled for 2008.
OJAI	VEN010203	OJAI VALLEY BIKE TRAIL EXTENSION/FULTON ST EXTENSION	2002/2004	2009	Project remains in Environmental Phase due to continuing unanticipated Caltrans environmental analysis requirements. The City continues to move forward with requested environmental work. Completion date is delayed to 2009.
OJAI	VEN54164	BICYCLE & PEDESTRIAN TRAIL EXTENSION: FOX CYN BARRANCA FROM RT 150 TO OJAI VALLEY TRAIL	2003/2006	2009	No change from the 2008 RTP TCM Report. The City was unable to complete the design on schedule, with completion delayed 2 years to 2009. The City has hired new engineering staff and is proceeding with the design.

Ventura County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
OXNARD	VEN990317	OXNARD BLVD 5TH/VINEYARD & ON 5TH ST (RT 34) OXNARD BLVD/ROSE AVE CONSTRUCT NEW BICYCLE & PEDESTRIAN FACILITIES	2003/2008	2009	No change from the 2008 RTP TCM Report. Project in ROW Phase, with a completed environmental document. There have been additional unanticipated right-of-way issues, which are being resolved. Completion is now projected for 2009.
SAN BUENAVENTURA	VEN031229	ROUTE 126 BIKE PATH - PHASE II BIKE PATH (CLASS I) CROSSING THE HARMON BARRANCA	2007	2009	No change from the 2008 RTP TCM Report. The project is still in environmental phase. The City has faced significant environmental clearance difficulties due to the project spanning a waterway. Completion is now scheduled for 2009.
SAN BUENAVENTURA	VEN031230	ROUTE 126 BIKE PATH PHASE III BIKE PATH (CLASS I) PARALLEL AND SOUTH OF ROUTE 126 FROM PARRISH TO BACH (ADJACENT TO IMPERIAL MOBILE HOME PARK)	2010	2010	Working to overcome potential ROW issues. Will substitute in the event that the project cannot be implemented by 2010.
SAN BUENAVENTURA	VEN061007	MILLS ROAD AT MAPLE ADJACENT TO PACIFIC VIEW MALL - BUS TURNOUTS WITH BUS SHELTERS, AND OTHER BUS STOP AMENITIES	2008	2008	No change from the 2008 RTP TCM Report. The project has an approved environmental document, is in ROW phase and remains on schedule for 2008 completion.
SAN BUENAVENTURA	VEN990319	CALIFORNIA ST BRIDGE OVER RT 101 PEDESTRIAN ENHANCEMENTS	2004/2005	2010	No change from the 2008 RTP TCM Report. Project in PS&E phase, with a completed environmental document. Completion has been delayed 3 years to 2010 to allow for completion of the Downtown Specific Plan with which the project will complement.
SANTA PAULA	VEN54168	FACILITY INCL BIKEWAY/WALKWAY FROM SANTA PAULA CREEK TO PECK RD FENCING, LANDSCAPING, BRIDGE & DRAINAGE, PUBLIC ACCESS POINTS/ SAFETY ITEMS	2003/2007	2008	No change from the 2008 RTP TCM Report. Project is in Bid/Advertise Phase. The design came in with significantly higher than anticipated cost, and the project was delayed to allow identification of additional funding resources, which has now been done. Completion date is delayed one year to 2008.

Ventura County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
SIMI VALLEY	VEN031202	SIMI VALLEY TRANSIT EXPANSION TO SERVE NEW MALL - DEMONSTRATION PROJECT	2008	2008	No change from the 2008 RTP TCM Report. Demonstration service continues in operation, and is scheduled for completion in 2008.
SIMI VALLEY	VEN031203	ONE (1) CNG PARATRANSIT VAN FOR EXPANSION	2007	2010	No change from the 2008 RTP TCM Report. Project is delayed due to insufficient demand. It is anticipated that this project will be completed in 2010.
SIMI VALLEY	VEN031205	SIMI VALLEY BIKE PATH CLASS I 500-FOOT CONNECTION FROM HIDDEN RANCH ROAD TO STEARNS STREET; INCLUDES 75-FOOT TUNNEL UNDER METROLINK TRACKS	2007	2009	No change from the 2008 RTP TCM Report. Delayed due to railroad coordination issues, being revised to address railroad concerns, completion expected 2009.
SIMI VALLEY	VEN051201	WEST LOS ANGELES AVENUE FROM WEST CITY LIMIT TO EASY STREET CLASS II BIKE LANES	2010	2010	No change from the 2008 RTP TCM Report. Project remains on schedule for completion in 2010.
SIMI VALLEY	VEN055401	EXPAND TRANSIT MAINTENANCE FACILITY TO ACCOMMODATE SYSTEM EXPANSION	2008	2008	No change from the 2008 RTP TCM Report. This project is in PS&E and is on schedule for completion in 2008.
SIMI VALLEY	VEN055410	ONE EXPANSION PARATRANSIT VAN	2008	2009	No change from the 2008 RTP TCM Report. Project is delayed due to insufficient demand. It is anticipated that this project will be completed in 2009.
SIMI VALLEY	VEN055413	ONE EXPANSION PARATRANSIT VAN	2009	2011	No change from the 2008 RTP TCM Report. Project is delayed due to insufficient demand. It is anticipated that this project will be completed in 2011.
SIMI VALLEY	VEN54051	IN SIMI VALLEY ARROYO SIMI BIKE TRAIL FROM END OF EXISTING TRAIL TO CORRIGANVILLE PARK. CONSTRUCT BIKE PATH AND LANES	2003/2005	2008	No change from the 2008 RTP TCM Report. Project in PS&E Phase. The project was further delayed awaiting completion of the flood control project. That other project is now completed, and the PS&E are being prepared for resubmission to Caltrans. Completion was delayed one year to 2008.
THOUSAND OAKS	VEN011209	CONSTRUCT BIKEWAY ADJACENT TO RT 101 (SOUTH SIDE) FROM RANCHO RD TO WILLOW LN (TEA21 #221)	2002/2007	2008	No change from the 2008 RTP TCM Report. The project is in PA&ED Phase, and remains on schedule for completion in 2008.

Ventura County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
THOUSAND OAKS	VEN030613	ELECTRONIC FARE BOXES FOR THOUSAND OAKS TRANSIT	2004	2008	No change from the 2008 RTP TCM Report. Fare boxes ordered; to be operational by June 2008.
THOUSAND OAKS	VEN030614	THOUSAND OAKS TRANSPORTATION CENTER OPERATIONS BUILDING & CUSTOMER WAITING ROOM INCLUDING LANDSCAPING, OUTDOOR SEATING, AND SECURITY LIGHTING	2008	2008	No change from the 2008 RTP TCM Report. Project under construction. On schedule.
THOUSAND OAKS	VEN031212	EXPAND TRAFFIC SIGNAL COORDINATION SYSTEM	2007	2009	The project design is nearly complete, having been delayed by a slower than anticipated review process. The completion has been delayed to 2009.
THOUSAND OAKS	VEN054605	CONEJO CREEK PARK BIKE PATH - CLASS I BIKE PATH FOR 0.5 MILES IN CONEJO CREEK PARK FROM ROUTE 23 TO JANSS ROAD	2009	2009	No change from the 2008 RTP TCM Report. This project is now in preliminary design (PA&ED) Phase, and remains on schedule for 2009 completion.
THOUSAND OAKS	VEN056407	HILLCREST DRIVE FROM TELLER ROAD TO CONEJO BLVD - CLASS II BIKE LANES	2009	2009	No change from the 2008 RTP TCM Report. This project is now in preliminary design (PA&ED) Phase, and remains on schedule for 2009 completion.
VENTURA COUNTY	VEN070101	PHASE 2 - SANTA PAULA BRANCH ROW - PIRU CREEK TO RTE 126, CONSTRUCT CLASS I BIKE PATH AND PEDESTRIAN PATH WITH GRADING ON ENTIRE ROW (SPLIT FROM VEN990310)	2007	2008	No change from the 2008 RTP TCM Report. This project has an approved environmental document, and is under construction.
VENTURA COUNTY	VEN990310	1000' E. OF RTE 126/CTR ST/RANCHO CAMULOS CONSTRUCT CLASS I BIKE PATH & PIRU CRK BRIDGE (PHASE I & III) PED PATH, FENCING RE-LAY TRK, INSTALL PLATFRM @ RANCHO CAMULOS (VEN070101)	2003/2006	2010	No change from the 2008 RTP TCM Report. Phase I of the project was completed in 2006. Phase III is in ROW phase, and has been delayed due to ROW acquisition issues. All phases have an approved environmental document. Phase III completion date delayed two years to 2010.
VENTURA COUNTY	VEN040501	LEWIS ROAD CAMARILLO CL / HUENEME ROAD ADD BIKE LANES	2004/2010	2008	Under construction, expected completion 2008.
VENTURA COUNTY	VEN020402	VIDEO MONITORING CAMERAS AND OTHER ITS IMPROVEMENTS IN VENTURA COUNTY INCLUDING SMARTCARD & PARATRANSIT DISPATCH SYSTEM UPGRADE		2008	On schedule. This project replaces VEN055408.

Ventura County TCMs Reported on in a Previous TIP					
Lead Agency	Project ID	Project Description	Original Completion Date	2008 RTIP Completion Date	Project Status
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN070204	SMARTCARD UPGRADE	2008	2009	No change from the 2008 RTP TCM Report. This project has not yet begun activity, and has been delayed due to technical difficulties with the prior project to upgrade the smartcard reports. Completion has been delayed one year to 2009.
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN93017	REGIONAL RIDESHARE PROGRAM - LUMP SUM, INCL RIDESHARING PROGRAM FOR 08/09, 09/10, 10/11, 11/12, 12/13	2010	2013	Project is fully operational and on-going.