97

Orange County Completed TCMs - These projects will not be reported on subsequently 2004 RTIP 2006 RTIP Completion Lead Agency Project ID **Completion Date** Project Status Date Description (RTE SR-22 TO RTE SR-91) IN CITY OF ORANGE WIDEN EXIST 8-LN FWY INCL. 2 STND HOV LNS ADD 2 MIXED FLOW LANES AND AUX LNS; OC @ LAVETA, 2002 2005 completed CALTRANS 1332 MEATS & KATELLA (98 STIP PROJECT) 2002 2005 1-405 TO LA CO LINE - ADD ONE HOV CALTRANS 5242 LANE IN EACH DIRECTION. THIS PROJECT WILL COMPLETE THE I-605 INTERCOUNTY GAP IN THE HOV SYSTEM IN SO. CALIF. (ITIP PROJECT) construction complete 8/22/05 2005 CALTRANS 6951 405/55 INTERCHANGE SOUTH TRANSITWAY MOS1 EXISTING 4 MIXED 1 HOV ON SR55 AND I-405 EXIST IS 5 MF AND 1 HOV ADD HOV DIRECT TRANSITWAY FROM SR55 TO I-405 2005 completed ORANGE COUNTY TRANS **AUTHORITY** 2004 deleted (adopted) 2004 ORA020107 60 FT ARTICULATED BUSES (20) (OCTA) (5) EXPANSION MINIVANS WITH RADIOS, (5) EXPANSION MODIFIED VANS WITH RADIOS, (1) RADIO BASE STATION, (1) SET OF SERVER AND CITIES & 2004 deleted (adopted) 2003 COUNTY ORA020125 SOFTWARE. (1) EXPANSION MINIVAN - A.S. FOUNDATION - PROVIDE SERVICES TO **VARIOUS** 2004 deleted (adopted) 2008 **AGENCIES** ORA120301 SENIORS AND DISABLED PERSONS. CENTRAL ORANGE COUNTY FIXED ORANGE ORA194 GUIDEWY (CENTERLINE) FOR COUNTY CONSTRUCTION FROM JOHN WAYNE TRANS *TCM substitution* this project was modified LAUTHORITY AIRPORT TO SANTA ANA TRANSPORTATION CENTER PLUS LINK and will be reported as three separate (OCTA) 2010 projects: ORA109, ORA194B and ORA194C TO SANTA ANA COLLEGE 2010

۷	۵
7	X

CALTRANG	ORA55073	BIRCH TO I-405 WIDENING; ADD (1)	2005		
CALTRANS	ORA55073	MIXED FLOW LANE IN NB DIR; NB AUX	2005		
		LANE; SOUNDWALLS; AND (1) HOV			
		LANE (2010) IN EACH DIR. NEAR SR55			
	1	INTERCHANGE (98 STIP)		2004	completed
	" "-,,,			2007	completed
		MISSION VIEJO/LAGUNA NIGUEL			
LAGUNA		STATION LOS ANGELES/SAN DIEGO	2003	2005	completed
NIGUEL	ORA9530	CORRIDOR	2003	2005	Completed
		IN YORBA LINDA, CONSTRUCT			
		COMMUTER RAIL STATION AND PARK			
	i	AND RIDE (347 SPACES)			*TCM substitution* this project was modified
		NEAR ESPERANZA RD AND NEW RIVER			and will be reported as three separate
YORBA LINDA	ORA981103	ST	2009	2005	projects: ORA109, ORA194B and ORA194C
		IRVINE AMTRAK STATION BUILD			
		PEDESTRIAN OVERCROSSING AND			
IRVINE	ORA990802	LANDSCAPING	2003	2005	completed
		PURCHASE (10) 22 FT ELECTRIC BUSES			
ANAHEIM	ORA010202	AND UP TO (7) TROLLIES FOR ANAHEIM	2003	2003	complete 2004 RTIP
		405/55 INTERCHANGE SOUTH			
		TRANSITWAY MOS1 EXISTING 4 MIXED			
		1 HOV ON SR55 AND I-405 EXIST IS 5 MF			
		AND 1 HOV ADD HOV DIRECT			
CALTRANS	6951	TRANSITWAY FROM SR55 TO I-405	2005	2006	complete 5/06
VARIOUS	ORA030301	(1) EXPANSION MINIVAN - A.S.	2004		
AGENCIES		FOUNDATION - PROVIDE SERVICES TO			
		SENIORS AND DISABLED PERSONS.		2005	minivans purchased, awaiting delivery
MISSION VIEJO	ORA990902	MISSION VIEJO (CITYWIDE) REMOTE	2004		
	0.0.0000	TMC AND TRAVLER/PUBLIC INFO			
		ACCESS CENTER, PROVIDES TRAFFIC			
		INFO TO PUBLIC LIBRARIES. EST COMM			
	ļ	INTERTIE BETWEEN CITY AND			contract issues caused delay; project is now
		CALTRANS		2006	under construction
ODANIOE	000405	HYBRID ELECTRIC URBAN 40 FT BUSES	2004	2000	
ORANGE	ORA020105	1	2004		
COUNTY		(10) EXPANSION			
TRANS					
AUTHORITY				2006	2 vehichles procured - project complete
(OCTA)	<u> </u>			2006	z verilonies produted - project complete

Lead Agency	Project ID	Description	2004 RITP Completion Date	2006 RTIP Completion Date	Project Status
CALTRANS	10167	I-5 FROM SR-91 TO LA COUNTY LINE IN BUENA PARK - ADD 1 MIXED FLOW LN AND 1 HOV LN IN EACH DIRECTION. FROM 6 - 0 TO 8 - 2 LANES.	2008		
				2008	contract award
TCA	10254	SJHC, 15 MI TOLL RD BETWEEN I-5 IN SAN JUAN CAPISTRANO & RTE 73 IN IRVINE, EXISTING 3/M/F EA.DIR.1 ADD'L M/F EA DIR, PLUS CLIMBING & AUX LNS AS REQ, BY 2015 PER SCAG/TCA MOU 4/5/01	2008	2008	on schedule
ANAHEIM	ORA000100	GENE AUTRY WAY WEST@ I-5 (I-5 HOV TRANSITWAY TO HASTER) ADD OVERCROSSING ON I-5 (S)/MANCHESTER AND EXTEND GENE AUTRY WAY WEST FROM I-5 TO HARBOR.	2004	2009	There were difficulties in completing the environmental document. The project is now cleared and in the final design early rw stage.
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA000104	TRANSITWAY IMPROVEMENTS AT IRVINE TRANSPORTATION CENTER; BUILD 900 SPACE PARKING STRUCTURE, INCLUDING ENVIRONMENTAL, DESIGN AND CONSTRUCTION.	2005	2007	delay due to funding and availablity of a viable site. The site has been identified and construction will start 2007.
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA000193	SR-22/I-405 AND I-405/I-605 INTERCHANGES. DESIGN HOV TO HOV LANE CONNECTORS	2010	2010	currently is design phase
CALTRANS	ORA000195	ON SR-22 (I-405 TO SR55) ADD 2 HOV LANES/1 EA DIR (FRM 0 - 2); & 2 AUX LANES/1 EA DIR (FRM 0-2) (I-5 TO BEACH) & OPERATING IMPROVMENTS	2007	2007	construction underway
FULLERTON	ORA020113	FULLERTON TRAIN STATION - PARKING STRUCTURE, PHASE I AND II. TOTAL OF 670 SPACES.	2004	2008	Project is in environmental phase. Due to the unavailability of previously identified sites, the city is now is the process of procuring a different site.

ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA020114	WEST ORANGE COUNTY TRANSIT GUIDEWAY - BUS RAPID TRANSIT	2007	2007	Only the eng phase is programmed, by definition this does not by definition qualify as a TCM
ORANGE COUNTY TRANSIT DISTRICT (OCTD)	ORA020119	PURCHASE PARATRANSIT VEHICLES EXPAN (142) - (66) IN FY04/05, (21) IN FY05/06, (14) IN FY06/07, (13) IN FY07/08, (14) IN FY08/09, (14) IN FY09/10	2010		
				2010	ongoing
VARIOUS AGENCIES	ORA030302	(9) EXPANSION MEDIUM BUSES (TYPE II) AND (11) MOBILE RADIOS - ORANGE COUNTY ARC - PROVIDE SERVICES TO SENIORS AND DISABLED PERSONS.	2004	2006	out to bid
TCA	ORA050	ETC (RTE 241/261/133) TOLL RD (RTE 91TO I-5/JAMBOREE) EXISTING 2 M/F EA.DIR, 2 ADD'L M/F IN EA. DIR, PLUS CLIMB AND AUX LNS AS REQ, BY 2015 PER SCAG/TCA MOU 4/05/01.	2010	2010	ongoing
TCA	ORA051	(FTC-N) TOLL RD (OSO PKWY TO ETC) (13MI) EXISTING 2 MF IN EA. DIR; 3 MF EA. DIR BY 2010; 4 MF EA. DIR BY 2015, PLS CLMBNG & AUX LANS PER SCAG/TCA MOU 4/05/01.	2010	2010	ongoing
TCA	ORA052	(FTC-S) TOLL RD (I-5 TO OSO PKWY) (15MI) 2 MF EA. DIR BY 2006; AND 2 ADDITIONAL M/F EA. DIR. PLS CLMBNG & AUX LANES AS REQ BY 2015 PER SCAG/TCA MOU 4/05/01.	2010	2010	ongoing
YORBA LINDA	ORA120322	YORBA LINDA - CONSTRUCT PEDESTRIAN BRIDGE OVER IMPERIAL HWY NEAR MAIN ST	2009	2009	This project has been delayed 3-4 years. Why is a pedestrian overcrossing a TCM?
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA120325	OCTA - INTER COUNTY EXPRESS BUS SERVICE - VEHICLE CAPITAL LEASE	2010	2010	
ORANGE COUNTY TRANSIT DISTRICT (OCTD)	ORA55241	PURCHASE (79) STANDARD 40 FT EXPAN ALT FUEL BUSSES - (28) IN FY04/05, (21) IN FY05/06, (14) IN FY06/07, (9) IN FY08/09, (7) IN FY09/10	2010	2010	ongoing
BUENA PARK	ORA55286	COMMUTER RAIL STATION (DALE STREET AND MALVERN) IN BUENA PARK. CONSTRUCT NEW RAIL STATION. 308 PARKING SPACES.	2006	2006	construction underway

ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA65002	RIDESHARE SERVICES RIDEGUIDE, DATABASE, CUSTOMER INFO, AND MARKETING. (ORANGE COUNTY PORTION).	N/A	N/A	ongoing
GARDEN GROVE	ORA981104	RECONSTRUCT HARBOR BLVD INTERCHANGE. 4 LANES EACH DIRECTION. (1/4 MILE BEFORE AND AFTER SR-22 RAMPS) 2 HOV LNES(1 E/B & 1 W/B) AND PROPOSED SR-22 HOV LANES.	2004	2007	Construction underway. Project being completed as part of the overall SR-22 widening project. This project is on the same schedule as that project.
ORANGE, CITY OF	ORA990443	SR-22 AND CITY DRIVE INTERCHANGE IMPROVEMENTS. RECONFIGURE FREEWAY INTERCHANGE AT SR-22 FROM SR-57 TO LEWIS STREET FROM 6/0 TO 6/2 LANES (ADDING 2 HOV LANES)	2004	2007	Construction underway. Project being completed as part of the overall SR-22 widening project. This project is on the same schedule as that project.
ORANGE, CITY OF	ORA990452	TUSTIN BRANCH RAIL TRAIL (SANTA ANA RIVER TO FAIRHAVEN ST) CONVERT RAILS TO BIKE TRAIL THROUGH VILLA PARK AND ORANGE. CONNECTS 9 MILE TRAIL.	2005	2006	ROW phase
VARIOUS AGENCIES	ORA990906	LUMP SUM. TEA FUNDS FOR BICYCLE AND PEDESTRIAN FACILITY PROJECTS THROUGHOUT ORANGE COUNTY.	2009	2009	ongoing



Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA1100501	BUS RAPID TRANSIT - 28MI FIXED BRT FRM BREA MALL TO IRVINE TRANS CNTR. INCLUDES STRUCTURES, ROLLING STOCK, AND FEEDER SVC & IBC SHUTTLE- CNG SHUTTLES FROM JWA TO IBC.	N/A	2010	New Project
ANAHEIM	ORA120318	ANAHEIM REGIONAL TRANSPORTATION INTERMODAL CENTER (ARTIC) NEAR/INCLUDING EXPANSION OF EXISTING AMTRAK/METROLINK STATION AT EDISON FIELD TO PROVIDE ACCESS W/ OTHER TRANSIT SERVICE		2010	New Project

Ventura County Completed TCMs - These projects will not be reported on subsequently

Ventura County Completed TCMs - These projects will not be reported on subsequently 2004 RTIP							
Lead Agency	Project ID	Description	Completion Date	2006 RTIP Completion Date	Project Status		
OJAI	VEN54163	IMPROVEMENTS TO INTERMODAL TRANSPORTATION CENTER & PARKING HUB AT SR33/SR150	2005	2005	Project is complete.		
PORT HUENEME	VEN991219	CHANNEL ISLAND BLVD FROM VICTORIA AVE TO PATERSON RD, BIKE ROUTE WITH STRIPING (CLASS III)	2005	2005	Project Completed.		
SAN BUENAVENTU RA	VEN990320	ROUTE 126 BIKE PATH (CLASS I) PARALLEL TO RT 126 FROM KIMBALL TO HARMON BARRANCA, & ALONG HARMON BARRANCA FROM 126 TO TELEPHONE RD	2004	2005	Project is complete.		
SAN BUENAVENTU RA	VEN990605	STANLEY AVE FROM VENTURA AVE TO SR 33 CONSTRUCT SIDEWALK & BICYCLE LANE	2004	2004	Project is complete.		
SIMI VALLEY	VEN030605	ONE ALTERNATIVE-FUELED CNG TRANSIT BUS FOR EXPANSION	2004	2004	Project is complete.		
THOUSAND OAKS	VEN030616	PURCHASE TWO CNG BUSES FOR EXPANSION – COST INCREASE OF 07-VEN54174	2004	2004	Project is complete.		
THOUSAND OAKS	VEN990331	EXPAND TRAFFIC SIGNAL COORDINATION SYSTEM BY ADDING SEVEN ARTERIAL ROADWAYS TO CITY'S COMPUTERIZED SYSTEM	2004	2004	Project is copmlete.		
THOUSAND OAKS	VEN990332	UPGRADE EXISTING MASTER TRAFFIC SIGNAL COORDINATION SYSTEM, ADDING NEW SOFTWARE, VIDEO DETECTION & SEVERAL HARD WIRE CONNECTIONS	2004	2004	Project is complete.		
VENTURA COUNTY	VEN54124	CONSTRUCT BICYCLE LANES ON CENTRAL AVE BTWN CAMARILLO CITY LIMITS & SANTA CLARA AVE	2003	2005	This project has been copmleted.		

					
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN990313	CALIFORNIA STATE UNIVERSITY AT CHANNEL ISLANDS (CSUCI) ELECTRIC BICYCLE PROGRAM PURCHASE ELECTRIC BI/TRICYCLES & RELATED EQUIPMENT/FACILITIES	2002	2005	This project was completed Summer, 2005.
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN990906	IN VENTURA AT MONTALVO- CONSTRUCT METROLINK STATION, IMPROVE TRACK, SIGNALS, AND CROSSINGS FROM VENTURA BLVD TO MONTGOMERY STP = STIP-RIP FUNDS	2003	2006	Project to be completed Spring, 2006.
					Project Completed.
OXNARD	VEN990318	OXNARD HARBOR/BEACHES TRANSIT SERVICE OPERATING ASSISTANCE 3 YEAR DEMO	2003	2003	(N.B.: The phase of the project using Federal dollars was June 2003. However, the service is still operating at a reduced level and is being funded with local contributions from Oxnard, Port Hueneme, and the County of Ventura. Therefore, the city of Oxnar
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN000604	VENTURA/SANTA BARBARA BUS SERVICE - THREE YEAR DEMO	2004	2004	completed 2004 RTIP
VENTURA COUNTY	VEN000605	PURCHASE (4) WATER TAXIS FOR OXNARD HARBOR TRANSIT SERVICE	2002	2002	completed 2004 RTIP
SOUTH COAST AREA TRANSIT	VEN010404	REPLACE (2) ALTERNATIVE FUEL TRANSIT BUSES	2002	2002	completed 2004 RTIP
VENTURA COUNTY	VEN54047	COUNTY OF VENTURA CONSTRUCT SPRINGVILLE BIKEWAY AT BEARDSLEY CHANNEL	2003	2003	completed 2004 RTIP
VENTURA COUNTY	VEN990306	CALWELTI RD LAS POSAS RD/LEWIS RD ADD BIKE LANES	2004	2004	completed 2004 RTIP
VENTURA COUNTY	VEN990309	SHUTTLE SERVICE FROM OJAI TO MIRA MONTE OPERATING ASSISTANCE THIRD YEAR OF 3-YEAR DEMO	2003	2003	completed 2004 RTIP
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN990312	SHUTTLE SERVICE TO CALIFORNIA STATE UNIVERSITY AT CHANNEL ISLANDS (CSUCI) OPERATING ASSISTANCE THIRD YEAR OF DEMO	2002	2002	completed 2004 RTIP

DRAFT

SIMI VALLEY	VEN990324	DEVELOP FAST FILL CAPABILITY (CNG)	2002	2004	completed (adopted)
SIMI VALLEY	VEN990325	ONE CNG CROWN VICTORIA FOR PARATRANSIT EXPANSION	2003	2003	completed 2004 RTIP
SIMI VALLEY	VEN990326	ONE ALTERNATIVE FUEL CNG TRANSIT BUS FOR EXPANSION	2003	2003	completed 2004 RTIP
MOORPARK	VEN54172	IN MOORPARK PEDESTRIAN IMPROVEMENTS ON LOS ANGELES AVE (SR 118) WITHIN THE CITY	2003	•	Project in Engineering (PS&E) Phase. The project was delayed due to unanticipated environmental clearance requirements. The issue has been resolved and the project is now complete.
SANTA PAULA	VEN000612	TWO BUS STATIONS (BIG BUS SHELTERS): ONE AT CORNER OF MILL ST & VENTURA ST OTHER NEAR K-MART AT FAULKNE RD WILL CONSIST OF SHELTERS & BENCHES	2003	1	Project in Construction/Implementation Phase. Completion was anticipated for 12/2/05, but VCTC staff has not yet received confirmation.
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN54084	SMART CARD PROGRAM IMPLEMENTATION & EQUIPMENT, INCLUDING RIDERSHIP & PASSENGER ONBOARD DATA COLLECTION	2004	2005	Project in Construction/Implementation Phase. Smartcard is functioning but development of report-writing functions was delayed. All work now anticipate for completion by 12/31/05.
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN990303	EXPAND CAMARILLO METROLINK STA TO PROVIDE ADDED PARKING, SITE AMENITIES, BUS LOADING ZONE, SHELTER, BICYCLE STORAGE, PEDESTRIAN STRUCTURES, PUBLIC ART,PLATFORM UPGRADE	2003		Project in Construction/Implementation Phase. The project was delayed due to a linked Caltrans freeway widening project, which was completed in mid-2005, thus allowing the station expansion project to be completed by the middle of 2006.
SIMI VALLEY	VEN030605	ONE ALTERNATIVE-FUELED CNG TRANSIT BUS FOR EXPANSION	2004	2004	complete
SIMI VALLEY	VEN031204	THREE (3) CNG PARATRANSIT VANS FOR REPLACEMENT	N/A	2005	not a TCM

S
4

Lead Agency	Project ID	Description	2004 RITP Completion Date	2006 RTIP Completion Date	Project Status
CAMARILLO	VEN990305	PONDEROSA EXTENSION FROM EARL JOSEPH TO VENTURA BL & VENTURA BLVD EXTENSION FROM PONDEROSA TO EAST OF CENTRAL AVE CONSTRUCT BIKE LANES	2003	2010	Project in Engineering (PS&E) Phase. This project was to construct bike lanes as part of new roads to be added when development occurs in the area. However, the development is on indefinite hold and therefore the roads are not being constructed for the
CAMARILLO	VEN991225	CALLEGUAS BIKE PATH - CONSTRUCT CLASS I BIKE PATH FROM MISSION OAKS BLVD TO UPLAND RD	2002	2006	Project is out to bid for Construction. There were delays in obtaining a permit for use of the flood control right-of-way which have now been resolved, and the project is under construction.
FILLMORE	VEN54167	IN FILLMORE INTERMODAL TRANSPORTATION CENTER IN DOWNTOWN FILLMORE ON SANTA CLARA AVENUE AT SENIOR CENTER,	2003	2006	Project in Engineering (PS&E) Phase. The City experienced unanticipated difficulties coordinating consultants and meeting various Federal project requirements, which have now been resolved with assistance from VCTC. The project is now being implemented ex
OJAI	VEN010203	OJAI VALLEY BIKE TRAIL EXTENSION/FULTON ST EXTENSION	2004	2007	Project in Environmental Phase. The acquisition of the old railroad right-of-way took longer than anticipated, due to the sale and transfer of property from the railroad to a private party. The property has now been acquired, but now Caltrans has reque
OJAI	VEN021201	PEDESTRIAN IMPROVEMENTS ON OJAI AVE (RT 150) FROM SIGNAL TO MONTGOMERY, MONTGOMERY ST. FROM RTE 150 TO MATILIJA & MATILIJA AVE FROM MONTGOMERY TO SIGNAL	2005	2006	Project in Bid/Advertise Phase. There were delays due to rescoping and design changes triggered by public comments received on the original design, resulting in the need for additional environmental documentation. These changes have been resolved, and t

OJAI	VEN54164	BICYCLE & PEDESTRIAN TRAIL EXTENSION: FOX CYN BARRANCA FROM RT 150 TO OJAI VALLEY TRAIL	2006	2007	Project in Engineering (PS&E) Phase. There were unanticipated delays due to extensive public comment received, and due to difficulties in right-of-way acquisition. Design conflicts due to project reconfiguration have now been resolved, but then the City
OXNARD	VEN54165	OXNARD TRANSPORTATION CENTER IMPROVEMENTS: ADD BUS ISLAND; PED & VEHICLE FLOW IMPROVEMENTS; LIGHTING & SECURITY IMPROVEMENTS	2004	2006	Construction to beginnnnn January, 2006.
OXNARD	VEN990317	OXNARD BLVD 5TH/VINEYARD & ON 5TH ST (RT 34) OXNARD BLVD/ROSE AVE CONSTRUCT NEW BICYCLE & PEDESTRIAN FACILITIES	2003	2008	Project in ROW Acquisition Phase (This project was delayed due to ROW issue, which has been resolved. The project is now moving forward expeditiously.)
SAN BUENAVENTURA	VEN990319	CALIFORNIA ST BRIDGE OVER RT 101 PEDESTRIAN ENHANCEMENTS	2004	2007	Project under design. This project was delayed due to uncertainty over the status of a larger TCRP project at the same location. Since the TCRP project will not be funded at any time soon, the City is now moving forward with this project.
SANTA PAULA	VEN54168	FACILITY INCL BIKEWAY/WALKWAY FROM SANTA PAULA CREEK TO PECK RD FENCING, LANDSCAPING, BRIDGE & DRAINAGE, PUBLIC ACCESS POINTS/ SAFETY ITEMS	2003	2007	Project in Engineering (PS&E) Phase. There were delays due to changes in administrative accounting for the project. The issue has been resolved and the project is now moving forward expeditiously.
SIMI VALLEY	VEN54051	IN SIMI VALLEY ARROYO SIMI BIKE TRAIL FROM END OF EXISTING TRAIL TO CORRIGANVILLE PARK. CONSTRUCT BIKE PATH AND LANES	2003	2006	Project in Engineering (PS&E) Phase. This project is linked with a larger flood control project at Arroyo Simi, which was delayed. The City is coordinating construction with the County of Ventura Flood Control District, and anticipates completion of the
THOUSAND OAKS	VEN030613	ELECTRONIC FARE BOXES FOR THOUSAND OAKS TRANSIT	2004	2005	Phase I project completed with local funds. Project has been expanded to include fareboxes on new replacement buses yet to be ordered.

VENTURA COUNTY	VEN54123	CONSTRUCT BICYCLE LANES ON CENTRAL AVE BTWN ROSE AVE & VINEYARD AVE (TWO 8' CLASS II BICYCLE LANES)	2003	2006	Project in Engineering (PS&E) Phase. This project is linked with a set of storm drain improvement projects, which have been completed, and the bicycle lane project construction is now out to bid.
VENTURA COUNTY	VEN990304	LEWIS ROAD PLEASANT VALLEY ROAD / RTE 101 CONSTRUCT BIKE LANES	2004	2008	Project in Design Phase. Design was placed on hold due to lack of funds for the associated widening project. Funds have now been restored and design has resumed. Project is expected to be advertised in Summer, 2007, and completed February, 2008.
VENTURA COUNTY	VEN990307	LEWIS ROAD CAMARILLO CL / HUENEME ROAD ADD BIKE LANES	2004	2008	Contract Award Phase. This project is linked to a larger road widening project, which has been delayed due to lack of funds. The funding has been restored, and the project is moving forward, with completion anticipated for February, 2008.
VENTURA COUNTY	VEN990310	PIRU/RANCHO CAMULOS CONSTRUCT CLASS I BIKE PATH AND ADJACENT PEDESTRIAN PATH, FENCING, RE-LAY TRACK, INSTALL PLATFORM AT RANCHO CAMULOS	2003	2006	Project in Environmental Document/Predesign Phase. The project had been delayed due to unanticipated design obstacles. These issues have been resolved and the project is now moving forward expeditiously.
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN010901	GUARANTEED RIDE HOME PROGRAM (RIDESHARE MARKETING PROGRAM)	N/A	N/A	Project is fully operational and on-going
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN54151	REGIONAL RIDESHARE PROGRAM CORE RIDESHARE SERVICES (INCLUDES RIDE MATCHING)	N/A	N/A	Project is fully operational and on-going
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN54169	COUNTYWIDE BIKE LOCKER/RACKS & BUS SHELTER PROGRAM	2002	2004	Project in Construction/Implementation Phase. The project was delayed due to design difficulties created by its multi- jurisdictional county-wide scope. These issues have now been resolved and the project is being implemented expeditiously.
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN93017	REGIONAL RIDESHARE PROGRAM	N/A	N/A	Project is fully operations and on-going

THOUSAND OAKS	VEN011209	CONSTRUCT BIKEWAY ADJACENT TO RT 101 (SOUTH SIDE) FROM RANCHO RD TO WILLOW LN (TEA21 #221)	2007	2008	City is working with Caltrans to resolve ROW issues.
SIMI VALLEY	VEN031202	SIMI VALLEY TRANSIT EXPANSION TO SERVE NEW MALL - DEMONSTRATION PROJECT	2008	2008	Demonstration service is in operation, began 10/05.
SIMI VALLEY	VEN031203	ONE (1) CNG PARATRANSIT VAN FOR EXPANSION	2005	2007	It has just been decided to drop this project due to insufficient paratransit demand.
CAMARILLO	VEN050403	CALLEGUAS BIKE PATH - CONSTRUCT CLASS I BIKE PATH FOR 0.7 MILES FROM ADOLFO ROAD TO THE ROUTE 101 FREEWAY, WITH CONNECTION TO NEW TRAIL AT VILLAGE AT THE PARK (PHASE II)	2007		Phase II project is in the design consultant selection process. Design should be finished and construction started in 07/08, and construction completed in 2009.
THOUSAND OAKS	VEN056407	HILLCREST DRIVE FROM TELLER ROAD TO CONEJO BLVD - CLASS II BIKE LANES	2009	2009	Project is in prelinary planning.

₩09

			2004 RTIP		
			Completion	2006 RTIP	
Lead Agency	Project ID	Description	Date	Completion Date	Project Status
SIMI VALLEY	VEN031205	SIMI VALLEY BIKE PATH CLASS I 500-FOOT CONNECTION FROM HIDDEN RANCH ROAD TO STEARNS STREET; INCLUDES 75-FOOT TUNNEL UNDER METROLINK TRACKS	N/A	2007	Project is in preliminary planning
THOUSAND OAKS	VEN031212	EXPAND TRAFFIC SIGNAL COORDINATION SYSTEM	N/A	2007	Project is in final design and will go out to bid shortly.
OJAI	VEN031214	EIGHT (8) BUS SHELTERS FOR OJAI VALLEY TROLLEY SERVICE	N/A	2006	Project is in final design and will go out to bid shortly.
SANTA PAULA	VEN031215	GREEN ALLEY AND ADJACENT PARKING LOT PEDESTRIAN IMPROVEMENTS	N/A	2005	Project has gone out to bid and will be awarded in April, 2006
VENTURA COUNTY	VEN031221	IN CASITAS SPRINGS CONSTRUCT UPGRADED CROSSWALKS	N/A	2005	This project has been dropped due to infeasibility. Caltrans will not allow the project because it does not meet warrants.
VENTURA COUNTY	VEN031222	BUS SHELTERS ON ROUTE 33 IN OJAI, MIRA MONTE, AND CASITAS SPRINGS AREAS	N/A	2006	Project is in final design and will go out to bid shortly.
SAN BUENAVENTURA	VEN031229	ROUTE 126 BIKE PATH - PHASE II BIKE PATH (CLASS I) CROSSING THE HARMON BARRANCA	N/A	2007	Project is under environmental study due to bridge construction.
SAN BUENAVENTURA	VEN031230	ROUTE 126 BIKE PATH PHASE III BIKE PATH (CLASS I) PARALLEL AND SOUTH OF ROUTE 126 FROM PARRISH TO BACH (ADJACENT TO IMPERIAL MOBILE HOME PARK)	N/A	2010	No project activity
FILLMORE	VEN051401	ROUTE 126 AND SANTA PAULA BRANCH RAILROAD AT POLE CREEK - CLASS I BIKE PATH UNDERCROSSING 0.2 MILES IN LENGTH		2009	No project activity

					,
THOUSAND OAKS	VEN054605	CONEJO CREEK PARK BIKE PATH - CLASS BIKE PATH FOR 0.5 MILES IN CONEJO CREEK PARK FROM ROUTE 23 TO JANSS ROAD	N/A	2009	No project activity
SIMI VALLEY	VEN055401	EXPAND TRANSIT MAINTENANCE FACILITY TO ACCOMMODATE SYSTEM EXPANSION	N/A	2008	Project in preliminary planning
SIMI VALLEY	VEN055408	AUTOMATIC VEHICLE LOCATION AND DATA TERMINALS	N/A	2008	No project activity
SIMI VALLEY	VEN055410	ONE EXPANSION PARATRANSIT VAN	N/A	2008	No project activity
SIMI VALLEY	VEN055413	ONE EXPANSION PARATRANSIT VAN	N/A	2009	No project activity
THOUSAND OAKS	VEN056411	ELDERLY/DISABLED SHUTTLE DEMONSTRATION SERVICE FROM THOUSAND OAKS TO KAISER HOSPITAL WOODLAND HILLS	N/A	2008	Project business plan is under development. Once this is completed the project will be bid to a private bus operator and operated for three years.
SOUTH COAST AREA TRANSIT	VEN057403	DOWNTOWN VENTURA / VENTURA HARBOR DEMONSTRATION SERVICE (3- YEAR DEMONSTRATION)	N/A	2008	This service began operation on 1/24/06, and will continue for 3 years assuming there is sufficient demand.
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN990308	VENTURA COUNTY SMART CARD IMPLEMENTATION	N/A	2006	Smartcard became operational 1/1/02. However, the software, including report writing, was not completed until recently. Final acceptance testing is now close to completion. Contract acceptance is anticipated by December, 2006, at the very latest.

	-
١,	٠. نده
٢	Ġ

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
TEMECULA	RIV030301	ITS DEMO - SIGNAL INTERCONNECT ON SR79 NORTH (DESIGN/INSTALL CONDUIT/ INTERCONNECT CABLE) FROM MARGARITA TO MURRIETA HOT SPRINGS & CCTV AT VARIOUS SIGNALIZED LOCATIONS	2005	2006	completed.
RIVERSIDE TRANSIT AGENCY	RIV030614	IN WESTERN RIVERSIDE COUNTY - PURCHASE 5 EXPANSION 14 PASSENGER DIAL-A-RIDE VANS (FY 04 5307)	2006	2006	completed
RIVERSIDE TRANSIT AGENCY	RIV030610	RTA BUS STOP AMENITIES - INSTALL APPROX. 45 NEW SHELTERS & REHAB APPROX 159 SHELTERS (PARTS, PAINT, SIGNS, POLES, BENCHES, TRASH RECEPTACLES & ANCILLARY HARDWARE) (FY 04 5307)	2005	2005	completed
RIVERSIDE TRANSIT AGENCY	RIV030613	IN WESTERN RIVERSIDE COUNTY - INSTALL AUTOMATED TRAVELER INFORMATION SYSTEM (ATIS) AT APPROXIMATELY 48 BUS STOPS (INCLUDES UPGRADED SIGNAGE AND LIGHTING) (FY 04 5307)	2006	2005	completed
RIVERSIDE CITY	RIV020605	IN WESTERN RIVERSIDE COUNTY FOR THE CITY OF RIVERSIDE SPECIAL SERVICES - PURCHASE 2 EXPANSION 25' TWELVE PASSENGER DIAL-A-RIDE VEHICLES	2004	2005	completed
RIVERSIDE CITY	RIV030606	CITY OF RIVERSIDE SPECIAL SERVICES - PURCHASE 1 EXPANSION 20 PASSENGER ALT-FUEL DIAL-A-RIDE VEHICLE WITH LIFT, TIEDOWNS, RADIO, AND FAREBOX (FY 04 5307)	2005	2005	completed

RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	46360	IN RIVERSIDE AND MORENO VALLEY ON SR60 FROM RT 215 TO REDLANDS BLVD ADD 2 HOV LANES	2006	2006	completed
CORONA	RIV030602	IN THE CITY OF CORONA - PURCHASE/INSTALL MOBILE DATA TERMINAL (MDT) & AUTOMATIC VEHICLE LOCATOR (AVL) IN 14 TRANSIT VEHICLES & INTEGRATE W/ DISPATCHING SOFTWARE (FY 04 5307)	2005	2005	completed by 12/05
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	0006S	METROLINK - SAN BERNARDINO SUBDIVISION TIER II NEW STATIONS AT MAIN ST IN CORONA	2003	2003	completed 2004 RTIP
RIVERSIDE TRANSIT AGENCY	RIV020601	IN WESTERN RIVERSIDE COUNTY PURCHASE TEN 30' EXPANSION ALT FUEL BUSES IN FY 02/03.	2004	2003	completed (adopted)
RIVERSIDE, CITY OF	RIV020605	IN WESTERN RIVERSIDE COUNTY FOR THE CITY OF RIVERSIDE SPECIAL SERVICES - PURCHASE 2 EXPANSION 25' TWELVE PASSENGER DIAL-A-RIDE VEHICLES	2004	2004	completed (adopted)
CORONA	RIV031227	CORONA ADVANCED TRAFFIC MANAGEMENT SYSTEM (ATMS) - PART 2: SR91 & I-15 INCIDENT RESPONSE TIMING PLANS DEVELOPMENT, PARTIAL ATMS MASTER PLAN IMPLEMENTATION, & ITS TECH INSTALLATION	2005	2005	deleted (adopted)
RIVERSIDE TRANSIT AGENCY	RIV32666	IN WESTERN RIVERSIDE COUNTY PURCHASE 10 EXPANSION 14 PASSENGER DAR VANS IN FY 02/03	2004	2004	completed 2004 RTIP
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV52008	IN RIVERSIDE COUNTY CONSTRUCT PASSENGER OVERCROSSINGS AND SECURITY ENHANCEMENTS @ WEST CORONA, LA SIERRA, AND PEDLEY METROLINK/ PARK-N-RIDE STATIONS	_2003	2003	completed 2004 RTIP

الأرشط
France
1

RIVERSIDE COUNTY TRANS					
COMMISSION (RCTC)	RIV62044	PEDLEY PLATFORM EXTENSION	2002	2003	completed 2004 RTIP
SCAG	RIV62103	ITS TRANSIT PROJECT; INCLUDES AUTOMATED VEHICLE LOCATOR, GLOBAL POSTION SAT; MOBILE DATA TERMINALS;	"	2004	completed
RIVERSIDE TRANSIT AGENCY	RIV000605	DEBT FINANCING FOR 57 TRANSIT COACHES, 25 REPLACEMENT, 32 EXPANSION (FY 02/03 PORTION) (FY 03 5307)	2004	2003	completed 2004 RTIP
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV010908	IN WESTERN RIVERSIDE COUNTY FOR EXCEED - PURCHASE 6 EXPANSION VEHICLES (2 MINIVANS, 2 SMALL BUSES, & 2 LARGE BUSES) AND 6 RADIOS - SECTION 5310 FY 2001/02 CYCLE	2003	2004	completed 2004 RTIP
CORONA	RIV010511	CITY OF CORONA PURCHASE 3 EXPANSION VEHICLES RED LINE FIXED ROUTE	2006	2006	Deleted - TCM Substitution. New Park and Ride lot to be constructed and submitted as replacement TCM project: Estimated date for implementation - April 2006.
RIVERSIDE TRANSIT AGENCY	RIV030626	IN WESTERN RIVERSIDE COUNTY - DEBT FINANCING (FY 03/04 PORTION) FOR 57 TRANSIT COACHES, 25 REPLACEMENT, 32 EXPANSION (FY 04 5307)	2005	2006	Construction/Implementation Complete, Project Open for Use
TEMECULA	990914	I-15 TRAFFIC SURVEILLANCE AND SIGNAL SYSTEM INTEGRATION (I-215/ County Line) TEA 21 Demonstration Project	2004	2005	Construction/Implementation Complete, Project Open for Use

Lead Agency	Project ID	Description	2004 RITP Completion Date	2006 RTIP Completion Date	Project Status
CALTRANS	354801	JCT RTE 15 TO VALLEY WAY - ADD 1 HOV LN AND 1 M/ F LN IN EA. DIR. INCLUDING OPERATIONAL STRIPING (IN SBD CNTY 9.05 - 9.95 & AT THE EAST END) ALSO WIDEN 5 UC'S & 1 OH	2008	2008	STIP funds allocated and CMAQ funds obligated. Construction to begin during FY 05/06.
CALTRANS	0121D	ON I-215/SR91/SR60, RIV I215 COR IMPROV PROJ - FROM 60/91/215 JCT TO 60/215 SPLIT - WIDEN 6 TO 8 LNS, INCLUDING MAINLINE/IC IMPROVS, ADD HOV, AUX, & SB TRUCK CLIMB LN (EA: 3348U1)	2007	2007	Under construction
CORONA	RIV010227	CORONA ADVANCED TRAFFIC MANAGEMENT SYSTEM (ATMS)	2005	2007	Funds for Part 1 obligated and under construction. Part 2 with 5207 funds will be obligated during FY 06/07.
CORONA	RIV010511	CITY OF CORONA PURCHASE 3 EXPANSION VEHICLES RED LINE FIXED ROUTE	2006	2006	Procurement on hold indefinitely. New Park and Ride lot to be constructed and submitted as replacement TCM project: 60 spaces, located at 1114 W. Ontario Ave, Corona CA. Estimated date for implementation - April 2006. Expansion bus purchase will be delete
HEMET	RIV990708	CONSTRUCT TRANSPORTATION/ TRANSIT CENTER/PARK-N-RIDE LOT ON CORNER OF HARVARD AND LATHAM AVE, APP 100 SPACES	2004	2006	CMAQ now obligated. Construction to be during 1/06 with the estimated completion by 5/06.
PERRIS	RIV990709	IN THE CITY OF PERRIS - RECONSTRUCT INTERSECTION AT 4TH ST AND REDLANDS AVE INCLUDING ROUND ABOUT, MINOR LANDSCAPING AND MINOR R/W ACQUISITION	2004	2012	Intersection improvements rescoped to be part of overall IC improvement project on Route 74 now programmed in RIV050501 per Caltrans direction.

 3	
-	

RIVERSIDE CITY	RIV0084	AT VAN BUREN ST IC RECONSTRUCT RAMPS (INCLDS HOV RAMPS), WIDEN OC ON VAN BUREN FROM 4 TO 6 LN & ADD AUX LANES; ADD NEW EB ONRAMP W/ENTRANCE @ INDIANA	2005	2009	PS&E phase - Environmental document sign off anticipated 12/05; ROW to begin early 2006
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV011243	METROLINK-SAN BERNARDINO SUBDIVISION TIER 11 CONSTRUCT NEW STATION AT 3360 VAN BUREN BLVD IN RIVERSIDE (PARKING 550 SPACES)	2003	replaced	N/A - Removed from 2004 RTIP Update. Downtown Riverside and La Sierra stations were expanded to provide additional parking spaces.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV020902	IN WEST RIV CO FOR EXCEED, A DIVISION OF VALLEY RESOURCE CENTER - PURCHASE 1 EXPANSION 20' MODIFIED VAN, 1 EXPANSION 22' MEDIUM BUS, AND 2 RADIOS - SECTION 5310 FY 02/03 CYCLE	2004	2008	PS&E phase - Local match funding issues not resolved through coordinated effort between Caltrans and RCTC. Final vehicle configuration and order in progress. Project is now moving for expeditiously.
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV520111	REGIONAL RIDESHARE	N/A	N/A	Status 12: Ongoing program for implementation of rideshare activities.
SOUTHERN CALIF REGIONAL RAIL AUTHORITY	RIV010214	PURCHASE/REHAB ROLLING STOCK - RIVERSIDE COUNTY SHARE (13 CARS IN FY02/03 AND 18 CARS IN FY 03/04)	2007	2008	First order phase completed with follow-on order to occur by mid FY 05/06. Estimated delivery to be completed by 6/30/08.
SOUTHERN CALIF REGIONAL RAIL AUTHORITY	RIV011242	PURCHASE EXPANSION ROLLING STOCK (2 CAB CARS AND 3 LOCOMOTIVES) FOR METROLINK IEOC AND RIVERSIDE/FULLERTON/LA LINES (EA: RIVFUL, PPNO: 0079E)	2009	2009	Follow-on order is reliant on 2006 STIP programming of IIP funds.
MORENO VALLEY	32300	AT SR60/NASON ST IC - MODIFY/RECONSTRUCT IC & NASON ST FROM ELDER TO FIR: REALIGN EB, WB EXIT PLUS EB & WB ENTRY RAMPS, ADD EB & WB RAMP HOV LNS, & ADD AUX LANES (EA: 32300)	2007	2007	PS&E - environmental cleared and final design progressing. ROW anticipated soon.

TEMECULA	RIV62029	AT HWY 79 SO AND LA PAZ, ACQUIRE LAND, DESIGN AND CONSTRUCT PARK AND RIDE - 250 SPACES (FY 05 HR4818 EARMARK)	2007	2009	PAED - project is a joint effort between Temecula and RTA. Delay results from delay in implementing new Temecula transit center due to past location safety issues. Programmed in RIV050553 for RTA.
RIVERSIDE TRANSIT AGENCY	RIV990902	IN WESTERN RIVERSIDE COUNTY IN THE CITY OF PERRIS - CONSTRUCT NEW MULTIMODAL TRANSIT FACILITY (BUS & RAIL) AT 4TH AND D STREETS	2006	2007	Transit bus portion moving forward with implementation estimated during 2007. Metrolink station portion will be completed as part of Perris Valley Line project programmed in RIV520109 (also a TCM).

· · · · · · · · · · · · · · · · · · ·			2004 RTIP Completion	2006 RTIP	Design & Status
Lead Agency	Project ID	Description	Date	Completion Date	Project Status
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV030902	COUNTY FOR EXCEED, A DIVISION OF VALLEY RESOURCE CENTER - PURCHASE 2 EXPANSION SMALL BUSES AND 1 EXPANSION MINIVAN (5310 FY 03/04 CYCLE)	N/A	2008	
RIVERSIDE TRANSIT AGENCY	RIV041009	IN WESTERN RIVERSIDE COUNTY FOR RTA - DEBT FINANCING (FY 04/05 PORTION) FOR 57 TRANSIT COACHES, 25 REPLACEMENT, 32 EXPANSION (FY 05 5307)	N/A	2006	
RIVERSIDE TRANSIT AGENCY	RIV041024	IN WESTERN RIVERSIDE COUNTY FOR RTA - PURCHASE 5 PARATRANSIT 12 PASSENGER DIAL-A-RIDE VEHICLES (FY 05 5307)	N/A	2006	
RIVERSIDE TRANSIT AGENCY	RIV050538	IN WESTERN RIVERSIDE COUNTY FOR RTA - DEBT FINANCING (FY 05/06 PORTION) FOR 57 TRANIST COACHES, 25 REPLACEMENT, 32 EXPANSION (FY 06 5307, UZA: RIV-SAN)	N/A	2007	
RIVERSIDE TRANSIT AGENCY	RIV051005	IN WESTERN RIVERSIDE COUNTY FOR RTA: PURCHASE 10 EXPANSION MINIVANS (APPROX 5 PASSENGERS EACH, GAS/DIESEL) (5310 FY 05/06 CYCLE)	N/A	2009	

RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	!	IN WESTERN RIVERSIDE COUNTY FOR CARE CONNEXXUS INC.: PURCHASE 1 EXPANSION LARGE BUS (APPROX 16 PASSENGERS, GAS/DIESEL) W/ LIFT AND TIEDOWNS (5310 FY 05/06 CYCLE)	N/A	2009	
RIVERSIDE TRANSIT AGENCY	RIV051008	INSTALL MULTI- JURISDICTIONAL ATIS AT TRANSIT CENTERS & HIGH TRAFFIC CORRIDOR BUS STOPS INCLUDING REAL TIME SCHEDULES, IMPROVED SIGNAGE & LIGHTING (MAGNOLIA CORRIDOR PHASE)	N/A	2007	new split

\$ 44. \$ 44.

San Bernardino County Completed TCMs - These projects will not be reported on subsequently 1 2004 RTIP							
Lead Agency	Project ID	Description	Completion Date	2006 RTIP Completion Date	Project Status		
SANBAG	SBD031505	VARIOUS LOCATIONS - LUMP SUMS LTF, ARTICLE 3 BICYCLE/PEDESTRIAN PROJECTS	2004	2005	Project in Construction/Implementation Phase - projects awarded funds and projects completed for the 2004 FY		
MOUNTAIN AREA REGIONAL TRANSIT AUTHORITY	20010281	BUS SYSTEM - EXPANSION ALT. FUEL ONE NEW TROLLEY VEHICLE SERVICE TO OPERATE BIG BEAR VISITORS TROLLEY	2003	2003	COMPLETED 2004 RTIP		
VICTOR VALLEY TRANSIT AUTHORITY	20010281	BUS SYSTEM - BUS EXPANSION - ALT. FUEL - 5 COMMUTER BUSES FOR COMMUTER DOWN THE HILL BUS SERVICE (IN MDAB & SCAB AIR BASIN)	2004	2004	COMPLETED 2004 RTIP		
CHINO	SBD41220	CHINO AVENUE/CENTRAL TO 6TH STS. MULTI- MODAL TRANSPORTATION CENTER INCLUDES PARK-N-RIDE LOT WITH 125 SPACES(PHASE 1 FUNDED-PHASE 2 AWAITING FUNDING)	2004	2006	Project In Construction/Implementation Phase- project should be completeted by 6/06-monies obligated and underway		
COLTON	SBD41245	PARK AND RIDE ALT. FUEL FACILITY AT I-10 AND SPERRY	2003	2004	DELETED (ADOPTED)		
OMNITRANS	SBD31088	BUS FLEET EXPANSION-PURCHASE 40' EXPANSION HEAVY DUTY COACHES & AUX. EQUIPMT, CNG 01-9, 03-1 (Note: The 'OTHER' FUNDS ARE CARL MAYER FUNDS)	2003	2004	completed		
SANBAG	SBD0194	NEAR FONTANA FROM 0.5 MI E OF HEMLOCK TO 0.2 MI E OF SIERRA AVE CONSTRUCT 6- LANE FWY & 2 HOV LANES	2002	2005	project completed		
OMNITRANS	981119	TRANSIT INTERMODAL FACILITIES - FONTANA TRANSCENTER - EXPAND BUS BAYS, IMPROVE LANDSCAPING, SIGNALS AND PEDESTRIAN AND PASSENGER FACILITIES	2002	2005	completed		

DRAFT

		1	2004 RITP	2006 RTIP	
Lead Agency	Project ID	Description	Completion Date	Completion Date	Project Status
VARIOUS	713	I-215 CORRIDOR NORTH - IN SAN BERNARDINO, ON I-215 FROM RTE 10 TO RTE 30- ADD 2 HOV LANES 1 LANE IN EA. DIR. AND OPERATIONAL IMPROVEMENTS	2010	2010	Project in Engineering (PS&E) Phase. The project was delayed because of conflicting findings between the environmental and engineering analysis with regard to the preferred alternative, necessitating substantial revisions to the environmental analysis an
VARIOUS	20620	UPLAND TO SAN BERNARDINO FROM LOS ANGELES COUNTY LINE TO ROUTE 215 - 8 LANE FREEWAY INCLUDING 2 HOV LANES (6+2) - 210 CORRIDOR PROJECT W/AUX LANES THROUGOUT SEGMENT 9-11	2009	2009	segments 1-9 compelte; finishing up last 2 segments-environmental reevaluation is taking place o the last two segments
SANBAG	94163	RIDESHARE ACTIVITIES FOR SOUTH COAST AIR BASIN	N/A	N/A	On Going Operational Project-monies expended for all current years - still an ongoing project
SANBAG	200074	LUMP SUM - TRANSPORTATION ENHANCEMENT ACTIVITIES PROJECTS FOR SAN BERNARDINO COUNTY- BIKE/PED PROJECTS	2004	2006	Project in Construction/Implementation Phase-funds have been obligated and projects underway
RIALTO	200450	RIALTO METROLINK STATION - INCREASE PARKING SPACES FROM 225- 775	2006	2007	starting feasibilty study
OMNITRANS	981118	BUS SYSTEM - PASSENGER FACILITIES: DESIGN AND BUILDING OF ONTARIO TRANSCENTER	2008	2008	starting design
COLTON	2002164	ON VALLEY BLVD. IN COLTON TO NORTH TO 10TH STREET CONNECTING TO ABANDONED RR CORRIDOR ON WEST SIDE OF COLTON AVECONSTRUCT CLASS I BIKEWAY, LANDSCAPING AND LIGHTING	2006	2007	Project in ROW Clearance Phase. Project was delayed due to protracted negotiations with BNSF Railroad on ROW. Environmental completed in 2004. The \$659,000 of TEA 3. Environmental issues and delayed 1 year and doing historical site. Looking for const

)
ro
n =

OMNITRANS	2002171	(1) EXPANSION PARATRANSIT VAN	2003		
				2003	project dropped??
SANBAG	20020106	MONTCLAIR PEDESTRIAN UNDERCROSSING-CONSTRUCTION OF A 2ND PLATFORM CREATES NEED FOR	2003		
		CONSTRUCTION OF NEW		2006	design complete
RANCHO CUCAMONGA	20020201	PACIFIC ELECTRIC INLAND EMPIRE TRAIL – PHASE 1 – HAVEN AVENUE TO 1200' EAST OF ETIWANDA AVE (3.4) MILES) CONSTRUCT CLASS 1 BIKE TRAIL & ROW ACQ, ETIWANDA DEPOT	2006	2007	finishing PS&E
SANBAG	SBD031505	VARIOUS LOCATIONS - LUMP SUMS LTF, ARTICLE 3 BICYCLE/PEDESTRIAN PROJECTS (PROJECTS ARE CONSISTENT WITH 40 CFR PART 93.126, 127,128, EXEMPT TABLES 2 & 3)	2004	2008	3 million obligated - 3.9 left to obligate; ongoing allocations

in the	
\mathcal{T}^{-1}	
ω	

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
FONTANA	200431	INLAND PACIFIC ELECTRIC TRAIL - ON OLD SP ABANDONED RR BETWEEN I- 15 TO JUNIPER AVE CONSTRUCT CLASS 1 BIKE LANE (APPROX. 7 MILES LONG)	N/A	2007	working with caltrans to get federal funds oblicated - obligation of funds expected by 9/06