

**FY 2002/03 - 2007/08
REGIONAL TRANSPORTATION IMPROVEMENT PROGRAM
(2002 RTIP)**

SECTION III

TIMELY IMPLEMENTATION OF TCMs

TABLE OF CONTENTS

	<u>Page</u>
INTRODUCTION	III - 1
EPA's TRANSPORTATION CONFORMITY RULE REQUIREMENTS	III - 2
APPLICABLE SIPs	III - 2
TIMELY IMPLEMENTATION OF TCMs IN THE SCAB	III - 4
TIMELY IMPLEMENTATION OF TCMs IN THE VENTURA COUNTY PORTION OF THE SCCAB	III - 7
ANALYSIS OF IMPLEMENTATION	III - 9

**FY 2002/03-2007/08
REGIONAL TRANSPORTATION IMPROVEMENT PROGRAM
(2002 RTIP)**

SECTION III

TIMELY IMPLEMENTATION OF TCMs

INTRODUCTION

This document itemizes the findings of the timely implementation of Transportation Control Measures (TCMs) for the 2002 RTIP. The findings are required only for the applicable TCMs contained in the approved State Implementation Plans (SIPs).

There are four air basins in the Southern California Association of Governments (SCAG) region:

1. South Coast Air Basin (SCAB)
2. Mojave Desert Air Basin (MDAB)
3. Salton Sea Air Basin (SSAB)
4. Ventura County portion of the South Central Coast Air Basin (SCCAB)

These air basins are administered by five air districts:

1. South Coast Air Quality Management District (SCAQMD)
2. Antelope Valley Air Quality Management District (AVAQMD)¹
3. Mojave Desert Air Quality Management District (MDAQMD)
4. Imperial County Air Pollution Control District (ICAPCD)
5. Ventura County Air Pollution Control District (VCAPCD)

For details on the federal non-attainment areas and their associated pollutants see Section I (Conformity Requirements and Findings) of this Technical Appendix.

The criteria and procedures utilized for the determination of TCMs are cited in the Environmental Protection Agency's (EPA) Transportation Conformity Rule and explained in the following sections.

¹ On January 1, 2002, California state law created the Antelope Valley Air Quality Management District (AVAQMD) as the successor agency to the Antelope Valley Air Pollution Control District (AVAPCD).

EPA's TRANSPORTATION CONFORMITY RULE REQUIREMENTS

The requirements for timely implementation of TCMs are defined in the EPA's Transportation Conformity Rule - 40 CFR Parts 51 and 93 (August 15, 1997):

§93.113 Criteria and procedures: Timely Implementation of TCMs

- (c) *For TIPs, this criterion is satisfied if the following conditions are met:*
 - (1) *An examination of the specific steps and funding sources(s) needed to fully implement each TCM indicates that TCMs which are eligible for funding under title 23 U.S.C. or the Federal Transit Laws are on or ahead of the schedule established in the applicable implementation plan, or, if such TCMs are behind the schedule established in the applicable implementation plan, the MPO and DOT have determined that past obstacles to implementation of the TCMs have been identified and have been or are being overcome, and that all State and local agencies with influence over approvals or funding for TCMs are giving maximum priority to approval or funding of TCMs over other projects within their control, including projects in locations outside the nonattainment or maintenance area.*
 - (2) *If TCMs in the applicable implementation plan have previously been programmed for Federal funding but the funds have not been obligated and the TCMs are behind the schedule in the implementation plan, then the TIP cannot be found to conform if the funds intended for those TCMs are reallocated to projects in the TIP other than TCMs, or if there are no other TCMs in the TIP, if the funds are reallocated to projects in the TIP other than projects which are eligible for Federal funding intended for air quality improvement projects, e.g. the congestion Mitigation and Air Quality Improvement Program.*
 - (3) *Nothing in the TIP may interfere with the implementation of any TCM in the applicable implementation plan.*

§93.101 Definitions

Transportation Control Measure (TCM) is any measure that is specifically identified and committed to in the applicable SIP/AQMP. The TCM is either one of the types listed in section 108 of the CAA, or any other measure for the purpose of reducing emissions or concentrations of air pollutants from transportation sources by reducing vehicle use or changing traffic flow of congestion conditions. Notwithstanding the first sentence of this definition, vehicle technology-based, fuel-based, and maintenance-based measures which control the emissions from vehicles under fixed traffic conditions are not TCMs for the purposes of this report.

APPLICABLE SIPs

In the SCAG region, two SIPs contain applicable TCMs that are subject to the EPA Transportation Conformity Rule analysis requirements:

1. 1997 Ozone SIP (as amended in 1999) – applies to the SCAB

This SIP applies to the SCAB and identifies the “TCM-01” categories, which include High Occupancy Vehicle (HOV) Improvements, Transit/System Management, and Information Services.² The EPA approved the 1997 Ozone SIP (as amended in 1999) on April 10, 2000.

2. 1994 Ozone SIP – applies to the Ventura County portion of the SCCAB

This SIP applies to the Ventura County portion of the SCCAB and identifies TCM strategies. The EPA approved the 1994 Ozone SIP on January 8, 1997.

² 1997 Air Quality Management Plan, November 1996.

Federal Clean Air Act TCMs³**Table 1**

Clean Air Act, Section 108 (f)(1)(A) – Transportation Control Measures
<ul style="list-style-type: none"> • Programs for improved public transit • Restriction of certain roads or lanes to, or construction of such roads or lane for use by, passenger buses or high occupancy vehicles (HOV) • Employer-based transportation management plans, including incentives • Trip reduction ordinances • Traffic flow improvement programs that achieve emissions reductions • Fringe and transportation corridor parking facilities serving multiple-occupancy vehicle programs or transit service • Programs to limit or restrict vehicle use in downtown areas or other areas of emissions concentration, particularly during periods of peak use • Programs for the provision of all forms of high occupancy, shared-ride services • Programs to limit portions of road surfaces or certain sections of the metropolitan area to the use of non-motorized vehicles or pedestrian use, both as to time and place • Programs for secure bicycle storage facilities and other facilities, including bicycle lanes, for the convenience and protection of bicyclists, in both public and private areas • Programs to control extended idling of vehicles • Reducing emissions from extreme cold-start conditions • Employer-sponsored programs to permit flexible work schedules • Programs and ordinances to facilitate non-automobile travel, provision and utilization of mass transit, and to generally reduce the need for single-occupant vehicle travel, as part of transportation planning and development efforts of a locality, including programs and ordinances applicable to new shopping centers, special events, and other centers of vehicle activity • Programs for new construction and major reconstruction of paths, tracks, or areas solely for use by pedestrian or other non-motorized means of transportation when economically feasible and in the public interest. For purposes of this clause, the Administrator shall also consult with the Secretary of the Interior • Programs to encourage removal of pre-1980 vehicles* <p>*Note: excluded from CMAQ Funding under TEA-21</p>

This report on the timely implementation of TCMs for the 2002 RTIP is consistent with the two latest operating documents, the 2001 RTIP and the 2001 Regional Transportation Plan (RTP)⁴, including the 2001 RTP and 2001 RTIP Amendments.

³ CAA §108(f)(1)(A), 42 U.S.C. §7408(f)(1).

⁴ The 2001 RTIP was approved by the federal agencies on September 25, 2001. The 2001 RTP was approved for all areas on June 8, 2001, with the exception of the PM₁₀ areas in the San Bernardino County portion of the Mojave Desert Air Basin (MDAB) and the Coachella Valley portion of the Salton Sea Air Basin (SSAB), which were approved on August 3, 2001.

TIMELY IMPLEMENTATION OF TCMs IN THE SCAB

Finding

SCAG has determined that the 2002 RTIP provides for the timely implementation of TCMs in the applicable SIP for the SCAB. All of the TCM-01 category projects in the 2002 RTIP are given funding priority and are on schedule.

Methodology

The EPA Transportation Conformity Rule states that “timely implementation” is to be measured against the TCMs in the “applicable” SIP. SCAG evaluates the TCM-01 category projects to determine the anticipated level and current status of implementation.

This measure does not include transportation projects and programs that are exclusively implemented by local funds. The enforceable commitment for TCM measures is to report on the funding and implementation of the first two years of the six-year RTIP. In each RTIP, TCM-01 category projects “roll forward” and the enforceable commitment is automatically revised to encompass the first two-year schedule of TCM-01 category projects. The implementation status of TCM projects is reported on in subsequent RTIPs until the TCM projects have been reported as completed.

Actions that Demonstrate Timely Implementation

The implementation of TCMs is achieved through the concerted efforts of regional, federal, state, and local agencies. The timely implementation of TCMs for the 2002 RTIP is consistent with the 2001 RTP, including the 2001 RTP Amendment. The following types of actions contribute to demonstrating timely implementation of TCMs:

- The TEA-21 programs provide federal funds for eligible TCM projects under EPA requirements.
- TCMs are eligible expenditures under funds provided for the National Highway System (NHS), the Congestion Mitigation and Air Quality Program (CMAQ), and the Surface Transportation Program (STP). TCMs listed in the Section 108(f)(1)(A) [other than clauses xii and xvi] of the Federal Clean Air Act (CAA) are specifically listed as eligible uses for federal funding (see Table 1 above).
- Under CMAQ, funds are targeted for TCMs and may not be used for projects that do not contribute to the attainment of National Ambient Air Quality Standards (NAAQS). CMAQ funds may not be provided for a project resulting in the construction of new capacity available to single occupant vehicles, unless the project consists of a high occupancy vehicle (HOV) facility available to single occupant vehicles only during non-peak travel times.
- All TCM projects listed in the 2002 RTIP are given financial priority. The 2002 RTIP reports on the timely implementation of the TCM-01 projects listed in the Fiscal Years 2000/01 and FY 2001/02 (and any previous years) in the current operating 2001 RTIP.

TCM-01 Category Projects

There are three major TCM-01 categories in the 1997 Ozone SIP/AQMP (as amended in 1999):

1. High Occupancy Vehicle (HOV) Improvements

HOV projects and related pricing alternatives and park and ride lots/intermodal facilities.

2. Transit/System Management

The following system management measures improve congestion and reduce emissions:

- Bus, rail, and shuttle transit improvements.
- Bicycle and pedestrian facilities.
- Urban freeway system management improvements.
- Smart Corridors system management programs.
- Railroad consolidation programs (e.g., Alameda Corridor).
- Congestion Management Plan-based demand management strategies.
- County/corridor-wide vanpool programs.
- Telecommunication facilities/satellite work centers.
- Seed money for transportation management associations.
- Transportation Demand Management (TDM) demonstration programs/projects eligible for programming in the RTIP.

3. Information Services

By targeting individuals who travel to and from employment sites and other activity centers (e.g., airports, schools, shopping centers, and special event centers) and providing them with information specifically tailored to facilitate use of alternative travel modes, vehicle travel and the associated emissions can be significantly reduced. Providing information services offers an innovative way of reducing vehicle emissions when combined with facility improvements, service enhancements, product development, extensive education, marketing, and promotion.

Potential actions to reduce congestion and emissions through individual efforts include:

- Promoting multi-modal strategies to maximize all options available to commuters.
- Targeting peak period trips for reduction.
- Marketing and promoting the use of HOV lanes to the general public.
- Marketing and promoting rail lines to the general public.
- Educating the public regarding cost, locations, accessibility, and services available at park and ride lots.
- Promoting and marketing vanpool formation, incentive programs promoting ridematching through the Internet, and other means of making alternative travel option information more accessible to the general public.

Methodology

For the reporting of the timely implementation of TCMs in the 2002 RTIP, the projects in Fiscal Years 2000/01 and 2001/02 (and any previous years) of the current operating 2001 RTIP were used. The RTIPs contain field codes that classify the types of projects proposed. The list of qualifying TCM-01 field codes is shown in this section. Based on these codes, all projects of a certain code qualifying as a TCM-01 project were reviewed for funding priority.

Project implementation remains an enforceable commitment by project sponsor agencies. For delayed projects, there are explanations that do not jeopardize the finding of timely implementation.

Table 2
SOUTH COAST AIR BASIN TCM-01 – BY PROJECT CODES

Project Description	Program Codes
1. High Occupancy Vehicle Improvements	
▪ New Interchange with Ramp Meters and/or HOV Bypass	CAN71
▪ New Highway with HOV Lanes	CAN68
▪ New HOV Lanes	CAN69
▪ Hwy/Road Improvements/Lane Addition with HOV Lanes	CAR62
▪ Park & Ride Lots – New	TDN64
▪ Park & Ride Lots – Modification/Upgrades	TDR64
▪ Ridesharing (Ride-matching)	TDM20
▪ TDM Programs (Non Ride-matching)	TDM24
▪ Passenger Stations/Inter-modal Facilities – New	TRNH6
▪ Passenger Stations/Inter-modal Facilities – Rehab/Improve	TRRH6
2. Transit/System Management	
▪ Bicycle & Pedestrian Facilities - New	NCN25
▪ Bicycle & Pedestrian Facilities - Upgrade	NCR25
▪ Bicycle Facility - New	NCN26
▪ Bicycle Facility - Upgrade	NCR26
▪ Passenger Benches & Small Shelters	NCR10
▪ Passenger Loading Areas	NCR28
▪ Pedestrian Facilities - New	NCN27
▪ Pedestrian Facilities - Upgrade	NCR27
▪ Fare Equipment/Ticket Vending Machines	TRN08
▪ Passenger Stations/Facilities - New	TRNH6
▪ Passenger Stations/Facilities - Rehabilitation/Improvements	TRRH6
▪ Power, Signals and/or Communications	TRN09
▪ Track Extension	TRN92
▪ Track Structures – New	TRN14
▪ Real Time Rail or Transit Notification System	ITS01
▪ Buses - Expansion Alternative Fuel	BUN94
▪ Buses - Expansion Gas/Diesel	BUN93
▪ Commuter Rail Cars and/or Locomotives - Exp. Alt. Fuel	CON94
▪ Commuter Rail Cars and/or Locomotives - Expansion Gas/Diesel	CON93
▪ Ferry Service Vessels - Expansion Alternative Fuel	FEN94
▪ Ferry Service Vessels - Expansion Gas/Diesel	FEN93
▪ Light Rail Cars and/or Locomotives - Expansion Alternative Fuel	LRN94
▪ Light Rail Cars and/or Locomotives - Expansion Gas/Diesel	LRN93
▪ Light Rail Extension	LRN92
▪ Paratransit Vehicles - Expansion Alternative Fuel	PAN94
▪ Paratransit Vehicles - Expansion Gas/Diesel	PAN93
▪ Rail Cars and/or Locomotives - Expansion Alternative Fuel	RAN94
▪ Rail Cars and/or Locomotives - Expansion Gas/Diesel	RAN93
▪ Rail Extension	RAN92
▪ Changeable Message Signs (CMS)	ITS05

Project Description	Program Codes
▪ Closed Circuit Televisions (CCTVs)	ITS06
▪ Control Stations (CS) / Weigh in Motion (WIM) station	ITS07
▪ Fiber Optic Communications	ITS08
▪ Ramp Metering Systems	ITS09
▪ Signal Preemption	ITS10
▪ Signal Video Enforcement	ITS11
▪ Traveler/Motorist Information Systems; Highway Advisory Radios	ITS12
▪ Veh. Detection (VDS) & Automatic. Veh. Classific. (AVC) Systems	ITS13
▪ Various Traffic Op. System Elements (ITS05 to ITS13)	ITS14
▪ Signal Synchronization	ITS02
▪ Smart Fare Card and Equipment	ITS03
▪ Traffic Management/Operations Centers	ITS04
▪ Intersection Improvements/Channelization	NCRH1
3. Information Services	
▪ TDM Programs (non ride-matching)	TDM24

See the end of this section for the TCM project listing, organized by county.

TIMELY IMPLEMENTATION OF TCMs IN THE VENTURA COUNTY PORTION OF THE SCCAB

Ventura County is expeditiously implementing TCM strategies contained in the 1994 Ozone SIP. The county continues to implement these TCMs through the CMAQ, STP, and other federal transportation and transit programs.

Finding

SCAG has determined that the 2002 RTIP provides for the timely implementation of TCMs in the applicable 1994 Ozone SIP for the Ventura County portion of the SCCAB.

Background

On January 8, 1997, the EPA approved the 1994 Ozone SIP developed for the Ventura County portion of the SCCAB.

In late 1996, the VCAPCD repealed Rule 210 – Employee Commute Options (ECO) in response to the California Health and Safety Code, Section 40929. The revision to Section 40929 took effect in January 1996, which prohibited air districts from implementing mandatory ECO programs without a federal mandate. The repeal of Rule 210 was authorized by a 1995 amendment to the Federal Clean Air Act.

Because of these changes, the ECO transportation control measures (TCM G) were withdrawn from the applicable SIP. However, a voluntary emissions reduction program, VCAPCD Rule 211, was adopted by the District's Board and submitted to the EPA. Rule 211, the Transportation Outreach Program, requires Ventura County employers to register with VCAPCD and submit a biennial commute survey. The Transportation Outreach Program staff works with employers to encourage ridesharing and trip reduction strategies for employees.

Since the withdrawal of ECO (TCM G), there remains five strategies in the applicable 1994 Ozone SIP. The remaining strategies are:

1. Ridesharing (TCM A)
2. Non-motorized strategies (TCM B)
3. Traffic Flow Management (TCM C)
4. Land Use (TCM D)
5. Transit (TCM E)

These strategies do not claim emission reduction benefits. The TCM strategies have been included in the SIP to assist transportation and air quality agencies identify projects that have the potential of reducing vehicle emissions and vehicle miles traveled.

The withdrawal of ECO did not jeopardize the timely implementation of TCMs under the Transportation Conformity Rule. Section 93.113(b)(1) of the Transportation Conformity Rule states that a finding of timely implementation of TCMs can be made only for TCMs funded until title 23 U.S.C. or the Federal Transit Laws. Therefore, TCMs from other sources do not require a finding of timely implementation. Rule 210 (ECO) was not eligible for funding under title 23 U.S.C. or the Federal Transit Laws.

Analysis

The development of the CMAQ, STP, and Transportation Enhancement Activities (TEA) programs for Ventura County was the result of a countywide priority-setting process. The Ventura County Transportation Commission (VCTC) Board adopted the following program priorities for CMAQ funding, based on the 1994 Ozone SIP:

- Clean Fuel Bus Fleets & Support Facilities
- Improved Public Transit
- Bicycle & Pedestrian Facilities
- Traffic Flow Improvements

VCTC also included in its screening criteria for CMAQ funds a requirement that the project/program be an adopted TCM. The most recent STP and CMAQ projects were adopted by VCTC in April 2000.

The California Transportation Commission (CTC) voted in 1998 to allocate 75% of California's TEA funds to counties by formula to be programmed based on local priorities. Accordingly, VCTC has programmed TEA funds under a regional prioritization process performed simultaneously with the STP and CMAQ processes.

Under State law, VCTC is responsible for prioritizing Ventura County's share of the 75% Regional Improvement Program (RIP) in the STIP. VCTC programs these projects based on a priority list established through the RTP and the Congestion Management Program, in consultation with the California Department of Transportation (Caltrans), SCAG, and the county's local jurisdictions.

The following is a brief discussion of the types of projects and programs funded within the TCM categories for the Ventura County portion of the SCCAB. See the end of this section for the TCM project listing, organized by county.

Clean Fuel Bus Fleets and Support Facilities

The highest priority for CMAQ funds in Ventura County was for capital projects to increase the use of clean fuels for transit.

The 1991 AQMP, which was developed to respond to the California Clean Air Act requirements, included Clean Fuels (TCM F) as a TCM (i.e., methanol, compressed natural gas [CNG], liquefied petroleum gas [LPG], and electricity). The 1994 AQMP and subsequent AQMPs no longer include clean fuels as a TCM. However, the clean fuel projects listed under this category also support the Transit Strategy (TCM E).

Improved Public Transit

The second priority for CMAQ funds has continued to be improvements to public transit. Transit improvements support the Transit Strategy (TCM E).

Bicycle and Pedestrian Facilities

The third priority for CMAQ funds is Bicycle and Pedestrian projects.

Traffic Flow Improvements and Other Projects

The fourth priority for CMAQ funding continues to be traffic flow improvements supporting the Traffic Flow Improvement Strategy (TCM C).

ANALYSIS OF IMPLEMENTATION

The following is a listing of the TCM projects which are being reported on for timely implementation. These TCM projects are organized by county.

Reporting Format

SCAG is in the process of changing the reporting format from previous years, therefore, the older format, which appears at the top of each county list, includes any projects that are previous to Fiscal Year 2000/01. This older format is being phased out beginning with the 2002 RTIP. The new format includes the TCM projects which were new in either FY 2000/01 or 2001/02 in the 2001 RTIP.⁵ For each county in this new format the projects are organized into three categories: Local Highways, State Highways, and Transit.

⁵ In some cases project the identified funding years reported in this TCM analysis are beyond FY 2001/02. In general, unless a schedule delay is noted, this is because the project is underway with activity to occur in future years.

2002 REGIONAL TRANSPORTATION IMPROVEMENT PROGRAM (RTIP) (FY2002/2003-2007/2008) – TCM PROJECTS

Update of TCM projects in 2001 RTIP TCM Implementation Status report:
(Same basic report format as 2001 RTIP)

LOS ANGELES COUNTY - TCMs

PROJECT ID:	LA974170
PROJECT DESCRIPTION:	AGOURA HILLS P&R LOT INCREASE CAPACITY IN AGOURA HILLS AREA FROM 93 TO 193 SPACES LOCATED ON THE 101 FWY
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.

PROJECT ID:	16113
PROJECT DESCRIPTION:	ON CATALINA ISLAND FROM AVALON TO NORTH END OF ISLAND - 2 MILE BIKEWAY WITH SCENIC OVERLOOK
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.

PROJECT ID:	LA000777
PROJECT DESCRIPTION:	ROUTE: 405 FROM ROUTE 10 TO ROUTE 101 TO EXISTING 8-10 LANE FWY ADD TWO HOV LANES (SB:4+0; 5+0 TO 5+1 HOV)
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.

PROJECT ID:	LA973005
PROJECT DESCRIPTION:	BUS EXPANSION: ALTERNATIVE FUEL (TROLLEY BUS)
FUNDING YEARS:	1997/98
IMPLEMENTATION STATUS:	Project was completed.

PROJECT ID:	LA962315
PROJECT DESCRIPTION:	POMONA VALLEY TRAFFIC SIGNAL FORUM IMPROVEMENT PROJECT REGIONALLY SIGNIFICANT IMPROVEMENT SIGNAL COORDIN./MONITOR.
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.

PROJECT ID:	4U004
PROJECT DESCRIPTION:	IN LOS ANGELES FROM PICO STATION LOS ANGELES CONVENTION CENTER - SIDEWALKS AND PEDESTRIAN CONNECTIONS
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.

PROJECT ID:	LA79203
PROJECT DESCRIPTION:	LA STANDARD LIGHT RAIL CAR PROCUREMENT FOR GREEN AND BLUE LINES (52) POSSIBLE DEFENSE CONVERSION FUNDS
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.

PROJECT ID:	LA962356
PROJECT DESCRIPTION:	SOUTH BAY JPA SYNCHRONIZATION & BUS SPEED IMPROVEMENTS (TRANSIT PRIORITY SYSTEM)
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.

PROJECT ID:	LA9703001
PROJECT DESCRIPTION:	RIDESHARE EMPLOYER SERVICE INCLUDING RIDEGUIDE/SURVEY REGISTRATION, TDM ASSISTANCE, SPECIAL MARKETING & MONITORING
FUNDING YEARS:	1997/98
IMPLEMENTATION STATUS:	Project was completed.

LOS ANGELES COUNTY - TCMs	
PROJECT ID:	LA974006
PROJECT DESCRIPTION:	UNION STA. GATEWAY BIKE STA. (BIKE RACKS/LOCKERS, BICYCLE REPAIR/ ACCESSORY SALES, SHOWERS/CHANGING FACILITIES, LIMITED FOOD SVC.)
FUNDING YEARS:	1997/98
IMPLEMENTATION STATUS:	Project was completed.
PROJECT ID:	4U005
PROJECT DESCRIPTION:	METROLINK VAN NUYS STATION BETWEEN WILLIS AVENUE AND RAYNER STREET - PEDESTRIAN OVERCROSSING
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.
PROJECT ID:	LA962098
PROJECT DESCRIPTION:	BOYLE HEIGHTS ATSAC PROJECT COMPUTER BASED REAL TIME TRAFFIC SIGNAL MONITORING SYSTEM
FUNDING YEARS:	1997/98
IMPLEMENTATION STATUS:	Project was completed.
PROJECT ID:	LA962102
PROJECT DESCRIPTION:	MID-CITIES BUS SPEED IMPROVEMENTS (PEAK-HOUR ONLY)
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.
PROJECT ID:	LA962107
PROJECT DESCRIPTION:	SMART CORRIDOR OPERATION ENHANCEMENT
FUNDING YEARS:	1997/98
IMPLEMENTATION STATUS:	Project was completed.
PROJECT ID:	LA962113
PROJECT DESCRIPTION:	CENTRAL/EAST LA BUS SPEED IMPROVEMENT PROJECT (INCREASES SPEED FOR FIXED-ROUTE TRANSIT BY SIGNAL PRIORITY)
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.
PROJECT ID:	LA962121
PROJECT DESCRIPTION:	VICTORY/VANOWEN BUS PRIORITY TREATMENTS (SIGNAL COORDIN.)
FUNDING YEARS:	1997/98
IMPLEMENTATION STATUS:	Project was completed.
PROJECT ID:	LA55201
PROJECT DESCRIPTION:	CONTINUING PROJECT - BUS STOP IMPROVEMENTS (AMENITIES, SHELTERS)
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project was completed.
PROJECT ID:	LA55206
PROJECT DESCRIPTION:	DAR REPLACEMENT VANS; ONE NEW VAN AND ONE REPLACEMENT VAN
FUNDING YEARS:	1997/98
IMPLEMENTATION STATUS:	Project was completed.
PROJECT ID:	LA973506
PROJECT DESCRIPTION:	ROLLING STOCK ACQUISITION UP TO 5 LOCOMOTIVES & 30 CARS
FUNDING YEARS:	1997/98
IMPLEMENTATION STATUS:	Project was completed.

LOS ANGELES COUNTY - TCMs	
PROJECT ID:	LA974096
PROJECT DESCRIPTION:	SANTA CLARITA COMMUTE CONNECT OPERATION - PROPANE-FUELED EXP. BUSES TO LINK EMPLOYMENT CTRS W/ SANTA CLARITA METROLINK STA.
FUNDING YEARS:	1998/99
IMPLEMENTATION STATUS:	Project complete
<hr/>	
PROJECT ID:	LA974419
PROJECT DESCRIPTION:	BLUE LINE MISSION STREET STATION PARK-AND-RIDE LOT WILL CONSIST OF 130 SPACES AND 300 SQUARE FEET FOR BICYCLES
FUNDING YEARS:	1999/2000
IMPLEMENTATION STATUS:	Project is now LA996090

TCMs project status using new reporting format for 2002 RTIP:

LOS ANGELES COUNTY - TCMs – LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)						
LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
AGOURA HILLS	LA990362	SCAB	0	CITYWIDE STREET AND BIKE PATH PROJ (T21-939)	00/01 01/02	This project is in the design phase. Project to be completed in December 2003.
ALAMEDA TRANSPORTATION CORRIDOR AGENCY	LA963731	SCAB	0	ALAMEDA CORRIDOR - NORTH END RAIL ROAD/ARTERIAL GRADE SEPS. & RELATED IMPROVEMENTS EIS/EIR COMPLETE; 8100+1394 P.E. 10517+305 R/W; 29483+5300 CONS.	00/01 01/02	Project is under construction. Completion of project is estimated for June 2002.
ALAMEDA TRANSPORTATION CORRIDOR AGENCY	LA963732	SCAB	0	ALAMEDA CORRIDOR - MID CORRIDOR SEGMENT 10 MI TRENCH >20 ARTERIAL GRADE SEPS, ENVIRONMENTAL CLEARANCE	00/01 01/02	Project is under construction. Completion of project is estimated for June 2002.
ALAMEDA TRANSPORTATION CORRIDOR AGENCY	LA963733	SCAB	0	ALAMEDA CORRIDOR - SOUTH END 7 RAILROAD / ARTERIAL GRADE SEPS. + RELATED IMPROVEMENTS ENV. CLEARANCE	00/01	Project is under construction. Completion of project is estimated for June 2002.
BELLFLOWER	LA996275	SCAB	0	WEST BRANCH GREENWAY MULTI-MODAL TRANS. CORRIDOR DESIGN AND CONSTRUCT 2.5 MILE CLASS I BIKE PATH ALONG MTA-OWNED SANTA ANA BRANCH ROW INCL. PEDESTRIAN AND LANDSCAPING	01/02	Project has not commenced yet. Waiting for MTA to abandon Rail Road Right of Way.
CALABASAS	LA974100	SCAB	0	U.S. 101 INTERJURISDICTIONAL BIKELANE GAP CLOSURE CONSTRUCTION 4.5 MILES OF BIKEWAY IMPROVEMENTS TO CLOSE SEVERAL GAPS WITHIN A 12 MILE CORRIDOR(TEA21-#69)	00/01 01/02	Project has not commenced yet. Waiting for MOU to be signed by MTA. Estimated completion date August or October of 2002.
CALTRANS	9061D	SCAB	0	ALAMEDA CORRIDOR IN LOS ANGELES COUNTY AT PACIFIC COAST HIGHWAY - GRADE SEPARATION	00/01	In the design phase.
CARSON, CITY OF	LA974042	SCAB	0	HARBOR TRANSITWAY SHUTTLE WEEKDAY AND SATURDAY SERVICE BETWEEN HARBOR TRANSITWAY STATIONS AT CARSON AND	00/01	Completed Project in FY 2000.

LOS ANGELES COUNTY - TCMs – LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
				REGIONAL DESTINATIONS AND EMPLOYMENT CENTERS		
COMMERCE	927108	SCAB	0	ALAMEDA CORRIDOR IN COMMERCE AT ATLANTIC BOULEVARD AND TELEGRAPH ROAD - INTERSECTION IMPROVEMENTS	00/01	Completed December 2000.
COMPTON	LA0B7326	SCAB	0	COMPTON CREEK BIKEWAY EXTENSION - PHASE III. DESIGN & CONSTRUCT .6 MI OF CLASS 1 BIKE/PED PATH FROM GREENLEAF BLVD TO ARTESIA FWY. WILL INC BIKE PATH, PED WALKWAY SIGNAGE, STRIPING	01/02	Ongoing. Project will be completed by December 2002.
HERMOSA BEACH	LA974080	SCAB	0	RE-ROUTE HERMOSA BIKEWAY TO STRAND AND RECONSTRUCT BIKEWAY PROJECT WILL RELOCATE THE BIKEWAY FROM HERMOSA AVE TO STRAND AND THEREBY ALLEVIATE CONGESTION	00/01	Completed May 21, 2001.
LONG BEACH	LA003551	SCAB	0	CARSON ST/BIXBY RD. BIKE TRE (93/94 CFP, CAT. 8, 551) COMBINATION CLASS I AND CLASS II	00/01	Replaced by #8157 (2001 Call for Projects); 9.2 Class II bike lane in City of Long Beach; part of LA County TEA lump sum projects; funding years – 05, 06, 07
LOS ANGELES COUNTY	9061F	SCAB	0	ALAMEDA CORRIDOR IN LOS ANGELES COUNTY AT DEL AMO BOULEVARD - ACQUISITION OF RIGHT OF WAY FOR GRADE SEPARATION	00/01	Completed
LOS ANGELES COUNTY	LA002633	SCAB	0	THOMPSON CREEK BICYCLE TRAIL (93/97 CFP; BIKE PROGRAM) CLASS I (2 MILES)	00/01	Project is in PE phase.
LOS ANGELES COUNTY	LA996289	SCAB	0	SOUTH BAY BIKE TRAIL PED. ACCESS RAMPS/SIDEWALKS - DESIGN OF RAMPS, WALKWAYS TO PROVIDE ACCESS TO THE STH. BAY TRAIL AT DOCKWEILER STATE BEACH	01/02	LOA fully executed on 04/17/02. Project was programmed FY02/03.
LOS ANGELES COUNTY MTA	927333	SCAB	0	RIDESHARE ACTIVITIES	00/01 01/02	Work in Progress. Completion in FY 2004.
LOS ANGELES COUNTY MTA	LA0B100	SCAB	0	LUMP SUM TRANSPORTATION ENHANCEMENT ACTIVITIES (EXCLUDING CATEGORY 7). INCLUDES BIKEWAY/PEDESTRIAN PROJECTS THAT WILL BE IDENTIFIED SEPARATELY IN AMENDMENT #1 TO THE 2002 RTIP.	00/01 01/02	Projects are on schedule for a timely delivery. Projects will be completed in FY06.
LOS ANGELES COUNTY MTA	LA210465	SCAB	0	SO. CENTRAL LOS ANGELES EXPOSITION PARK INTERMODAL URBAN ACCESS PRJ (STATE OF CAL. DEPT. OF GEN. SERV.) RENEW /RENOVATION PARKING FACILITY IMPROVE PARK/TRAFFIC ACCESS PROGRAM	00/01 01/02	Work in progress. Completion in FY03.
LOS ANGELES COUNTY MTA	LA29202U1	SCAB	0	SAN FERNANDO TRANSIT CORRIDOR - FROM NORTH HOLLYWOOD REDLINE STATION TO WARNER CENTER	00/01 01/02	P/E stage waiting for Environmental clearance. Completion expected FY06.

LOS ANGELES COUNTY - TCMs – LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)						
LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
LOS ANGELES COUNTY MTA	LA974124	SCAB	0	SANTA MONICA BOULEVARD TRANSIT PARKWAY TRANSIT PEDESTRIAN AND BIKEWAY IMPROVEMENTS ALONG SANTA MONICA BLVD IN WEST LOS ANGELES, SPANS 2.5 MI	00/01	Project currently is in design FY03.
LOS ANGELES COUNTY MTA	LA991305	SCAB	0	RIDESHARE 2000/CLUB METRO- EXTEND AND EXPAND IMPEMNT. INCENTIVE PRGM. TO ENCOURAGE USE OF ALT. MODES OF TRAVEL OTHER THAN DRIVING ALONE.	00/01 01/02	Preliminary stage completion by FY05.
LOS ANGELES, CITY OF	LA087330	SCAB	0	SAN FERNANDO ROAD ROW BIKE PATH PHASE II- CONSTRUCT 2.75 MILES CLASS I FROM FIRST ST TO BRANFORD ST, ON MTA-OWNED ROW PARALLEL TO SAN FERNANDO RD. LINK CYCLISTS TO NUMEROUS BUS LINE	00/01	Project under construction, to be completed on 6/30/05.
LOS ANGELES COUNTY MTA	LA087337	SCAB	0	CHANDLER BLVD ROW BIKE PATH: 170 FWY TO LA VALLEY COLLEGE-DESIGN OF 2.3 MILES OF BIKEWAY AND OPTIONAL PEDESTRIAN WALKWAY FROM 170 FWY TO LOS ANGELES VALLEY COLLEGE	00/01	In the PE phase to be completed on 6/30/05.
LOS ANGELES COUNTY MTA	LA974083	SCAB	0	CHANDLER/BURBANK BIKE PATH-WHITEOAK TO PIERCE COLLEGE A 3.2 MILE CLASS I BIKEWAY ON MTA'S CHANDLER/BURBANK RAIL RIGHT-OF-WAY WILL IMPROVE NON-MOTORIZED ACCESS (COMBINED W/LA974078)	00/01 01/02	In construction phase, to be completed on 6/30/03
LOS ANGELES, CITY OF	LA996097	SCAB	0	BUSINESS BICYCLE PARKING PROGRAM	00/01	In construction phase to be completed on 12/31/02.
LOS ANGELES, CITY OF	LA996106	SCAB	0	DOWNTOWN PRKNG MGMT ORDINANCE PRKNG ORD. TO MANAGE PRKNG SUPPLY, CREATE IN-LIEU FEES FOR TRANSIT SERVICE ENHANCEMENTS	00/01	In construction phase, to be completed on 12/31/02.
LOS ANGELES, CITY OF	LA996390	SCAB	0	SEPULVEDA BLVD. FROM CENTINELA AVE. TO LINCOLN BLVD - WIDEN SEPUL BLVD. BET. LINCOLN AND CENTINELA TO PROVIDE BUS/CARPOOL PRIORITY LANE.	01/02	In construction phase, to be completed on 6/30/04.
PASADENA	LA087055	SCAB	110	ARROYO PKWAY CORR TRANS IMP(UPGRADE 6 SIGNALS) -BETWEEN GREEN & HOLLY ST COMPLIMENT & AUGMENT PLANNED CALTRANS RELINQUISHMENT OF ARROYO PKW, BETWEEN COLORADO BLVD & GLENARM ST	00/01 01/02	Ongoing project to be completed in FY03, in the PE phase.
SANTA CLARITA	LA087335	SCAB	0	SANTA CLARA RIVER REGIONAL TRAIL-DESIGNING OF 7 MILES OF CLASS I BIKE/PED PATH ALONG THE NORTH SIDE OF THE RIVER FROM I-5 ON THE WEST TO DISCOVERY PARK ON THE EAST	00/01 01/02	In the PE phase to be completed on 6/30/05.
SCAG	927331	SCAB	0	RIDESHARE ACTIVITIES	00/01	Completed

LOS ANGELES COUNTY - TCMs – LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
SCAG	LA996082	SCAB	0	WEB ACCESS VANPOOL INFO SYS DEV & IMPLEMENT DATABASE FOR VANPOOLS, VACANCIES	00/01	Development Phase delayed due to unavoidable staff changes. Completion expected in FY03.
SCAG	LA996083	SCAB	0	COMMUTER CHANNEL NON-MONETARY SUBSCRIPTION SERVICE	00/01	Operational Phase will be complete in December FY02.

LOS ANGELES COUNTY - TCMs - STATE HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
CALTRANS	1178A	SCAB	405	IN LOS ANGELES AND CULVER CITY FROM ROUTE 90 TO ROUTE 10 - HOV LANES (SB 5+0 TO 5+1; NB 5+0 TO 5+1 HOV) 98CTIP \$ FUND NB LN, ALSO PAYS FOR SB \$ DELETED FROM 96STIP	00/01 01/02	Project in the PE phase, will be completed on 1/13/09.
CALTRANS	11985	SCAB	405	NEAR HAWTHORNE AND CULVER CITY FROM ROUTE 105 TO ROUTE 90 - 6 LANE FREEWAY ADD 2 HOV LANES AND SOUNDWALLS	00/01	In the PE phase to be completed on 9/18/06.
CALTRANS	12570	SCAB	60	RTE. 57/60 HOV CONNECTOR INDUSTRY FROM OLD BREA CANYON ROAD TO GRAND AVENUE - HOV DIRECT CONNECTORS AND COLLECTOR ROAD (BOTH DIRECTIONS)	00/01 01/02	In the PE phase, project to be completed by 5/24/06.
CALTRANS	16881	SCAB	5	IN LA MIRADA TO SANTA FE SPRINGS FROM ORANGE COUNTY LINE TO ROSECRANS AVENUE - INTERIM HOV LANES; I-5 Rail Grade Crossing between RTE. 605/91.	00/01 01/02	In the PE phase, project to be completed by 12/7/12.
CALTRANS	2009	SCAB	710	NEAR SOUTH PASADENA FROM ROUTE 10 TO ROUTE 210 - PARTIAL RIGHT OF WAY FOR NEW 6 LANE FREEWAY WITH 2 HOV LANES	00/01	In ROW phase, project to be completed on 7/13/04.
CALTRANS	LA000357	SCAB	5	--- FROM ROUTE 170 TO ROUTE 118 HOV LANES (10 TO 12 LANES) (CFP 345) (2001 CFP 8339)	05/06	In the design phase.
CALTRANS	LA000358	SCAB	5	--- FROM ROUTE 134 TO ROUTE 170 HOV LANES (8 TO 10 LANES) (CFP 346) (2001 CFP 8355)	01/02	In the design phase.
CALTRANS	LA000359	SCAB	10	IN EL MONTE AND BALDWIN PARK FROM BALDWIN AVE TO ROUTE 605 HOV LANES (8+0 TO 8+2)	01/02	In the design phase.
CALTRANS	LA000543	SCAB	10	IN POMONA AND CLAREMONT FROM ROUTE 57 TO SAN BERNARDINO COUNTY LINE HOV LANE IN EACH DIRECTION (C-I: 77719; CFP 350; PPNO 00362) ALSO SOUNDWALL AND REHAB	00/01	In the design phase.
CALTRANS	LA000548	SCAB	10	FROM PUENTE TO CITRUS HOV LANES FROM 8 TO 10 LANES (C-ISTEA 77720) (PE ONLY)	00/01	In the preliminary engineering phase.

LOS ANGELES COUNTY - TCMs - STATE HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
CALTRANS	LA000549	SCAB	605	FROM ORANGE COUNTY LINE TO NORTH OF SOUTH ST HOV LANES (CFP 363) (FROM 8 TO 10 LANES)	01/02	Project completed.
CALTRANS	LA01342	SCAB	10	RT 10 FROM RT 605 TO PUENTE AVE HOV LANES(8+0 TO 8+2)	00/01	The project is in environmental process. Design process will be executed by next year.
CALTRANS	LA01344	SCAB	5	RT 5 FROM RT 118 TO RT 14 FROM 10 TO 12 LANES HOV LANES	00/01	In the design phase.
CALTRANS	LA01348	SCAB	14	RT 14 FROM ESCONDIDO CYN RD. TO PEARBLOSSOM HWY HOV LANES (4 TO 6 LANES) ONE LANE IN EACH DIRECTION. (EA-117101)	00/01	Project is in the construction phase.
CALTRANS	LA962201	SCAB	14	NEAR SANTA CLARITA, FROM RT 5 TO 126/S.F. RD HOV PROJECT (EA# 119843)	00/01	In the construction phase.
CALTRANS	LA963724	SCAB	30	IN LA VERNE AND CLAREMONT, FROM FOOTHILL BOULEVARD TO SAN BERNARDINO COUNTY LINE - CONSTRUCT 8-LANE FREEWAY INCLUDING 2-HOV LANES (12620, 12640, 12630, 10501, 17210)	00/01 01/02	In construction phase.
CALTRANS	LA98STIP	SCAB	5	IN LOS ANGELES ON ROUTE 5 INTERIM HOV LANE FROM ROSECRANS TO FLORENCE - EXISTING 3 MIXED FLOW IN EA. DIRECTION, PROJECT IS TO ADD 1 HOV & 1 MIXED FLOW EA DIRECTION	00/01	In the PE phase, project to be completed by 3/25/13.
CALTRANS	LA996137	SCAB	60	RTE. 60 HOV LNS. FROM RTE. 605 TO BREA CANYON RD. -- HOV LANE (FROM 8 TO 10 LANES TO 10 TO 12 LANES)	00/01 01/02	In the design phase.
CALTRANS	LA996138	SCAB	5	RTE.5 HOV LNS. FROM FLORENCE AVE TO RTE.19 - - ADD ONE LANE IN EACH DIRECTION	00/01 01/02	In the environmental phase.
LOS ANGELES COUNTY	LAOB416	SCAB	101	IN LOS ANGELES - DOWNTOWN OVER FREEWAY 101 - PEDESTRIAN BRIDGE ENHANCEMENT	02/03	In the construction phase to be completed on 12/31/04.
LOS ANGELES COUNTY MTA	LA000274	SCAB	2	FROM SEPULVEDA TO MORENO CONSTRUCT DIVIDED PKWAY WITH TRANSIT PKWAY IMPROVEMENTS, BIKE LANES & RT. 2/405 INTERCHANGE (94CFP; CAT. 2, 210, 98STIP00027) TEA21-#1531	00/01 01/02	Project is in the PE phase. There is no definite date on completion.
LOS ANGELES COUNTY MTA	LA98STIP4	SCAB	101	RT. 101 SOUTHBOUND IMPROVEMENTS FROM LOS ANGELES ST TO CENTER ST ELIMINATE HEWITT ST ON/OFF RAMP & ADD NEW OFF RAMP @ VIGNES & RESTRIPE EXISTING NON-STD RD LANE WIDTHS	02/03	Currently in design. Completion expected in 09/05.
MANHATTAN BEACH	LAOB418	SCAB	0	IN MANHATTAN BEACH - MARINE AVENUE BETWEEN SEPULVEDA BLVD (STATE ROUTE 1) AND VALLEY/ARDOMOR PEDESTRIAN AND AESTHETIC IMPROVEMENTS	01/02	Project completed 12/01. Paperwork has been turned into Caltrans for reimbursement.

LOS ANGELES COUNTY - TCMs – TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
ACCESS SERVICES INC.	LA900520	SCAB	0	PURCHASE OF ADD'L 591 VEHICLES FROM FY01 TO FY05. 110 VEHICLES IN FY01, 115 VEHICLES IN FY02, 125 VEHICLES IN FY03, 149 VEHICLES IN FY04, AND 92 VEHICLES IN FY05.	00/01 01/02	This project is in the construction phase. Project to be completed in FY06.
ANTELOPE VALLEY TRANSIT AUTHORITY	LA0B7008	VAR	0	3 EXPANSION 40 FT. LOW FLOOR CLEAN DIESEL BUSES; LOCAL FIXED-ROUTE BUSES; TO RELIEVE PK PERIOD OVERCROWDING ON CORE ROUTES.	01/02	Preliminary stages. Completion of project is expected in FY03.
ARCADIA	LA990712	SCAB	0	NEW AND EXPANDED SERVICE THROUGH DOWNTOWN ARCADIA CONNECTING HOTELS AND BUSINESSES TO SANTA ANITA RACE TRACK AND FASHION MALL (HUNTINGTON STREET)	00/01 01/02	This project is in the design phase. Still planning on implementation of the project. Completion expected in FY02/03.
BALDWIN PARK	LA0B7012	SCAB	0	LOCAL NTD REPORTERS' BUS FLEET EXPANSION. 19 BUSES FOR 5 CITIES. BALDWIN PARK, COMPTON, EL MONTE, MONTEREY PARK & WEST COVINA (CNG, DIESEL & PROPANE FUEL 30-35 FT. VEH).	00/01 01/02	Need federal approval. Paperwork to be finalized and project to be completed in FY04.
BELL	LA962379	SCAB	0	NEW SCDC PEAK HOUR INTER-CITY VAN SHUTTLE SUBSCRIPTION SERVICE NO SHUTTLE NUMBER	00/01	Completed
BURBANK	LA8STIP13	SCAB	0	BURBANK LOCAL TRANSIT PURCHASE OF TWO ELECTRIC BUSES FOR ONGOING TDM PROGRAM	00/01	Ongoing. Project near completion.
CALABASAS	LA0B305	SCAB	0	PURCHASE OF 4 CNG BUSES FOR EXPANDED SERVICE. THE BUSES WILL BE A COMBINATION OF 15, 20, AND 25 PASSENGER TYPES, WITH THE EXACT CONFIGURATION TO BE DETERMINED.	00/01	Project is ongoing. To be completed in latter part of 2002.
CALTRANS	LA963519	SCAB	0	ADD 3 MILES OF TRIPLE TRACK AT BANDINI, MP 148.5 & 151.7 BETWEEN FULLERTON & LAUS	00/01	In the construction phase to be completed on 12/31/02.
CLAREMONT	LA990716	SCAB	0	EXPANSION OF BUS FLEET BY 1 VEHICLE (CNG). THE VEHICLE WILL HOLD 21 PASSENGERS AND COST \$65K	00/01 01/02	Project is in the construction phase, to be completed on 12/31/03.
COMMERCE	LA963759	SCAB	0	TELEGRAPH ROAD TRACK CAPACITY ENHANCEMENT 97-98 TC1	00/01	Final phase completed latter part of Feb. FY02
COMPTON	LA974406	SCAB	0	MARTIN LUTHER KING JR PARK AND RIDE EXPANSION PROJECT PURCHASE LAND AND CONSTRUCTING 100 NEW PARKING SPACES AS WELL AS PROVIDING SECURITY SURVEILLANCE	00/01	Completed
COVINA	LA9811080	SCAB	0	EASTLAND SATELLITE PARK n RIDE LOT (REPLACEMENT PARKING FOR EASTLAND SHOPPING CENTER -- 429 SPACES) (CROSS STREETS ARE BARRANCA/WORKMAN)	00/01	Work in progress. Complete in FY03.
CULVER CITY MUNI BUS LINES	LA0B404	SCAB	0	PROCUREMENT OF SIX (6) 30' CNG BUSES. FOUR BUSES TO REPLACE EXISTING 1983 BUSES AND TWO BUSES ARE FOR SERVICE EXPANSION OF LINE 6.	02/03	Grant has not been executed yet. The project is estimated to be complete on FY03.

LOS ANGELES COUNTY - TCMs – TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)						
LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
CULVER CITY MUNI BUS LINES	LA0B405	SCAB	0	CMAQ FUNDS USED TO FUND SERVICE EXPANSION ON LINE 6	01/02	Grant has not been executed yet. The project is estimated to be complete on FY03.
CULVER CITY MUNI BUS LINES	LA0B406	SCAB	0	MARKET EXPANSION OF LINE 6.	01/02	Grant has not being executed yet. The project is estimated to be complete on FY03.
EL MONTE	LA0B7296	SCAB	0	CROSSWALK IMPROVEMENT PROJECT. LOCATED AT RAMONA BL/VALLEY BL, PECK RD/VALLEY BL, PECK RD/LOWER AZUSA RD, PECK RD/RAMONA BL, RAMONA BL/SANTA ANITA	00/01	In construction, to be completed by 6/30/04.
FOOTHILL TRANSIT ZONE	LA0B307	SCAB	0	EASTLAND SATELLITE PARK AND RIDE LOT - 429 PARKING SPACES, LOCATED AT BARRANCA & CITRUS ON BERKMAN	00/01	Project completed (Duplicate of LA9811080)
FOOTHILL TRANSIT ZONE	LA0B311	SCAB	0	PARK AND RIDE FACILITY ON OAK STREET BETWEEN VINCENT & GLENDORA. 160 PARKING SPACES SERVING BUS LINES #699 AND #272.	00/01	Project in the construction phase. Completion date is on 2004.
GARDENA	LA01B104	SCAB	0	PURCHASE FIVE (5) FIXED-ROUTE EXPANSION BUSES	01/02	Completed.
GLENDALE	LA963751	SCAB	0	METROLINK - SANTA CLARITA LINE GLENDALE TRANSPORTATION CENTER - UPGRADE STATION 96-97 TCI	00/01	Project under construction to be completed on 12/31/06.
GLENDALE	LA996065	SCAB	0	CNG HVY DUTY TRANSIT VEHICLES PURCH 6 BUSES TO REMEDY EXISTING OVERCROWDING	00/01	Project under construction to be completed by 12/31/02.
LONG BEACH PUBLIC TRANSPORTATION CO	LA0B7006	SCAB	0	LONG BEACH TRANSIT EXPANSION BUSES - THE PURCHASE OF UP TO 11 40-FOOT, LOW-FLOOR ALTERNATIVE FUEL BUSES WHICH SERVE THE MOST CROWDED ROUTES, INCLUDING 190, 7, 100 & 171.	00/01 01/02	Pilot stage. Completion FY02.
LONG BEACH PUBLIC TRANSPORTATION CO	LA990719	SCAB	0	(14) EXPANSION 40' BUSES (CLEAN DIESEL)	00/01	Completed.
LOS ANGELES COUNTY	LA0B7004	SCAB	0	VEHICLE ACQUISITION FOR EAST LOS ANGELES FIXED ROUTE SHUTTLE SERVICE PHASE II- PURCHASE OF 3 VEHICLES WILL INCREASE FREQUENCY OF THE EXISTING 3 SHUTTLES SERVICE ROUTES	00/01	Project in the construction phase, to be completed by 12/31/02.
LOS ANGELES COUNTY	LA974005	SCAB	0	LAC+USC MEDICAL CTR AREA EXISTING FLEXIBLE SHUTTLE ALT. FUEL FLEXIBLE FEEDER SHUTTLE- EXPANSION (CONNECTS MEDICAL CTR W/TRANSIT FACILITY)	00/01	Completed
LOS ANGELES COUNTY	LA996044	SCAB	0	VEH ACQ FOR EST L.A. SHUTTLE PURCH 4 VEH'S TO REMEDY EXISTING OVERCROWDED CONDITIONS	00/01	Project under construction to be completed by 12/31/02.
LOS ANGELES COUNTY MTA	7050	SCAB	0	METRO RAIL BLUE LINE-LONG BEACH/LA WILMINGTON AVENUE AT IMPERIAL HIGHWAY – OVERCROSSING	00/01	Under construction. Will be completed in FY02.

LOS ANGELES COUNTY - TCMs – TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
LOS ANGELES COUNTY MTA	LA01B101	SCAB	0	COOPERATIVE PURCHASE OF HYBRID ELECTRIC COACHES BY MTA AND INTERESTED MUNICIPAL OPERATORS AS A TEST PROGRAM	01/02	Project will occur in late Spring 2002. Completion is expected 12/05.
LOS ANGELES COUNTY MTA	LA0B303	SCAB	0	ACQUISITION OF TROLLEY BUSES (2) AND CHARGING STATIONS FOR THE CITY OF MONROVIA'S DOWNTOWN TROLLEY SERVICE	00/01	Pending Grant Approval. Completion 12/05.
LOS ANGELES COUNTY MTA	LA0B304	SCAB	0	PLAYA VISTA EARNMARK, PURCHASE NEW (5) LOW-EMISSION BUSES, TRACKING EQUIP & BUS AMENITIES INCLUDING PASSENGER SHELTERS, INFO KIOSKS & APPURTENANT EQUIP - TRANSIT SERVICE UPGRADE.	00/01	Pending grant approval. Completion 12/05.
LOS ANGELES COUNTY MTA	LA0B7023	SCAB	0	GET ABOUT FLEET IMPROVE (POMONA VAL TRANS. AUTHORITY)-PURCHASE 18, 21 PASSENGER VEHIC TO INCR CAPACITY OF SUBREG PARATRANSIT SYS	00/01	Completion in FY02 in December. Process of allocation request specification development.
LOS ANGELES COUNTY MTA	LA0B7107	SCAB	0	CHATSWORTH INTERMODAL PARK AND RIDE- INCLUDE DESIGN AND CONS. OF ADDITIONAL 150 SPACES-CONSTRUCTION WILL INCL GRADING, ASPHALT PAVING, INSTALLATION OF CONCRETE BUMPERS ETC (PE ONLY)	01/02	Development stages. Discussing project management and funding with a partner agency. Project is delayed. Completion expected in June FY03.
LOS ANGELES COUNTY MTA	LA29202X	SCAB	0	METRO RED LINE MOS-3: N. HOLLYWOOD 5.9-MILE W/ 3 STATIONS, HIGHLAND TO N.HOLLYWOOD STA. 15,370+ 746= 16,117 118,630+5,754=124,384	00/01 01/02	Subway is completed. Construction phase for pedestrian underpass and 101 overpass. Completions February FY04.
LOS ANGELES COUNTY MTA	LA29212X	SCAB	0	METRO RAIL BLUE LINE – PASADENA EXT UNION STA TO SIERRA MADRE VILLA STA 13.5 MILES, 12 STATIONS	00/01 01/02	Project under construction. To be completed by 12/30/06.
LOS ANGELES COUNTY MTA	LA963755	SCAB	0	CHINATOWN INTERMODAL IMPROVEMENT TO DEVELOP A CONNECTION FROM BLUE LINE - PASADENA (CHINATOWN STATION TO BROADWAY STREET) 97-98 TCI	00/01	Under construction. About 10-20% done. Will be open for revenue on 06/03.
LOS ANGELES COUNTY MTA	LA974036	SCAB	0	EL SEGUNDO GREEN LINE SHUTTLE OPERATE THREE SEPARATE PEAK HOUR SHUTTLE SERVICES CONNECTING METRO GREEN LINE WITH EMPLOYMENT DISTRICT SERVICE OPERATES ON WEEKDAYS ONLY	00/01	Project completed in FY01.
LOS ANGELES COUNTY MTA	LA974049	SCAB	0	METRO GREEN LINE SHUTTLE-LAKEWOOD. STATION LINE 631 A RAIL FEEDER SERVICE FIXED ROUTE DURING PEAK HOURS FLEXIBLE UNSCHEDULED STOPS AT MIDDAY	00/01	Still operating will be complete in 09/02.
LOS ANGELES COUNTY MTA	LA990306	SCAB	0	RAPID BUS PROGRAM - 4 – FORTY FOOT BUSES. ALSO FACILITY: BUS STOP DESIGN AND CONSTRUCTION, TECHNOLOGY UPGRADING, OPERATING SUPPORT.	02/03 03/04	Preliminary stages, PE. Completion expected on FY05.

LOS ANGELES COUNTY - TCMs – TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)						
LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
LOS ANGELES COUNTY MTA	R626TA	SCAB	0	METRO RAIL BLUE LINE – PASADENA EXT AT CHINATOWN METROLINK STATION - ACCESS IMPROVEMENTS	00/01	Project is in the PE phase. Will be completed in July FY03.
LOS ANGELES, CITY OF	LA0B7024	SCAB	0	METRO RED LINE MELROSE SHUTTLE- ACQUISITION OF 2 LOW FLOOR, PROPANE- POWERED, 30-FOOT BUSES WILL BE USED IN THE OPERATION OF A NEW HIGH FREQUENCY SHUTTLE	01/02	In the construction phase to be completed by 12/31/02.
LOS ANGELES, CITY OF	LA0B7026	SCAB	0	METRO RED LINE/WEST HOLLYWOOD/BEVERLY CENTER/CEDAR-SINAI SHUTTLE-ACQUIRE 7 NEW 30-FOOT, PROPANE-FUELED, DASH STYLE BUSES FOR THE OPERATION OF A HIGH FREQUENCY SHUTTLE	00/01	In the construction phase to be completed by 12/31/02.
LOS ANGELES, CITY OF	LA0B7029	SCAB	0	MID-CITIES ET AL TRANSIT HUBS-TWO AREAS INCLUDE MID-CITIES TRANSIT HUBS (5), WINDWARD CIRCLE TRANSIT HUB (1)	01/02	In the construction phase to be completed by 12/31/03.
LOS ANGELES, CITY OF	LA0B7034	SCAB	0	SUN VALLEY INTERMODAL TRANSIT CENTER: PEDESTRIAN CROSSING/BUS STOP IMPROVEMENT- PROVIDE PED. CROSSINGS AT EACH END OF THE PLATFORM OF SOON TO BE BUILT SUN VALLEY METROLINK STATION	00/01 01/02	In the construction phase to be completed by 12/31/03.
LOS ANGELES, CITY OF	LA0B7274	SCAB	0	CITYWIDE ST PEDESTRIAN IMPROVEMENT- CONSISTS OF A SERIES OF STREETScape ENHANCEMENTS WITHIN DOWNTOWN LA DESIGNED TO STRENGTHEN THE PEDESTRIAN LINKAGE BETWEEN DOWNTOWN DESTINATIONS.	00/01	In the construction phase to be completed by 12/31/02.
LOS ANGELES, CITY OF	LA0B7278	SCAB	0	NORTHEAST COMMUNITY LINKAGES PHASE II- HIGHLIGHT PEDESTRIAN CONNECTIONS W/RAIL & BUS LINES ALONG MARMION WAY AND AT PASADENA AVE, FIGUEROA ST, FRENCH AVE, AND AVE 45, 50, 60, 61.	00/01	In the construction phase; to be completed by 12/31/02.
LOS ANGELES, CITY OF	LA0B7285	SCAB	0	ALISO VILLAGE PEDESTRIAN LINKAGE PROJECT- LINK THE NEW RECONSTRUCTED ALISO VILLAGE PUBLIC HOUSING DEVELOPMENT TO THE 2ND ST TRANSIT WAY & METRO RAIL STATION AT FIRST & BOYLE ST.	00/01 01/02	In the ROW phase to be completed by 12/31/02.
LOS ANGELES, CITY OF	LA0B7293	SCAB	0	SAN PEDRO PEDESTRIAN WAY-PROVIDE PEDESTRIAN ACCESS WAYS LINKING EXISTING TRANSIT FACILITIES AND PROPOSED PARKING STRUCTURE TO SURROUNDING & OTHER DESTINATIONS IN DOWNTOWN SAN PEDRO	00/01	In the construction phase to be completed by 12/31/03.
LOS ANGELES, CITY OF	LA962445	SCAB	0	WESTLAKE COMMUNITY BASED INTERCEPT INTERMODAL FACILITY	00/01	In the construction phase to be completed by 12/31/03.

LOS ANGELES COUNTY - TCMs – TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
LOS ANGELES, CITY OF	LA974040	SCAB	0	METRO GREEN LINE SHUTTLE - AVIATION STATION TO CITY BUS CENTER OPERATE TWO WEEKDAY, PEAK HOUR SHUTTLE SERVICE	00/01	In the construction phase to be completed by 12/31/02.
LOS ANGELES, CITY OF	LA974061	SCAB	0	CONEJO VALLEY TO WEST SAN FERNANDO- EXPRESS SHUTTLE NEW PEAK PERIOD COMMUTER SHUTTLE SERVICE RUN ALONG VENTURA FWY	00/01	Completed
LOS ANGELES, CITY OF	LA974165	SCAB	0	MACARTHUR PARK STATION IMPROVEMENTS INCLUDE DESIGN AND CONSTRUCTION OF A PLAZA TO ACCOMMODATE PUBLIC ACCESS (PEDESTRIAN ENTRANCES, WALKWAYS, BICYCLE FACILITIES)	00/01	In the construction phase to be completed by 12/31/02.
LOS ANGELES, CITY OF	LA990304	SCAB	0	LOS ANGELES, CA SAN FERNANDO VALLEY SMART SHUTTLE BUSES T21 TRANSIT DEMO PRJ # 66 6 VEHICLES, 3 GASOLINE, AND 3 CLEAN DIESEL POWERED	00/01	Completed
LOS ANGELES, CITY OF	LA996000	SCAB	0	DASH PICO UNION/ ECHO PRK VEH ACQ PURCHASE ONE BUS TO RELIEVE OVERCROWDING	00/01 01/02	In the construction phase to be completed by 12/31/03.
LOS ANGELES, CITY OF	LA996001	SCAB	0	DASH EL SERENO/CTY TERR VEH ACQ PURCHASE2 BUSES TO REDUCE OVERCROWDING	00/01 01/02	In the construction phase to be completed by 12/31/03.
LOS ANGELES, CITY OF	LA996002	SCAB	0	DASH WILMINGTON VEH ACQUISITION PURCHASE 2 BUSES TO RELIEVE OVERCROWDING	00/01 01/02	In the construction phase to be completed by 12/31/03.
LOS ANGELES, CITY OF	LA996003	SCAB	0	DASH WATTS VEH ACQUISITION PURCH 2 VEH'S TO REDUCE EXISTING OVERCROWDING	00/01 01/02	In the construction phase to be completed by 12/31/03.
LOS ANGELES, CITY OF	LA996004	SCAB	0	DASH KING-EAST VEH ACQUISITION FINANCE THE ACQ OF 5 BUSES TO REDUCE OVERCROWDING	00/01 01/02	In the construction phase to be completed by 12/31/06.
LOS ANGELES, CITY OF	LA996005	SCAB	0	DASH HOLLYWOOD VEH ACQUISITION ACQUIRE TWO BUSES TO REDUCE EXISTING OVERCROWDING	00/01 01/02	In the construction phase to be completed by 12/31/03.
LOS ANGELES, CITY OF	LA996006	SCAB	0	DASH VERMONT-MAIN VEH ACQUISITION PURCH 5 BUSES TO RELIEVE EXISTING OVERCROWDING	00/01 01/02	In the construction phase to be completed by 12/31/06.
LOS ANGELES, CITY OF	LA996007	SCAB	0	DASH MANCHSTR-FLORNC VEH ACQ PURCH 5 BUSES TO RELIEVE EXISTING OVERCROWDING	00/01 01/02	In the construction phase to be completed by 12/31/06.
LOS ANGELES, CITY OF	LA996010	SCAB	0	COMM EXPRESS 448 VEH ACQUISITION PURCH 3 BUSES TO REDUCE EXISTING OVERCROWDING	00/01 01/02	In the construction phase to be completed by 12/31/03.
LOS ANGELES, CITY OF	LA996011	SCAB	0	ROWAN SHUTTLE VEH ACQUISITION PURCH 2 BUSES TO REDUCE EXISTING OVERCROWDED CONDITIONS	00/01 01/02	In the construction phase to be completed by 12/31/03.
LOS ANGELES, CITY OF	LA996012	SCAB	0	DNTWN SAN PEDRO TRAN HUB DEV MIXED TRANSIT HUB IN SAN PEDRO P/E ONLY.	00/01 01/02	In the PE phase to be completed by 6/30/03.
LOS ANGELES, CITY OF	R627TA	SCAB	0	METRO RAIL RED LINE AT WESTLAKE COMMUNITY INTERMODAL INTERCEPT FACILITY - DESIGN 1,100 SPACE PARKING STRUCTURE; CROSS STREETS ARE ALVARADO/MACARTHUR	00/01	In the construction phase to be completed by 12/30/02.

LOS ANGELES COUNTY - TCMs – TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
MONTEREY PARK	LA996067	SCAB	0	TRANSIT VEHICLE PURCHASE PURCH 2 HVY DUTY BUSES AND 1 PARATRANSIT VEH TO ACCOMMODATE EXISTING OVERCROWDING	00/01	Completed.
PASADENA	LA0B215	SCAB	0	PURCHASE OF (5) 30-FOOT ALTERNATIVE FUEL EXTENSION VEHICLES (GTIP)	00/01	In the construction phase to be completed by 12/31/03.
SANTA CLARITA	LA0B7019	SCAB	0	SANTA CLARITA REGIONAL TRANSIT CENTER- LOCATE IN VALENCIA TOWN CENTER, SERVE AS A HUB FOR THE 10 TRANSIT ROUTES, REDUCE AVERAGE 15 MINUTES FOR MANY CROSS-TOWN TRIPS	01/02	Completed.
SANTA CLARITA	LA0B7020	SCAB	0	ADDITIONAL (150) PARKING AT NEWHALL METROLINK STATION-CONSTRUCT ADEQUATE PARKING AT THE NEWHALL METROLINK STATION, INCLUDE PARK & RIDE, KISS & RIDE AND DISABLED-ACCESS SPACES	01/02	Appraisals completed. ROW to be acquired by June 2002. Construction to start in August 2002.
SANTA CLARITA	LA973024	SCAB	0	IMPROVE PEDESTRIAN ACCESS TO TRANSIT STOPS, INSTALLING CROSSWALKS, SIDE- WALKS, AND PEDESTRIAN-ACTUATED TRAFFIC SIGNALS @ 17 TRANSIT STOPS VARIOUS LOCATIONS, PROJECT EXEMPT	01/02	Project complete.
SANTA FE SPRINGS	LA974032	SCAB	0	SANTA FE SPRINGS METRO EXPRESS EXPAND ON THE CITY'S FIXED ROUTE CIRCULATOR TO PROVIDE FEEDER SERVICE TO THE NORWALK/SANTA FE SPRINGS METROLINK STATION	00/01	Completed
SANTA MONICA	LA973503	SCAB	0	DOWNTOWN TRANSIT MALL: TRANSFER STOPS IMPROVMENT PROJECT SANTA MONICA BLVD., & BROADWAY FROM OCEAN AVE. TO FIFTH STREET	00/01	Project in the PE phase. Expected to be complete in FY02.
SANTA MONICA	LA990725	SCAB	0	EXPANSION VEHICLES: (22) 40' CLEAN DIESEL TRANSIT VEHICLES (11) 26' ELECTRIC TRANSIT VEHICLES	00/01	Project under construction to be completed by 12/31/03.
SANTA MONICA	LA990726	SCAB	0	BIKE RACKS (CFP/6089)	00/01	Project under construction to be completed by 12/31/06.
SOUTH PASADENA	LA996090	SCAB	0	BLUE LINE - MISSION MERIDIAN TRANSIT ORIENTED PARKING, SOUTH PASADENA – WILL CONSIST OF 194 CAR PARKING GARAGE (PARK-N-RIDE), INCLUDING 134 SPACES FOR TRANSIT USERS AND 30 SPACES FOR BICYCLES ADJACENT TO STRUCTURE	00/01	Environmental and Design stages. Completion 12/03.
SOUTHERN CALIF REGIONAL RAIL AUTHORITY	LA0B7009	VAR	0	ANTELOPE VALLEY LINE IMPROVEMENTS- INCREASE CAPACITY AND REDUCE TRAVEL TIME ON THIS COMMUTER RAIL AND FREIGHT SERVICE LINE BETWEEN LANCASTER AND LOS ANGELES	00/01 01/02	Project hasn't gone out for a bid yet. Expected completion date is July FY03.

LOS ANGELES COUNTY - TCMs – TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
SOUTHERN CALIF REGIONAL RAIL AUTHORITY	LA963758	SCAB	0	PURCHASE METROLINK CARS & LOCOMOTIVES	00/01	Ongoing project. In the process of procuring 28 cars. Completion expected in FY04.
VARIOUS AGENCIES	LA973039	SCAB	0	ACCESS SERVICES INC. FLEET EXPANSION VEHICLES 46 MINI -- VANS	00/01	Paratransit Project in the PE phase.
VARIOUS AGENCIES	LA9811029	SCAB	0	COMMUNITY HEALTH FOUNDATION OF EAST LA - EXPANSION VEHICLE -- 1 8-PASSENGER MODIFIED VAN	00/01	Completed.
VARIOUS AGENCIES	LA9811033	SCAB	0	SANTA MARTA HOSPITAL -- EXPANSION VEHICLE ONE 6-PASSENGER MINIVAN	00/01	Completed in FY01.
VARIOUS AGENCIES	LA9811034	SCAB	0	SANTA MARTA HOSPITAL -- EXPANSION VEHICLE ONE 8-PASSENGER MODIFIED VAN	00/01	Completed in FY01.
VARIOUS AGENCIES	LA9811037	SCAB	0	DOWNNEY COMMUNITY HOSPITAL EXPANSION VEHICLES - SIX 8-PASSENGER MODIFIED VANS	00/01	Completed in FY01.
VARIOUS AGENCIES	LA9811039	SCAB	0	PEOPLE COORDINATED SERVICES EXPANSION VEHICLE - ONE 17-PASSENGER SMALL BUS	00/01	Completed.
VARIOUS AGENCIES	LA9811045	SCAB	0	TARZANA TREATMENT CENTER EXPANSION VEHICLE - ONE 8-PASSENGER MODIFIED VAN	00/01	Completed in FY01.
VARIOUS AGENCIES	LA9811046	SCAB	0	TARZANA TREATMENT CENTER EXPANSION VEHICLE - ONE 22-PASSENGER MEDIUM BUS	00/01	Completed in FY01.
VARIOUS AGENCIES	LA9811061	SCAB	0	VILLA ESPERANZA EXPANSION VEHICLES 2 8-PSGR. MODIFIED VANS	00/01	Completed.
VARIOUS AGENCIES	LA9811069	SCAB	0	NORTHEAST VALLEY HEALTH CORP EXPANSION VEHICLES -- TWO 6 PASSENGER MINI VANS	00/01	Completed.
VARIOUS AGENCIES	LA990733	SCAB	0	WHITE MEMORIAL MEDICAL CENTER VEHICLE EXPANSION (1) 8 PSGR MODIFIED VAN	00/01	Completed.
VARIOUS AGENCIES	LA990740	SCAB	0	SANTA CLARITA VALLEY COMMITTEE ON AGING - EXPANSION VEHICLES - (2) 17 PASSENGER SMALL BUSES	00/01	Paratransit project in the PE phase.
VARIOUS AGENCIES	LA990741	SCAB	0	PROTOTYPES - EXPANSION VEHICLE ONE (1) 8-PASSENGER MODIFIED VAN	00/01	Completed in FY01.
VARIOUS AGENCIES	LA990742	SCAB	0	PROTOTYPES - EXPANSION VEHICLE ONE (1) 6-PASSENGER MODIFIED VAN	00/01	Completed in FY01.
VARIOUS AGENCIES	LA990743	SCAB	0	KOREAN HEALTH, EDUCATION, INFO & RESEARCH CENTER (KHEIR)- EXPANSION ONE (1) 6-PASSENGER MINIVAN	00/01	Completed.
VARIOUS AGENCIES	LA990744	SCAB	0	KOREAN HEALTH, EDUCATION, INFO & RESEARCH CENTER (KHEIR)- EXPANSION ONE (1) 17-PASSENGER SMALL BUS	00/01	In the PE phase. To be completed in FY02
VARIOUS AGENCIES	LA990745	SCAB	0	HEALTHVIEW, INC - EXPANSION VEH. - TWO (8) PASSENGER MODIFIED VANS	00/01	Completed.
VARIOUS AGENCIES	LA990746	SCAB	0	HEALTHVIEW, INC. - EXPANSION VEH. ONE (1) 17 PASSENGER SMALL BUS	00/01	Completed in FY01.

LOS ANGELES COUNTY - TCMs – TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
VARIOUS AGENCIES	LA990748	SCAB	0	FOUNDATION FOR THE JUNIOR BLIND VEHICLE EXPANSION (2) 8 PSGR VANS	00/01	Paratransit project in the PE phase.
VARIOUS AGENCIES	LA990749	SCAB	0	EASTER SEAL SOUTHERN CALIFORNIA VEHICLE EXPANSION (2) 22 PSGR BUSES	00/01	Paratransit project in the PE phase.
VARIOUS AGENCIES	LA990750	SCAB	0	DOWNEY COMMUNITY HOSPITAL - VEHICLE EXPANSION (1) 22 PSGR BUSES	00/01	In the construction phase to be completed by 12/31/03.
VARIOUS AGENCIES	LA990751	SCAB	0	DOWNEY COMMUNITY HOSPITAL - VEHICLE EXPANSION (6) 8 PSGR VANS	00/01	In the construction phase to be completed by 12/31/06.
VARIOUS AGENCIES	LA990753	SCAB	0	CITY OF COMPTON - VEHICLE EXPANSION (3) 17 PSGR BUSES WITH MOBILE RADIOS	00/01	In the construction phase to be completed by 12/31/03.

2002 REGIONAL TRANSPORTATION IMPROVEMENT PROGRAM (RTIP) (FY2002/2003-2007/2008) – TCM PROJECTS

Update of TCM projects in 2001 RTIP TCM Implementation Status report:
(Same basic report format as 2001 RTIP)

ORANGE COUNTY - TCMs

PROJECT ID:	ORA55001
PROJECT DESCRIPTION:	SANTA ANA: PURCHASE AND INSTALLATION OF BICYCLE LOCKERS CITYWIDE.
FUNDING YEAR:	1997/98
IMPLEMENTATION STATUS:	COMPLETE
<hr/>	
PROJECT ID:	ORA55229
PROJECT DESCRIPTION:	BUS STOP ACCESSIBILITY IMPROVEMENTS
FUNDING YEAR:	1998/99
IMPLEMENTATION STATUS:	COMPLETE 6/02
<hr/>	
PROJECT ID:	ORA55263
PROJECT DESCRIPTION:	ITS - ORANGE COUNTY MODEL DEVELOPMENT PROJECT TRAVEL TIP EXPANSION
FUNDING YEAR:	1998/99
IMPLEMENTATION STATUS:	COMPLETED 12/01
<hr/>	
PROJECT ID:	ORA008
PROJECT DESCRIPTION:	ROUTE: 22 IN CITY OF GARDEN GROVE EUCLID, BROOKHURST, MAGNOLIA, HARBOR, AND FAIRVIEW SIGNAL COORDINATION AT FREEWAY RAMPs
FUNDING YEAR:	1998/99
IMPLEMENTATION STATUS:	COMPLETE

TCMs project status using new reporting format for 2002 RTIP:

ORANGE COUNTY - TCMs - LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
HUNTINGTON BEACH	ORA990901	SCAB	0	FIBER OPTIC INTERTIE BETWEEN CITY & CALTRANS. UPGRADE TRAFFIC SIGNAL CONTROL SYSTEM AND ADD CCTV CAMERAS.	00/01	ABOUT TO ENTER CONSTRUCTION COMPLETION DATE: 12/01/02
MISSION VIEJO	ORA980801	SCAB	0	OSO CREEK TRAIL BRIDGE LINKS NORTH/SOUTH SIDES OF TRAIL 150 FT IN LENGTH 300 FT OF S. GERONIMO RD RECREATIONAL TRAILS PROGRAM	00/01	COMPLETED 3/2001
MISSION VIEJO	ORA990902	SCAB	0	REMOTE TMC AND TRAVLER/PUBLIC INFO ACCESS CENTER. PROVIDES TRAFFIC INFO TO PUBLIC LIBRARIES. EST COMM INTERTIE BETWEEN OCTA AND CALTRANS	00/01 01/02	DESIGN COMPLETED 2001. CURRENTLY IN CONSTRUCTION PHASE PENDING FHWA & CALTRANS AUTHORIZATION.
ORANGE, CITY OF	ORA990452	SCAB	0	TUSTIN BRANCH RAIL TRAIL CONVERT RAILS TO BIKE TRAILS FROM TUSTIN THROUGH VILLA PARK AND ORANGE TO THE SANTA ANA RIVER CONNECTS 9 MILE TRAIL	00/01 01/02	Environmental/Design/ROW phase. Extend Design/Engineering to 02/03 and construction to 03/04.
SAN CLEMENTE	ORA990451	SCAB	0	MULTI-USE TRAIL IN SAN CLEMENTE CONSTRUCTED PARALLEL TO RAILROAD TRACKS. 2.6 MILES LONG.	00/01 01/02	Design/Engineering

ORANGE COUNTY - TCMs - LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
SANTA ANA	ORA990903	SCAB	0	PACIFIC ELECTRIC BIKE TRAIL. RESURFACE PEROW FROM MACFADDEN TO CHESTNUT. PHASE III ONLY. RECREATIONAL TRAILS PROGRAM.	00/01	COMPLETE
VARIOUS AGENCIES	ORA990906	SCAB	0	LUMP SUM. TEA FUNDS FOR BICYCLE AND PEDESTRIAN FACILITY PROJECTS THROUGHOUT ORANGE COUNTY.	00/01 01/02	ESTIMATED DATE OF COMPLETION: 06/01/03

ORANGE COUNTY - TCMs - STATE HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
CALTRANS	6490	SCAB	5	IN ANAHEIM FROM ROUTE 5/22/57 INTERCHANGE TO BEACH BOULEVARD; CONSTRUCT TMA FOR I-5.	00/01	Under construction (I-5 project, TMC activities, 90% complete).
CALTRANS	10167	SCAB	5	IN BUENA PARK FROM SR-91 TO LA COUNTY LINE ADD 1 HOV LANE IN EACH DIRECTION	00/01	Under construction; 90% complete.
CALTRANS	ORA000195	SCAB	22	BUILD MAINLINE HOV LANES ON SR22 FROM VALLEYVIEW TO GLASSELL. DESIGN, ROW, AND CONSTRUCTION. (PROJECT ADMIN. BY OCTA)	00/01	Under construction
SANTA ANA	550	SCAB	55	IN SANTA ANA AT ALTON AVE CONSTRUCT OVERCROSSING & HOV ACCESS RAMPS	05/06	Environmental clearance delayed due to issues w/ HPSR report
CALTRANS	1332	SCAB	55	IN CITY OF ORANGE WIDEN FREEWAY FROM RTE 22 TO RTE 91 EXIST 8-LN FWY INCL. 2 STND HOV LNS ADD 2 MIXED FLOW LANES AND AUX LNS; OC @ LAVETA, MEATS & KATELLA (98 STIP PROJECT)	00/01 01/02	Under construction; near completion; working on claims issues; completion date 06/30/05
CALTRANS	ORA55073	SCAB	73	WIDEN FROM BIRCH TO I-405; ADD (1) MIXED FLOW LANE IN NB DIR; NB AUX LANE; SOUNDWALLS; AND (1) HOV LANE IN EACH DIR. NEAR SR55 INTERCHANGE (98 STIP)	00/01	Project ready to advertise for construction
CALTRANS	1240	SCAB	91	IN BUENA PARK & BREA FROM L.A. COUNTY LINE TO STE 57 - SEGMENT 2 EXIST 8-LN FWY ADD 2 HOV LANES AND AUXILLIARY LANES.	00/01	Complete
CALTRANS	1250	SCAB	91	IN ANAHEIM AT STE 57/91 - CONSTRUCT 57/91 INTERCHANGE WITH HOV DIRECT CONNECTORS - TRANSITWAY	00/01	Complete
CALTRANS	6951	SCAB	405	405/55 INTERCHANGE SO. TRANSITWAY MOS1 EXISTING 4 MIXED 1 HOV ON SR55 & I-405 EXIST IS 5 MF & 1 HOV ADD HOV DIRECT TRANSITWAY FROM SR55 TO I-405	00/01	Design
CALTRANS	5242	SCAB	605	I-405 TO LA CO LINE ADD 1 HOV LANE IN EA. DIR.; COMPLETES I-605 INTERCOUNTY GAP IN SO. CAL HOV SYSTEM IN (ITIP PROJECT)	00/01 01/02	Design

 ORANGE COUNTY - TCMs - TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
ANAHEIM	ORA010202	SCAB	0	PURCHASE (10) 22 FOOT ELECTRIC BUSES FOR ANAHEIM RESORT AREA	01/02	BUSES PURCHASED, ARE BEING TESTED, ONROAD 05/01/02
BUENA PARK	ORA55286	SCAB	0	BUENA PARK COMMUTER RAIL STATION AT DALE STREET AND MALVERN	00/01	DESIGN PHASE. COMPLETE DATE NEEDS TO BE CHANGED TO 12/31/02 DUE TO WORK TO DONE BY RAILROAD.
LAGUNA NIGUEL	ORA9530	SCAB	0	LOS ANGELES/SAN DIEGO CORRIDOR MISSION VIEJO/LAGUNA NIGUEL STATION	00/01	UNDER CONSTRUCTION WILL BE COMPLETE 04/01/02
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA000104	SCAB	0	TRANSITWAY IMPROVEMENTS AT IRVINE TRANSPORTATION CENTER; BUILD 900 SPACE PARKING STRUCTURE, INCLUDING ENVIRONMENTAL, DESIGN AND CONSTRUCTION.	00/01 01/02	WILL INITIATE DESIGN PHASE IN YEAR 2003.
ORANGE COUNTY TRANS AUTHORITY (OCTA)	ORA65002	SCAB	0	RIDESHARE SERVICES RIDEGUIDE, DATABASE, CUSTOMER INFO, AND MARKETING. (ORA. CO. PORTION).	00/01 01/02	6/01 COMPLETE 6/02 COMPLETE
TUSTIN	R612TA	SCAB	0	TUSTIN COMMUTER RAIL STATION. METROLINK - SBD/RIVERSIDE/IRVINE	00/01	COMPLETE
YORBA LINDA	ORA981103	SCAB	0	IN YORBA LINDA, CONSTRUCT COMMUTER RAIL STATION AND PARK AND RIDE (347 SPACES) NEAR ESPERANZA RD AND NEW RIVER ST	00/01 01/02	DESIGN PHASE

2002 REGIONAL TRANSPORTATION IMPROVEMENT PROGRAM (RTIP) (FY2002/2003-2007/2008) – TCM PROJECTS

Update of TCM projects in 2001 RTIP TCM Implementation Status report:
(Same basic report format as 2001 RTIP)

RIVERSIDE COUNTY - TCMs

PROJECT ID:	41053
PROJECT DESCRIPTION:	VARIOUS LOCATIONS - CLASS I BIKEWAY AND PEDESTRIAN SIDEWALKS WITH HANDICAP RAMPS
FUNDING YEAR:	1997/98
IMPLEMENTATION STATUS:	Completed
PROJECT ID:	41054
PROJECT DESCRIPTION:	RIVER ROAD, PEDLEY ROAD, AND SANTA ANA RIVER TRAIL - TRAFFIC SIGNAL AND TRAIL ACCESS FOR PEDESTRIAN AND EQUESTRIANS
FUNDING YEAR:	1997/98
IMPLEMENTATION STATUS:	Completed
PROJECT ID:	RIV520115
PROJECT DESCRIPTION:	IN COACHELLA VALLEY AREA 2 EXPANSION 30 FOOT ELECTRIC VEHICLE (2 ELECTRIC BUS FOR SHUTTLE SERVICE)
FUNDING YEAR:	1997/98
IMPLEMENTATION STATUS:	Completed
PROJECT ID:	RIV520116
PROJECT DESCRIPTION:	IN COACHELLA VALLEY AREA 5 CNG EXPANSION VANS (2 IN 97/98 & 3 IN 98/99)
FUNDING YEAR:	1998/99
IMPLEMENTATION STATUS:	Completed
PROJECT ID:	RIV520159
PROJECT DESCRIPTION:	PURCHASE ROLLING STOCK FOR EXISTING COMMUTER RAIL LINES (JOINT PROJECT WITH LACMTA - TOTAL ACQUISITION OF 14 CARS)
FUNDING YEAR:	1997/98
IMPLEMENTATION STATUS:	Completed
PROJECT ID:	4632VFF
PROJECT DESCRIPTION:	ROUTE: 60 IN AND NEAR RIVERSIDE FROM VALLEY WAY UNDERCROSSING TO RTE 215 & ON RTE 215 FROM RTE 60 TO UNIV. AVE. UNDERCROSSING - 6 LANE FWY ADD 2 HOV LANES
FUNDING YEAR:	1998/99
IMPLEMENTATION STATUS:	Completed

TCMs project status using new reporting format for 2002 RTIP:

RIVERSIDE COUNTY - TCMs - LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
CITIES & COUNTY	19814	SCAB	0	ALONG SANTA ANA RIVER - 1.4 MILE BIKEWAY	00/01	Completed

RIVERSIDE COUNTY - TCMs - STATE HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
CALTRANS	33480 (combined into 0121D in 2002 TIP)	SCAB	215	FROM EL CERRITO DR TO RTE 60/91/215 IC -- CONSTRUCT IC; ADD 2 HOV LANES (1 LANE IN EACH DIRECTION), AND TRUCK CLIMBING LANE (SB)	00/01 01/02	In Design. Combined into 0121D.
CALTRANS	46681 (combined into 0121D in 2002 TIP)	SCAB	215	FROM BOX SPRINGS RD I/C TO EL CERRITO DR I/C ADD 2 HOV LANES, AND TRUCK CLIMBING LANES (SB) -- (ONE IN EACH DIRECTION)	00/01	In Design. Combined into 0121D.
CALTRANS	46730 (combined into 0121D in 2002 TIP)	SCAB	215	FROM BOX SPRINGS OH TO .4 MI N/O FAIR ISLE DR. RECONST IC; ADD 2 HOV LANES, AND TRUCK CLIMBING LANE (SB) -- (1 IN EACH DIRECTION)	02/03	In Design. Combined into 0121D. Five past I-215 corridor improvement TIP projects combined into Project 0121D. I-215/SR91/SR60, RIV I-215 Corridor Improvement Project Funding Years: FY 02/03 to 06/07; Completion Date: 12/30/07.
CALTRANS	354801	SCAB	60	JUNCTION ROUTE 15 TO VALLEY WAY - ADD 1 HOV LANE AND 1 MIXED FLOW LANE IN EACH DIRECTION INCLUDING WIDEN 5 UC'S AND 1 OH	00/01 01/02	Design/Engineering
MORENO VALLEY	RIV520152	SCAB	60	SR60 AT NASON INTERCHANGE CONSTRUCT HOV BYPASS LANES ON EASTBOUND AND WESTBOUND ON RAMP	00/01	Completed
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV010212	SCAB	91	ADD HOV LANES THROUGH DOWNTOWN RIVERSIDE - MARY STREET TO RTE 60/215 JCT IN RIVERSIDE -- (DESIGN AND ENGINEERING PORTION ONLY)	00/01	Design/Engineering
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	46360	SCAB	60	IN RIVERSIDE AND MORENO VALLEY ON SR60 FROM RT 215 TO REDLANDS BLVD ADD 2 HOV LANES	01/02	Design/Engineering
TEMECULA	RIV62029	SCAB	79	AT HWY 79 SO AND LA PAZ, ACQUIRE LAND, DESIGN AND CONSTRUCT PARK AND RIDE - 250 SPACES	02/03	Design/Engineering

RIVERSIDE COUNTY - TCMs - TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
BEAUMONT	RIV32134	SCAB	0	IN RIVERSIDE CITY OF BEAUMONT, PURCHASE 7 BUSES W/ LIFTS & TIEDOWNS & 2-WAY RADIOS (5 REP, 2 EXP, 3 IN 0/1, 2 IN 2/3, 2 IN 5/6)	00/01	Completed. Expansion buses have been purchased. (Remaining to be purchased are replacement vehicles).
HEMET	RIV990708	SCAB	0	CONSTRUCT TRANSPORTATION/ TRANSIT CENTER/PARK-N-RIDE LOT ON CORNER OF HARVARD AND LATHAM AVE, APP 100 SPACES	00/01 01/02	Design/Engineering

RIVERSIDE COUNTY - TCMs - TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
NORCO	990910	SCAB	0	In City of Norco Development of Crestview Non-motorized Trail Project	00/01	Completed
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	0006S	SCAB	0	METROLINK - SAN BERNARDINO SUBDIVISION TIER II NEW STATIONS AT MAIN ST AND BNSF RR CROSSING IN CORONA AND VAN BUREN BLVD AND BNSF RR CROSSING IN RIVERSIDE (see RIV 011243 in 2002 RTIP Project Listing)	00/01 01/02	Design/Engineering
RIVERSIDE COUNTY TRANS COMMISSION (RCTC)	RIV520111	SCAB	0	REGIONAL RIDESHARE	00/01 01/02	In progress. Various Ridesharing project elements being implemented as part of the multi-year project.
RIVERSIDE TRANSIT AGENCY	RIV000605	SCAB	0	DEBT FINANCING FOR 57 TRANSIT COACHES, 25 REPLACEMENT, 32 EXPANSION	00/01 01/02	In progress - on going financing as buses are procured.

2002 REGIONAL TRANSPORTATION IMPROVEMENT PROGRAM (RTIP) (FY2002/2003-2007/2008) – TCM PROJECTS

Update of TCM projects in 2001 RTIP TCM Implementation Status report:
(Same basic report format as 2001 RTIP)

SAN BERNARDINO COUNTY - TCMs

PROJECT ID:	SBD31088	
PROJECT DESCRIPTION:	BUS FLEET EXPANSION; PURCHASE 40' EXPANSION COACHES & AUXILIARY EQUIPMENT, CNG - 9 COACHES IN 2001; 1 COACH IN 2003	
FUNDING YEAR:	1998/99	
IMPLEMENTATION STATUS:	FY01 MONIES OBLIGATED; FY03 ON SCHEDULE	
<hr/>		
PROJECT ID:	44370	ROUTE: 30
PROJECT DESCRIPTION:	NEAR FONTANA FROM 0.2 MI E OF SIERRA AVE TO LINDEN AVE CONSTRUCT 6-LANE FWY & 2 HOV LANES	
FUNDING YEAR:	1997/98	
IMPLEMENTATION STATUS:	SR 30/210 PROJECT UNDER CONSTRUCTION-SEGMENTS 8-11 WERE ROLLED UP INTO 20620 EA	
<hr/>		
PROJECT ID:	44380	ROUTE: 30
PROJECT DESCRIPTION:	IN RIALTO, 0.16 KM E/O LINDEN TO 0.16 KM W/O WILLOW AVE. CONSTRUCT 6 LANE FREEWAY & 2 HOV LANES (SEGMENT 9)	
FUNDING YEAR:	1997/98	
IMPLEMENTATION STATUS:	SR 30/210 PROJECT UNDER CONSTRUCTION-SEGMENTS 8-11 WERE ROLLED UP INTO 20620 EA	
<hr/>		
PROJECT ID:	59101	ROUTE: 30
PROJECT DESCRIPTION:	IN RIALTO & SBD, 0.16KM W/O WILLOW AVE. TO 0.16KM W/O MACY ST. CONSTRUCT 6-LANE FREEWAY & 2 HOV LANES (SEGMENT 10)	
FUNDING YEAR:	1997/98	
IMPLEMENTATION STATUS:	SR 30/210 PROJECT UNDER CONSTRUCTION-SEGMENTS 8-11 WERE ROLLED UP INTO 20620 EA	
<hr/>		
PROJECT ID:	SBD990305	
PROJECT DESCRIPTION:	METROLINK/SAN BERNARDINO LINE CONSTRUCT A SECOND PLATFORM, PASSENGER SHELTERS AND INFORMATION KIOSKS.	
FUNDING YEAR:	1999/00	
IMPLEMENTATION STATUS:	PROJECT UNDERWAY-CITY PLANS ON OBTAINING CTC VOTE FOR CONSTRUCTION IN EARLY 2002	
<hr/>		
PROJECT ID:	SBD59209	
PROJECT DESCRIPTION:	METROLINK STA., PHASE 2 SW CORNER OF MILLIKEN & AT & SF RAILROAD; EXPAND PARKING LOT FROM 330-1,000 SPACES, EXTEND SOUTH PLATFORM, ADD SHADE STRUCTURES	
FUNDING YEAR:	1999/00	
IMPLEMENTATION STATUS:	COMPLETED 10/01/01	
<hr/>		
PROJECT ID:	981118	
PROJECT DESCRIPTION:	BUS SYSTEM - PASSENGER FACILITIES: DESIGN AND BUILDING OF ONTARIO TRANSCENTER	
FUNDING YEAR:	2001/02	
IMPLEMENTATION STATUS:	ON SCHEDULE. FUNDS ALLOCATED FOR PSE AND ROW.	
<hr/>		

SAN BERNARDINO COUNTY - TCMs

PROJECT ID:	990801	
PROJECT DESCRIPTION:	RUNNING SPRINGS VILLAGE TRAIL - IMPROVE RECREATIONAL TRAIL BETWEEN TWO MAJOR TRANSPORTATION FACILITIES	
FUNDING YEAR:	1998/99	
IMPLEMENTATION STATUS:	UNDERWAY-DEPARTMENT OF FORESTRY IS LEAD	
PROJECT ID:	44400	ROUTE: 30
PROJECT DESCRIPTION:	RTE 30 - 0.1 MILE W/O MACY ST TO 'H' ST. RTE 215 - 0.1 MILE S/O MUSCUPABE DR. TO UNIVERSITY PKWY (SEGMENT 11/PHASE 1)	
FUNDING YEAR:	2000/01	
IMPLEMENTATION STATUS:	30/210 PROJECT UNDER CONSTRUCTION WITH PARTIAL COMPLETION - SEGMENTS 8-11 ROLLED INTO 20620 CORRIDOR DESCRIPTION	
PROJECT ID:	200056	
PROJECT DESCRIPTION:	GREEN VALLEY LAKE - AREA IMPROVEMENTS ROADWAY SHOULDER FOR PAVED WALKWAY, STRUCTURAL REHAB., DIRT TRAIL IMPROVEMENTS	
FUNDING YEAR:	2000/01	
IMPLEMENTATION STATUS:	COMPLETED 12/00	
PROJECT ID:	200077	
PROJECT DESCRIPTION:	BUS SYSTEM - PURCHASE EXPANSION ALT FUEL BUSES (01-13), (02-14)	
FUNDING YEAR:	2000/01	
IMPLEMENTATION STATUS:	01 FUNDS GRANTED; 02 ON SCHEDULE	

TCMs project status using new reporting format for 2002 RTIP:

SAN BERNARDINO COUNTY - TCMs - LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
GRAND TERRACE	SBD31860	SCAB	0	MAIN STREET MT. VERNON AVENUE TO W. CITY LIMITS PROVIDE BICYCLE LANES	00/01	COMPLETED WITH BLA FUNDS
REDLANDS	200065	SCAB	0	NEW ELECTRIC SHUTTLE FOR DOWNTOWN REDLANDS	00/01	COMPLETED
REDLANDS	200071	SCAB	0	PURCHASE (3) NEW CNG VANS FOR VANPOOL FOR CITY OF REDLANDS	00/01	COMPLETED
SANBAG	SBD031505	SCAB	0	VARIOUS LOCATIONS - LUMP SUMS LTF, ARTICLE 3 BICYCLE/PEDESTRIAN PROJECTS	00/01 01/02	PROJECTS ON-GOING
SANBAG	200074	VAR	0	LUMP SUM - TRANSPORTATION ENHANCEMENT ACTIVITIES PROJECTS FOR SAN BERNARDINO COUNTY-BIKE/PED PROJECTS	00/01 01/02	PROJECTS ON-GOING
SCAG	924165	SCAB	0	RIDESHARE ACTIVITIES	00/01	ALL FUNDS OBLIGATED-UNTIL NEXT TRANSPORTATION ACT-ON-GOING PROGRAM

SAN BERNARDINO COUNTY - TCMs - STATE HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
CALTRANS	711	SCAB	215	NEAR COLTON AND SAN BERNARDINO FROM ROUTE 10 TO ROUTE 66 AT VARIOUS LOCATIONS - NORTHBOUND AND SOUTHBOUND AUXILIARY LANES WITH RIGHT OF WAY FOR FUTURE HOV LANES	00/01	PROJECT DESIGN UNDERWAY-PROJECT EAS ARE ALL INCLUDED UNDER 713-AS CORRIDOR PROJECT
CALTRANS	713	SCAB	215	SAN BERNARDINO, RTE 10 TO RTE 30 ADD 2 HOV LANES AND OPERATIONAL IMPROVEMENTS, PE ONLY	00/01	UNDERWAY; PROJECT HAS NEW DESCRIPTION AND IS NOW DESCRIBED AS A CORRIDOR PROJECT; ALL OTHER EAS WERE COMBINED BECAUSE PROJECT INCLUDES WHOLE CORRIDOR DESCRIPTION
CALTRANS	716	SCAB	215	IN SAN BERNARDINO, NINTH ST. TO N/O 16TH ST. - ADD 2 HOV LANES ONE IN EACH DIRECTION AND OPERATIONAL IMPROVEMENTS (NON CAPACITY TYPE IMPROVEMENTS)	00/01	COMBINED INTO 713
CALTRANS	00719	SCAB	215	I-215 NORTH FROM MUSCUIABE TO RTE. 30 (SEG. 5) ADD 2 HOV LANES AND OPERATIONAL IMPROVEMENTS	01/02	COMBINED INTO 713
CALTRANS	20620	SCAB	30	UPLAND TO SAN BERNARDINO FROM LOS ANGELES COUNTY LINE TO ROUTE 215 - 8 LANE FREEWAY INCLUDING 2 HOV LANES (6+2) - 210 CORRIDOR PROJECT	00/01 01/02	CONSTRUCTION UNDERWAY-CORRIDOR COMPLETION EXPECTED IN 05/06
CALTRANS	44301	SCAB	30	IN UPLAND, LA/SBD CO LINE TO MOUNTAIN AVE. CONSTRUCT 6 LANE FREEWAY & 2 HOV LANES (SEGMENT 1)	00/01	CONSTRUCTION UNDERWAY-FEDERAL FUNDS OBLIGATED
CALTRANS	44311	SCAB	30	IN UPLAND, MOUTAIN AVE. TO 0.1 MI. W/O CUCAMONGA CYN WASH CONSTRUCT 6 LANE FWY & 2 HOV LANES & CAMPUS AVE UC (SEG. 2)	00/01	CONSTRUCTION UNDERWAY-FEDERAL FUNDS OBLIGATED
CALTRANS	44321	SCAB	30	IN RANCHO CUCAMONGA, 0.1 MI. W/O CUCAMONGA CANYON WASH TO HERMOSA AV CONSTRUCT 6 LANE FWY & 2 HOV LANES (SEGMENT 3)	00/01	CONSTRUCTION UNDERWAY-FEDERAL FUNDS OBLIGATED
CALTRANS	44331	SCAB	30	IN RANCHO CUCAMONGA, HERMOSA AVE TO 0.6 KM E/O MILLIKEN AVE. CONSTRUCT 6 LANE FREEWAY & 2 HOV LANES (SEGMENT4)	00/01 01/02	CONSTRUCTION UNDERWAY-FEDERAL FUNDS OBLIGATED
COLTON	SBD41245	SCAB	10	PARK AND RIDE ALT. FUEL FACILITY AT I-10 AND SPERRY	02/03	SCHEDULE DELAY; CALTRANS RESCOPED THE PROJECT AND ARE ADDING RAMPS AND INTERCHANGE IMPROVEMENTS ALONG WITH THIS PROJECT
SANBAG	SBD0194	SCAB	30	NEAR FONTANA FROM 0.5 MI E OF HEMLOCK TO 0.2 MI E OF SIERRA AVE CONSTRUCT 6-LANE FWY & 2 HOV LANES	00/01	CONSTRUCTION UNDERWAY-FEDERAL FUNDS OBLIGATED
SANBAG	44340	SCAB	30	IN SAN BERNARDINO COUNTY FROM MILLIKEN AVE TO 0.4 MI WEST OF EAST AVE CONSTRUCT 8-LN FWY WITH 2 HOV LANES **SEE STIP PPNO #193B, C & S	00/01	CONSTRUCTION UNDERWAY-FEDERAL FUNDS OBLIGATED

SAN BERNARDINO COUNTY - TCMs – TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
CHINO	SBD41220	SCAB	0	CHINO AVENUE/CENTRAL TO 6TH STS. MULTI-MODAL TRANSPORTATION CENTER INCLUDES PARK-N-RIDE LOT WITH 125 SPACES	00/01 01/02	PROJECT UNDERWAY FEDERAL FUNDS ALLOCATED FOR PSE AND ROW
OMNITRANS	981119	SCAB	0	TRANSIT INTERMODAL FACILITIES - FONTANA TRANSCENTER - EXPAND BUS BAYS, IMPROVE LANDSCAPING, SIGNALS AND PEDESTRIAN AND PASSENGER FACILITIES	00/01	PROJECT UNDERWAY FEDERAL FUNDS ALLOCATED FOR PSE AND ROW
ONTARIO	200094	SCAB	0	EAST ONTARIO METROLINK PHASE II DEVELOPMENT	02/03	SCHEDULE DELAY DUE TO ENVIRONMENTAL ISSUES
SANBAG	200175	SCAB	0	PURCHASE TWO LOCOMOTIVES-PROJECT IS CO-OP WITH RCTC,LACMTA,OCTA, AND VCTC. NEEDED FOR GROWTH IN RIDERSHIP ON METROLINK.	01/02	COMPLETED
SCRAA/LACMTA/ SANBAG	991213	SCAB	0	SAN BERNARDINO LINE CAPACITY IMPROVEMENTS (TRACK IMPROVEMENTS)-FREMONT & MARENGO SIDINGS	00/01	PROJECT UNDERWAY AND INCLUDES ADDITIONAL METROLINK FACILITIES AND UPGRADES

2002 REGIONAL TRANSPORTATION IMPROVEMENT PROGRAM (RTIP) (FY2002/2003-2007/2008) – TCM PROJECTS

Update of TCM projects in 2001 RTIP TCM Implementation Status report:
(Same basic report format as 2001 RTIP)

VENTURA COUNTY – TCMs – LOCAL HIGHWAYS

PROJECT ID:	VEN54040 - Oxnard Signal Synchronization
PROJECT DESCRIPTION:	In City of Oxnard, expand the SCOOT signal synchronization system to additional intersections. This system reduces acceleration and deceleration activities while operating motor vehicles, through use of sensors which identify the traffic as it leaves an intersection, timing the signals to provide optimum traffic volumes to clear the intersection before the next red cycle.
IMPLEMENTATION STATUS:	COMPLETE
PROJECT ID:	VEN990328 - CNG Street Sweepers
PROJECT DESCRIPTION:	In City of Thousand Oaks, CMAQ to pay for incremental CNG cost new street sweepers to be purchased in replacement of existing diesel street sweepers, in support of State Implementation Plan goals for emission reductions from medium and heavy duty vehicles.
IMPLEMENTATION STATUS:	COMPLETE
PROJECT ID:	VEN990327 - CNG Vans for Vanpools
PROJECT DESCRIPTION:	In City of Thousand Oaks, purchase CNG vans for van pools to replace five existing City pool vehicles. The vehicles will be made available for take home car/van pooling.
IMPLEMENTATION STATUS:	COMPLETE
PROJECT ID:	VEN990333 - Santa Paula Branch Line Trail EIR/EIS
PROJECT DESCRIPTION:	Prepare EIR/EIS for bicycle/pedestrian trail in the Santa Paula Branch railroad right-of-way through the cities of Ventura, Santa Paula, and Fillmore, and the unincorporated communities of Saticoy and Piru.
IMPLEMENTATION STATUS:	COMPLETE

TCMs project status using new reporting format for 2002 RTIP:

VENTURA COUNTY - TCMs - LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
CAMARILLO	VEN990305	SCCAB	0	PONDEROSA EXTENSION FROM EARL JOSEPH TO VENTURA BL; AND VENTURA BLVD EXTENSION FROM PONDEROSA TO EAST OF CENTRAL AVENUE CONSTRUCT BIKE LANES	00/01 01/02	PS&E Underway
CAMARILLO	VEN991225	SCCAB	0	CALLEGUAS BIKE PATH -- CONSTRUCT CLASS I BIKE PATH FROM MISSION OAKS BOULEVARD TO UPLAND ROAD	00/01	PE Underway
FILLMORE	VEN990314	SCCAB	0	SESPE CREEK BIKE PATH PHASE 2 EXTEND BIKEPATH TO NORTH FILLMORE INDUSTRIAL PARK AND LANDSCAPE ENTIRE BIKE PATH	00/01	PS&E Complete
MOORPARK	VEN54172	SCCAB	0	IN MOORPARK PEDESTRIAN IMPROVEMENTS ON LOS ANGELES AVE (SR118) WITHIN THE CITY	00/01	PE, ROW Underway
MOORPARK	VEN990315	SCCAB	0	TIERRA REJADA ROAD LOS ANGELES AVENUE / ROUTE 23 SIGNAL INTERCONNECT	00/01	Design Consultant Section Underway

VENTURA COUNTY - TCMs - LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
OJAI	VEN010203	SCCAB	0	OJAI VALLEY BIKE TRAIL EXTENSION / FULTON STREET EXTENSION	01/02	PE, ROW Underway
OJAI	VEN54164	SCCAB	0	BICYCLE AND PEDESTRIAN TRAIL ON GRAND AVE. FROM SIGNAL ST. TO GRIDELY RD.	02/03	PE Underway
OXNARD	VEN000609	SCCAB	0	SIGNAL SYNCHRONIZATION CONDUIT AND CABLE INSTALLATION AT VARIOUS LOCATIONS CITYWIDE	00/01	Complete
OXNARD	VEN990317	SCCAB	0	OXNARD BOULEVARD 5TH/VINEYARD AND ON 5TH STREET (ROUTE 34) OXNARD BLVD / ROSE AVENUE CONSTRUCT NEW BICYCLE AND PEDESTRIAN FACILITIES	01/02	PE Underway
PORT HUENEME	VEN991219	SCCAB	0	CHANNEL ISLANDS BOULEVARD FROM VICTORIA AVENUE TO PATTERSON ROAD WIDEN EASTBOUND FROM 2 LANES TO 3 LANES + BIKE LANE	00/01 01/02	PE Underway
SAN BUENAVENTURA	VEN990319	SCCAB	0	CALIFORNIA STREET BRIDGE OVER ROUTE 101 PEDESTRIAN ENHANCEMENTS	00/01 01/02	PE Underway
SAN BUENAVENTURA	VEN990320	SCCAB	0	ROUTE 126 BIKE PATH (CLASS I) PARALLEL TO ROUTE 126 FROM KIMBALL TO HARMON BARRANCA, AND ALONG HARMON BARRANCA FROM 126 TO TELEPHONE ROAD	02/03	Environmental Clearance Underway
SAN BUENAVENTURA	VEN990605	SCCAB	0	STANLEY AVENUE FROM VENTURA AVE TO STATE ROUTE 33 CONSTRUCT SIDEWALK AND BICYCLE LANE	00/01 01/02	PS&E Underway
SANTA PAULA	VEN54168	SCCAB	0	FACILITY INCL BIKEWAY/WALKWAY FROM SANTA PAULA CREEK TO PECK ROAD FENCING, LANDSCAPING, BRIDGE & DRAINAGE, PUBLIC ACCESS POINTS/ SAFETY ITEMS STP = STIP RIP FUNDS	01/02	PS&E, ROW Underway
SIMI VALLEY	VEN54051	SCCAB	0	IN SIMI VALLEY ARROYO SIMI BIKE TRAIL OFF STREET BIKE PATH FROM METROLINK STATION TO CORRIGANVILLE PARK. CONSTRUCT PATH	00/01	PE Underway
THOUSAND OAKS	VEN990329	SCCAB	0	THOUSAND OAKS BOULEVARD PEDESTRIAN SAFETY PROJECT BETWEEN MOORPARK ROAD, THE CIVIC ARTS PLAZA, AND RANCHO ROAD	00/01	Complete
THOUSAND OAKS	VEN990330	SCCAB	0	CNG INFRASTRUCTURE AND IMPROVEMENT - PURCHASE CNG STATION AND REPLACE EXISTING COMPRESSOR	00/01	Project complete
THOUSAND OAKS	VEN990331	SCCAB	0	EXPAND TRAFFIC SIGNAL COORDINATION SYSTEM BY ADDING SEVEN ARTERIAL ROADWAYS TO CITY'S COMPUTERIZED SYSTEM	00/01 01/02	PS&E Underway
THOUSAND OAKS	VEN990332	SCCAB	0	UPGRADE EXISTING MASTER TRAFFIC SIGNAL COORDINATION SYSTEM, ADDING NEW SOFTWARE, VIDEO DETECTION, AND SEVERAL HARD WIRE CONNECTIONS	01/02	PS&E Underway
VENTURA COUNTY	VEN54047	SCCAB	0	COUNTY OF VENTURA CONSTRUCT SPRINGVILLE BIKEWAY AT BEARDSLEY CHANNEL	00/01	PS&E Underway
VENTURA COUNTY	VEN54123	SCCAB	0	CONSTRUCT BICYCLE LANES ON CENTRAL AVENUE BETWEEN ROSE AVE. AND VINEYARD AVE. (TWO 8-FOOT CLASS II BICYCLE LANES)	00/01	PE Underway

VENTURA COUNTY - TCMs - LOCAL HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
VENTURA COUNTY	VEN54124	SCCAB	0	CONSTRUCT BICYCLE LANES ON CENTRAL AVENUE BETWEEN CAMARILLO CITY LIMITS AND SANTA CLARA AVENUE	00/01	PE Underway
VENTURA COUNTY	VEN990306	SCCAB	0	CALWELTI ROAD LAS POSAS ROAD/LEWIS ROAD ADD BIKE LANES	00/01 01/02	PS&E Underway
VENTURA COUNTY	VEN990307	SCCAB	0	LEWIS ROAD CAMARILLO CL / HUENEME ROAD ADD BIKE LANES	00/01 01/02	PE Underway
VENTURA COUNTY	VEN990310	SCCAB	0	PIRU/RANCHO CAMULOS CONSTRUCT CLASS I BIKE PATH AND ADJACENT PEDESTRIAN PATH, FENCING RE-LAY TRACK, INSTALL PLATFORM AT RANCHO CAMULOS	00/01 01/02	Environmental Clearance Underway
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN54169	SCCAB	0	COUNTYWIDE BIKE LOCKER/RACKS & BUS SHELTER PROGRAM	00/01	Project being advertised
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN990313	SCCAB	0	CALIFORNIA STATE UNIVERSITY AT CHANNEL ISLANDS (CSUCI) ELECTRIC BICYCLE PROGRAM PURCHASE ELECTRIC BI/TRICYCLES AND RELATED EQUIPMENT/FACILITIES	03/04	Project has been maintained, but delayed to FY 03-04.

VENTURA COUNTY - TCMs - STATE HIGHWAYS (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
VENTURA COUNTY	VEN990304	SCCAB	34	LEWIS ROAD PLEASANT VALLEY ROAD / RTE 101 CONSTRUCT BIKE LANES	00/01 01/02	PE Underway
MOORPARK	VEN54170	SCCAB	118	TRAFFIC SIGNAL INTERCONNECTION LOS ANGELES AVENUE (SR118) THROUGH THE CITY OF MOORPARK	00/01	Design selection
OJAI	VEN990316	SCCAB	150	ROUTE 150 @ SAN ANTONIO CREEK BRIDGE WIDEN TO ACCOMMODATE PEDESTRIAN / EQUESTRIAN/ BICYCLE	00/01 01/02	PE Underway

VENTURA COUNTY - TCMs - TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
FILLMORE	VEN54167	SCCAB	0	IN FILLMORE INTERMODAL TRANSPORTATION CENTER IN DOWNTOWN FILLMORE ON SANTA CLARA AVENUE AT SENIOR CENTER, PROJECT INCLUDES PURCHASE OF ONE TROLLEY-TYPE BUS	00/01	PS&E Underway
OJAI	VEN54163	SCCAB	0	INTERMODAL TRANSPORTATION CENTER & PARKING HUB IMPROVEMENTS AT SR33/SR150	00/01	PS&E Underway
OXNARD	VEN54165	SCCAB	0	OXNARD TRANSPORTATION CENTER IMPROVEMENTS: ADD BUS ISLAND; PED. & VEHICLE FLOW IMPROVEMENTS; LIGHTING & SECURITY IMPROVEMENTS (CITY=TCI FUNDS)	00/01	Design Selection

VENTURA COUNTY - TCMs - TRANSIT (Reporting on TCM projects identified in first two years of 2001 RTIP, i.e., FY00/01 & FY01/02)

LEAD AGENCY	PROJECT ID	AIR BASIN	RTE	DESCRIPTION	YEAR	TCM PROJECT STATUS
OXNARD	VEN990318	SCCAB	0	OXNARD HARBOR / BEACHES TRANSIT SERVICE OPERATING ASSISTANCE 3 YEAR DEMO	00/01 01/02	Project is in its third year of operation
SANTA PAULA	VEN000612	SCCAB	0	TWO BUS STATIONS (BIG BUS SHELTERS): ONE AT CORNER OF MILL ST & VENTURA ST; OTHER NEAR K-MART AT FAULKNE ROAD. WILL CONSIST OF SHELTERS AND BENCHES.	01/02	Project will commence shortly
SIMI VALLEY	VEN000611	SCCAB	0	DIAL-A-RIDE MOBILE COMMUNICATIONS ENHANCEMENT	02/03	This project was replaced by two para-transit vans (purchase is in the process).
SIMI VALLEY	VEN54156	SCCAB	0	WEST END INDUSTRIAL SHUTTLE DEMO PROGRAM	00/01	Project complete
SIMI VALLEY	VEN990325	SCCAB	0	THREE PARATRANSIT VANS FOR EXPANSION	00/01	Vehicle ordered
SIMI VALLEY	VEN990326	SCCAB	0	ONE CNG TRANSIT BUS FOR EXPANSION	02/03	Vehicle ordered
SOUTH COAST AREA TRANSIT	VEN990321	SCCAB	0	WESTERN VENTURA COUNTY COORDINATED PARATRANSIT SERVICE PURCHASE 19 CNG PARATRANSIT VEHICLES (EXPANSION)	00/01	Vehicles ordered
THOUSAND OAKS	VEN000601	SCCAB	0	COMMUNITY TRANSPORTATION FACILITY/BUS TRANSFER STATION -- NON RAIL	00/01	Project complete
THOUSAND OAKS	VEN54174	SCCAB	0	PURCHASE THREE (3) EXPANSION CNG- FUELED BUSES	01/02	Project complete
VENTURA COUNTY	VEN000605	SCCAB	0	PURCHASE FOUR (4) WATER TAXIS FOR OXNARD HARBOR TRANSIT SERVICE	00/01	Project completed under pre-award authority
VENTURA COUNTY	VEN990308	SCCAB	0	CALWORKS VANPOOL PROJECT PURCHASE NINE 12-PASSENGER VANS AND CONSTRUCT CNG FUELING FACILITY	00/01	Project complete
VENTURA COUNTY	VEN990309	SCCAB	0	SHUTTLE SERVICE FROM OJAI TO MIRA MONTE OPERATING ASSISTANCE 3-YEAR DEMONSTRATION.	00/01 01/02	Project is in its third year of operation
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN000604	SCCAB	0	VENTURA/SANTA BARBARA BUS SERVICE -- THREE YEAR DEMONSTRATION	00/01 01/02	Project is in its third year of operation
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN54112	SCCAB	0	OXNARD TO WARNER CENTER TRANSIT DEMONSTRATION (CMAQ) OPERATING ASSISTANCE - THIRD YEAR OF DEMONSTRATION	00/01	Project complete
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN990303	SCCAB	0	EXPAND CAMARILLO METROLINK STATION TO PROVIDE ADDED PARKING, SITE AMENITIES, BUS LOADING ZONE, SHELTER, BICYCLE STORAGE, PEDESTRIAN STRUCTURES	00/01 01/02	PS&E, ROW underway
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN990312	SCCAB	0	SHUTTLE SERVICE TO CALIFORNIA STATE UNIVERSITY AT CHANNEL ISLANDS (CSUCI) OPERATING ASSISTANCE -SECOND AND THIRD YEARS OF DEMO	00/01 01/02	Project is in its third year of operation
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN990904	SCCAB	0	METROLINK VENTURA COUNTY LINE BETWEEN VAN NUYS AND RAYMER INSTALL CROSSOVER STP = STIP-IRR FUNDS	00/01	Project complete
VENTURA COUNTY TRANS COMMISSION (VCTC)	VEN990906	SCCAB	0	IN VENTURA AT MONTALVO- CONSTRUCT METROLINK STATION, IMPROVE TRACK, SIGNALS, AND CROSSINGS FROM VENTURA BOULEVARD TO MONTGOMERY STP = STIP-RIP FUNDS	00/01	PS&E Complete; contract awarded