TCMs Completed Since the 2004 RTIP

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
AGOURA HILLS	LA990362	US 101 INTERJURISDICTIONAL BIKE LANE GAP CLOSURE PHASE III (TCSP)	2004	N/A	project completed
ALAMEDA TRANSPORTATI ON CORRIDOR AGENCY	LA963731	ALAMEDA CORRIDOR - NORTH END RAIL ROAD/ARTERIAL GRADE SEPS. & RELATED IMPROVEMENTS EIS/EIR COMPLETE; 8100+1394 P.E. 10517+305 R/W; 29483+5300 CONS.	2004	N/A	Project completed.
ALAMEDA TRANSPORTATI ON CORRIDOR AGENCY	LA963732	ALAMEDA CORRIDOR - MID CORRIDOR SEGMENT 10 MI TRENCH >20 ARTERIAL GRADE SEPS, ENVIRONMENTAL CLEARANCE	2003	N/A	Project completed.
ALAMEDA TRANSPORTATI ON CORRIDOR AGENCY	LA963733	ALAMEDA CORRIDOR - SOUTH END 7 RAILROAD / ARTERIAL GRADE SEPS. + RELATED IMPROVEMENTS ENV. CLEARANCE #NAME?	2002	N/A	Project completed.
ANTELOPE VALLEY TRANSIT AUTHORITY	LA0B7008	3 EXPANSION 40 FT. LOW FLOOR CLEAN DIESEL BUSES; LOCAL FIXED-ROUTE BUSES; TO RELIEVE PEAK PERIOD OVERCROWDING ON CORE ROUTES	2003	N/A	Project completed.
BALDWIN PARK	LA0B7012	LOCAL NTD REPORTERS' BUS FLEET EXPANSION.19 BUSES FOR 5 CITIES.BALDWIN PARK, COMPTON, EL MONTE, MONTEREY PARK & WEST COVINA (CNG,DIESEL & PROPANE FUEL 30-35 FT. VEH). PPNO 2898.	2005	N/A	All vehicles and equipment delivered. Project completed.
CALTRANS	11985	NEAR HAWTHORNE AND CULVER CITY FROM ROUTE 105 TO ROUTE 90 - 6 LANE FREEWAY, ADD 2 HOV LANES AND SOUNDWALLS. (EA# 119851, PPNO# 0824B)	2005	NA	Project completed

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
CALTRANS	16881	IN LA MIRADA TO SANTA FE SPRINGS FROM ORANGE COUNTY LINE TO ROSECRANS AVENUE - INTERIM HOV LANES; I-5 Rail Grade Crossing between RTE. 605/91. (EA 16681 PPNO# 2008)	2005	**Combined with LAOD73**	Project In Environmental Documents/Pre-design Phase. (This project has been combined with LA0D73, and will not be listed under this ID # in subsequent Timely Implementation Reports.) Project canceled. **Combined with LAOD73.**
CALTRANS	9061D	ALAMEDA CORRIDOR IN LOS ANGELES COUNTY AT PACIFIC COAST HIGHWAY - GRADE SEPARATION	2004	N/A	Project completed
CALTRANS	LA000543	IN POMONA AND CLAREMONT FROM ROUTE 57 TO SAN BERNARDINO COUNTY LINE HOV LANE IN EACH DIRECTION (C-I: 77719; CFP 350; PPNO 00362) ALSO SOUNDWALL AND REHAB. (EA# 122401,PPNO# 0315P)	2005	N/A	Project completed
CALTRANS	LA092216	TOPANGA CANYON BLVD. BIKE LANE (96 CFP PROJ) CLASS II (RESTRIPE TO ADD LANE_ - 7 MILES)	2004	N/A	Project completed.
CALTRANS	LA0B7215	'RTE 5 CORRIDOR WIDENING & RECONSTRUCT IC SEGMENT A - OCL TO RTE 710 WIDEN FROM 6 TO 10 LNS (1 HOV & ONE MF IN EA. DIR). VALLEY VIEW & CARMENITA IC; MODIFY FWY TO FWY IC @ RTE 605	2014	**Combined with LAOD73**	Project In Environmental Documents/Pre-design Phase. (This project has been combined into LA0D73, and will not be listed under this ID # in subsequent reports.)

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
CALTRANS	LA0D174	ROUTE 138 WIDENING FROM 2 LANES TO 4 LANES-WIDENING AT TWIN BRIDGES (SEG.11B) EA# 127261, PPNO 3330			not a TCM
CALTRANS	LA0D76	IN DOWNTOWN LA-ON ROUTE 110-TEMPLE STREET. ACCESS IMPROVEMENTS.	2005	2008	Project In Environmental Documents/Pre-design Phase. Project delayed three years. NOT A TCM
CALTRANS	LA962201	NEAR SANTA CLARITA, FROM RT 5 TO 126/S.F. RD HOV PROJECT (EA# 119843, PPNO# 0380G)	2003	N/A	Project completed.
CALTRANS	LA963724	IN LA VERNE AND CLAREMONT, FROM FOOTHILL BOULEVARD TO SAN BERNAR-DINO COUNTY LINE - CONSTRUCT 8-LANE FREEWAY INCLUDING 2-HOV LANES (12620, 12640, 12630, 10501, 17210)	2003	N/A	Project was completed and is now open to traffic.
CALTRANS	R615TA	METROLINK - RIV/LA VIA FULLERTON AT COMMERCE METROLINK STATION - PLATFORM CONSTRUCTION. TCI 96-97 (06/7-8/99).CTC FINANCIAL VOTE LIST (06/7-8/99)	2002	N/A	Project completed
CITIES & COUNTY	LA0B860	KOREAN HEALTH EDUCATION INFORMATION AND RESEARCH CENTER. EXPANSION VEHICLES - THREE 10 PASSENGER SMALL BUSES	2005	N/A	Project completed.
CITIES & COUNTY	LA0B863	'VILLA ESPERANZA. EXPANSION VEHICLE - ONE 17 PASSENGER MEDIUM BUS	2004	N/A	Project completed.
CITIES & COUNTY	LA0C23	HEALTHVIEW - EXPANSION VEHICLE - (1) 17-PASSENGER MEDIUM BUS	2004	N/A	Project completed.
CITIES & COUNTY	LA0C25	'KOREAN HEALTH EDUCATION INFORMATION (KHEIR) - EXPANSION VEHICLES - (3) 10-PASSENGER SMALL BUSES	2005	N/A	Project completed.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
CITIES & COUNTY	LA0C30	ULTRALIFE ADULT DAY HEALTH CARE-EXPANSION VEHICLE - (1) 10-PASSENGER SMALL BUS.	2003	N/A	Project completed.
CITIES & COUNTY	LA0C31	ULTRALIFE ADULT DAY HEALTH CARE - EXPANSION VEHICLES - (2) 5-PASSENGER MINIVANS	2003	N/A	Project completed.
CITIES & COUNTY	LA990744	KOREAN HEALTH, EDUCATION, INFO & RESEARCH CENTER (KHEIR)-EXPANSION THREE (3) 17-PASSENGER SMALL BUSES.	2003	N/A	Project completed
CITY OF LOS ANGELES	LA0962071	L.A. RIVER BIKE PATH OVER LOS FELIZ BLVD. CLASS I AND CLASS II [CALL # 2071, MOU P.0002-071 ON 6/30/99]	2003	N/A	Project completed.
CITY OF LOS ANGELES	LA0962129	METROLINK ROW MITIGATION PEDESTRIAN & CROSSING IMPROVEMENTS	2002	N/A	Project completed.
CITY OF LOS ANGELES	LA0B7024	METRO RED LINE MELROSE SHUTTLE-ACQUISITION OF 2 LOW FLOOR, PROPANE-POWERED, 30-FOOT BUSES WILL BE USED IN THE OPERATION OF A NEW HIGH FREQUENCY SHUTTLE	2002	N/A	Project completed.
CITY OF LOS ANGELES	LA0B7026	METRO RED LINE/WEST HOLLYWOOD/BEVERLY CENTER/CEDER SINAI SHUTTLE-ACQUIRE 7 NEW 30-FOOT, PROPANE-FUELED, DASH STYLE BUSES FOR THE OPERATION OF A HIGH FREQUENCY SHUTTLE	2002	N/A	Project completed.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
CITY OF LOS ANGELES	LA0B7034	SUN VALLEY INTERMODAL TRANSIT CENTER; PEDESTRIAN CROSSING/BUS STOP IMPROVEMENT-PROVIDE PED. CROSSINGS AT EACH END OF THE PLATFORM OF SOON TO BE BUILT SUN VALLEY METROLINK STATION	2003	N/A	need to contact them - Amendment #9 says new project, and amendment #16 says completed. **NOT LISTED IN 2004 RTIP.**
CITY OF LOS ANGELES	LA0B7278	NORTHEAST COMMUNITY LINKAGES PHASE II-HIGHLIGHT PEDESTRIAN CONNCTNS W/RAIL & BUS LINES ALONG MARMION WAY AND AT PASADENA AVE, FIGUEROA ST, FRENCH AVE, AND AVE 45, 50, 60, 61.	2002	N/A	Project completed
CITY OF LOS ANGELES	LA0B7290	VERMONT SIDEWALK WIDENING/TRANSIT AVENIDA: EXPOSITION BLVD TO I-10-ENHANCE THE PEDESTRIAN ENVIRONMENT/INCREASE SAFETY ON VERMONT AVE			not a TCM
CITY OF LOS ANGELES	LA0C8303	ANGELS FLIGHT RAILWAY PLAZA. ENHNCMENT OF SYSTM & DEVT OF LOWER PLAZA INCL KIOSKS, INCLDS INSTALLING, WAITING & SEATING AREAS, LIGHTING, CNNCTIONS BET HILL ST & ADJCENT RED LINE ST	2005	N/A	Project In Engineering (PS&E) Phase. NOT A TCM
CITY OF LOS ANGELES	LA0C8321	LA CULTURAL TOURISM WEB PAGE DEVELOP & TRANSIT PROMOTION. ENCOURAGES THE USE OF MASS TRANSIT AT TARGETED TRIP GENERATION NODES AND FACILITATE MASS TRANSIT USE TO REG. DESTINATIONS.	2005	N/A	Project In Construction/Implementation Phase.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
CITY OF LOS ANGELES	LA0C8329	BICYCLE RACKS ON COMMUTER EXPRESS BUSES. ADDITION OF FRONT-LOADING BICYCLE RACKS TO A TOTAL OF 93 COMMUTER EXPRESS BUSES AND SPARES THAT SERVE THE CITY AND COUNTY OF LA.	2004	N/A	Project In Construction/Implementation Phase.
CITY OF LOS ANGELES	LA0C8385	EL SERENO DASH PROCUREMENT. PURCHASE (2) LOW-FLOOR, PROPANE POWERED, 30' FOOT BUSES FOR THE EL SERENO DASH SERVICE.	2008	N/A	All vehicles and equipment delivered. Project two years ahead of schedule.
CITY OF LOS ANGELES	LA962245	WESTLAKE COMMUNITY BASED INTERCEPT INTERMODAL FACILITY	2002	N/A	Project completed.
CITY OF LOS ANGELES	LA996000	DASH PICO UNION/ ECHO PRK VEH ACQ PURCHASE ONE BUS TO RELIEVE OVERCROWDING	2003	N/A	Project completed
CITY OF LOS ANGELES	LA996001	DASH EL SERENO/CTY TERR VEH ACQ PURCHASE2 BUSES TO REDUCE OVERCROWDING	2003	N/A	Project completed
CITY OF LOS ANGELES	LA996002	DASH WILMINGTON VEH ACQUISITION PURCHASE 2 BUSES TO RELIEVE OVERCROWDING	2002	N/A	Project completed
CITY OF LOS ANGELES	LA996003	DASH WATTS VEH ACQUISITION PURCH 2 VEH'S TO REDUCE EXISTING OVERCROWDING	2003	N/A	Project completed
CITY OF LOS ANGELES	LA996004	DASH KING-EAST VEH ACQUISITION FINANCE THE ACQ OF 5 BUSES TO REDUCE OVERCROWDING	2006	N/A	Project completed
CITY OF LOS ANGELES	LA996005	DASH HOLLYWOOD VEH ACQUISITION ACQUIRE TWO BUSES TO REDUCE EXISTING OVERCROWDING	2003	N/A	Project completed
CITY OF LOS ANGELES	LA996006	DASH VERMNT-MAIN VEH ACQUISITION PURCH 5 BUSES TO RELIEVE EXISTING OVERCROWDING	2006	N/A	Project completed

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
CITY OF LOS ANGELES	LA996007	DASH MANCHSTR-FLORNCE VEH ACQ PURCH 5 BUSES TO RELIEVE EXISTING OVERCROWDING	2006	N/A	Project completed
CITY OF LOS ANGELES	LA996010	COMM EXPRESS 448 VEH ACQUISITION PURCH 3 BUSES TO REDUCE EXISTING OVERCROWDING	2003	N/A	Project completed
CITY OF LOS ANGELES	LA996011	ROWAN SHUTTLE VEH ACQUISITION PURCH 2 BUSES TO REDUCE EXISTING OVERCROWDED CONDITIONS	2003	N/A	Project completed
CITY OF LOS ANGELES	LA996099	METROLINK SHUTTLE (CHATSWORTH)	2003	N/A	Project completed
CITY OF LOS ANGELES	LA996241	CHANDLER BIKEWAY EXTENSION-DESIGN & CONSTRUCT .5 MILE EXT, CYCLIST SHOWER AND LOCKER FACILITY AT HISTORIC TRAIN STATION ACROSS FROM CHANDLER BLVD. FROM THE METRO RED LINE STATION.	2004	2006	Project In Engineering (PS&E) Phase. Delayed two years. Carried over from 2002 RTIP. NOT A TCM
CITY OF LOS ANGELES	LA996290	SEPULVEDA BLVD. FROM CENTINELA AVE. TO LINCOLN BLVD - WIDEN SEPUL BLVD. BET. LINCOLN AND CENTINELA	2005	2006	Project under bid/advertise phase. Delayed one year due to minor change in project description - NOT A TCM
CITY OF LOS ANGELES	R627TA	METRO RAIL RED LINE AT WESTLAKE COMMUNITY INTERMODAL INTERCEPT FACILITY - DESIGN 1,100 SPACE PARKING STRUCTURE CROSSSTREETS ARE ALVARADO/MACARTHUR. TCI 97-98 (10/29/97).	2002	N/A	Project completed

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
CITY OF LOS ANGELES	R627TA	METRO RAIL RED LINE AT WESTLAKE COMMUNITY INTERMODAL INTERCEPT FACILITY - DESIGN 1,100 SPACE PARKING STRUCTURE CROSSSTREETS ARE ALVARADO/MACARTHUR. TCI 97-98 (10/29/97).	2002	N/A	Project completed
COMMERCE	927108	ALAMEDA CORRIDOR IN COMMERCE AT ATLANTIC BOULEVARD AND TELEGRAPH ROAD - INTERSECTION IMPROVEMENTS	2002	N/A	Project completed.
COMMERCE	LA963759	TELEGRAPH ROAD TRACK CAPACITY ENHANCEMENT 97-98 TCI	2002	N/A	Project completed
COMPTON	R5046C	ALAMEDA CORRIDOR IN LOS ANGELES COUNTY AT PACIFIC COAST HIGHWAY, SEPULVEDA BOULEVARD, DEL AMO BLVD, & ALAMEDA ST AT LAUREL PARK ROAD - GRADE SEPARATION	2002	N/A	Project completed
COVINA	LA0C8216	MITIGATE PARKING DEFICIENCY: COVINA METROLINK STATION-PROJ PROPOSES TO CONSTR. 330 NEW PARKING SPACES IN A STRUCT. ON EXISTING STA. PARKING LOT. (PPNO 3224 3345 AB3090REP	2006	N/A	Project completed
DOWNEY	LA982251	DEVELOP DOWNEY TRANSPORT/TRANSIT CTR AND TRANSIT YARD- BUS SYSTEMS, METROLINK, AND LIGHT RAIL ACCESS IMPROVEMENTS- LA TO ORANGE CO INTERMODAL FACILITY- 68,000 SQ/FT - NANCE/LORENA	2004	N/A	Project completed

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
EL MONTE	LA0B7296	CROSSWALK IMPROVEMENT PROJECT.LOCATED AT RAMONA BL/VALLEY BL, PECK RD/VALLEY BL, PECK RD/LOWER AZUSA RD, PECK RD/RAMONA BL, RAMONA BL/SANTA ANITA	2004	N/A	Project completed
EL MONTE	LA0C8323	SAN GABRIEL VALLEY METRO HUB-IMPLEMENT NEW TRANSPORTATION STRATEGIES, INCLUDING AN ELECTRIC BIKE/SHUTTLE SERVICE/PARKING CONTROL PROGRAM.	2003	N/A	Project completed
GLENDALE	LA0C8220	PURCHASE OF (8) 35-FOOT LOW FLOOR CNG HEAVY-DUTY TRANSIT VEHICLES.	2005	N/A	All vehicles and equipment delivered.
GLENDALE	LA963751	METROLINK - SANTA CLARITA LINE GLENDALE TRANSPORTATION CENTER - UPGRADE STATION 96-97 TCI	2006	N/A	Project completed.
GLENDALE	LA996065	CNG HVY DUTY TRANSIT VEHICLES PURCH 6 BUSES TO REMEDY EXISTING OVERCROWDING	2004	N/A	Project completed.
INGLEWOOD	LA990701	PASSENGER TRANSFER FACILITY: OFF STREET, NE CRNR OF LA BREA & KELSO. WILL NOT ADD NEW SVC. PROVIDES SAFE OFF STREET TRANSFER FOR PASSENGERS.INGLEWOOD BUS. TRANSIT CENTER PHASE 2.	2005	N/A	Project completed
LAC MTA	7050	METRO RAIL BLUE LINE-LONG BEACH/LA WILMINGTON AVENUE AT IMPERIAL HIGHWAY - OVERCROSSING	2002	N/A	Project completed.
LAC MTA	LA000487	PARK AND RIDE LOT (850 SPACES) LANKERSHIM AND CHANDLER - METRO RED LINE	2002	N/A	Project completed.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
LAC MTA	LA000489	PARK AND RIDE LOT (700 SPACES) UNIVERSAL CITY - METRO RED LINE	2003	N/A	Project completed.
LAC MTA	LA0B304	PLAYA VISTA EARNMARK, PURCHASE NEW (5) LOW-EMISSION BUSES, TRACKING EQUIP & BUS AMENITIES INCLUDING PASSENGER SHELTERES, INFO KIOSKS & APPURTENANT EQUIP - TRANSIT SERVICE UPGRADE.	2005	N/A	Project completed
LAC MTA	LA0B7288	GRAND AVE. REALIGNMENT AND PEDESTRIAN ENHANCEMENTS-GRAND AVENUE BETWEEN TEMPLE AND SECOND STREET; CONSTRUCTION OF A TWO BLOCK REALIGNMENT OF GRAND AVENUE IN DOWNTOWN L.A	2003	N/A	project completed
LAC MTA	LA0B7337	'CHANDLER BLVD ROW BIKE PATH: 170 FWY TO LA VALLEY COLLEGE-DESIGN OF 2.3 MILES OF BIKEWAY AND OPTIONAL PEDESTRIAN WALKWAY FROM 170 FWY TO LOS ANGELES VALLEY COLLEGE	2005	N/A	Project completed
LAC MTA	LA0C8118	TDM PROGRAM ENHANCEMENT	2004	N/A	Project completed.
LAC MTA	LA0C8179	GRAND AVE RALIGN & PED ENHANCE.- TEMPLE ST TO 300 S/O 2ND ST. STREETSCAPE ENHANCE TO IMPROVE PED. CONNECT. BTWEN CULTURAL & GOV'T FACILITY. PPNO 3332 AB3090REP.	2005	N/A	Construction of project has been completed. We are currently waiting for the as-built plans to be completed before final acceptance of the project. Anticipated project acceptance date is May 31, 2006.
LAC MTA	LA210465	SO. CENTRAL LOS ANGELES EXPOSITION PARK INTERMODAL URBAN ACCESS PRJ (STATE OF CAL. DEPT. OF GEN. SERV.) RENEW /RENOVATION PARKING FACILITY IMPROVE PARK/TRAFFIC ACCESS PROGRAM	2003	N/A	Project completed.

C66

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
LAC MTA	LA29202U2	SAN FERNANDO VALLEY NORTH/SOUTH BRT EXTENSION (PE ONLY)	2010	N/A	Project canceled/completed. Divided into four projects LA29202U3, LA29202U4, LA29202U5, AND LA29202U6 (AMENDMENT 6) was listed as key TCM in 2004 RTIP.
LAC MTA	LA29212X	METRO RAIL GOLD LINE - PASADENA EXT UNION STA TO SIERRA MADRE VILLASTA 13.5 MILES, 12 STATIONS; AND 2.9 M TCSP FUNDS FOR EXTENSION TO CLAREMONT PE WORK	2003	N/A	Project completed.
LAC MTA	LA963755	CHINATOWN INTERMODAL IMPROVEMENT TO DEVELOP A CONNECTION FROM BLUE LINE - PASADENA (CHINATOWN STATION TO BROADWAY STREET) TCI 97-98 (06/14-15/00), TCI 97-98 (03/28-29/01)	2002	N/A	Project completed.
LAC MTA	LA974083	CHANDLER/BURBANK BIKE PATH-WHITEOAK TO PIERCE COLLEGE A 3.2 MILE CLASS I BIKEWAY ON MTA'S CHANDLER/BURBANK RAIL RIGHT-OF-WAY WILL IMPROVE NON-MOTORIZED ACCESS (COMBINED W/LA974078)	2007	N/A	Project is Construction/Implementation Phase. The project is integrated with a busway project, which was delayed due to the discovery of contaminated soil.
LAC MTA	LA974235	SIGNAL SYSTEM TECHNICIAN TRAINING PROGRAM CURRICULUM DEVELOPMENT PROGRAM AT COMMUNITY COLLEGE	2002	N/A	Project deleted/completed.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
LAC MTA	LA990306	RAPID BUS PROGRAM - 4 - FORTY FT BUSES. ALSO FACILITY: BUS STOP DESIGN AND CONSTRUCTION, TECHNOLOGY UPGRADING, OPERATING SUPPORT.	2007	N/A	Project deleted/completed.
LAC MTA	LA991305	RIDESHARE 2000/CLUB METRO- EXTEND AND EXPAND IMPLEMENT. INCENTIVE PRGM. TO ENCOURAGE USE OF ALT. MODES OF TRAVEL OTHER THAN DRIVING ALONE.	2005	N/A	Project In Construction/Implementation Phase. This project has been combined with LA0C8114 & 92733, and will not be listed under this ID # in subsequent reports.
LAC MTA	LA996044	VEH ACQ FOR EST L.A. SHUTTLE PURCH 4 VEH'S TO REMEDY EXISTING OVERCROWDED CONDITIONS	2004	N/A	First Vehicle Delivered. Remaining acquisitions delayed due to backlog in orders at manufacturer's end.
LAC MTA	LA996390	SEPULVEDA BLVD. FROM CENTINELA AVE. TO LINCOLN BLVD - WIDEN SEPUL BLVD. BET. LINCOLN AND CENTINELA	2005	2007	Project In Environmental Documents/Pre-design Phase. This is part of a multi-agency, multi-phase project. The reason for the delay included inter-agency coordination, design compatibility, and other technical issues that have been agreed upon. The project is expected to be completed in 2007. NOT A TCM

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
LAC MTA	R616TA	METROLINK - SANTA CLARITA LINE AT VINCENT HILL/ACTON GRADE METROLING ST. INSTL TRFIC SGNALS, CANOPY,PVING,LIHTNG.TCI 96-97 (10/29/97),TCI 97-98 (09/21-22/98),TCI 97-98 (07/08/97).	2002	N/A	Project completed
LONG BEACH PUBLIC TRANSPORTATION CO.	LA0C8320	SOUTHEAST REGIONAL TRANSIT INFORMATION NETWORK-WILL MAKE USERS IDENTIFY THE TRANSIT OPTION THAT BEST MEETS THEIR INDIVIDUAL NEEDS BY SERVING AS A ONE STOP SOURCE.	2005	N/A	Pre-design Phase. Project was delayed due to administrative changes in implementation design. The project is now being implemented expeditiously.
LONG BEACH PUBLIC TRANSPORTATI ON COMPANY	LA01B110	BIKE RACKS ON BUSES	2003	N/A	Project completed.
LOS ANGELES COUNTY	LA0B7004	VEHICLE ACQUISITION FOR EAST LOS ANGELES FIXED ROUTE SHUTTLE SERVICE PHASE II-PURCHASE OF 3 VEHICLES WILL INCREASE FREQUENCY OF THE EXISTING 3 SHUTTLES SERVICE ROUTES	2004	N/A	Project Complete
MANHATTAN BEACH	LAOB418	IN MANHATTAN BEACH - MARINE AVENUE BETWEEN SEPULVEDA BLVD (STATE ROUTE 1) AND VALLEY/ARDOMOR PEDESTRIAN AND AESTHETIC IMPROVEMENTS. (EA# 220201, PPNO #2841). STATE TEA.	2003	N/A	Project completed
MONROVIA	LA0C8250	MONROVIA RAILROAD DEPOT MULTI-MODAL TRANSIT CENTER: STABILIZING STRUCTURE AND THEN OVERALL STRUCTURAL ELEMENTS WILL BE REPAIRED FOLLOWED BY RESTORING KEY ARCHITECTURAL . PPNO# 3415	2005	2007	Project under engineering plans review/specification and estimates phase. NOT A TCM

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
MONTEBELLO	LA000504	PURCHASE AND INSTALLATION OF ON BOARD BIKE RACKS	2004	N/A	Project completed.
MONTEBELLO	LA0D28	PURCHASE OF 2 EXPANSION BUSES AND 3 REPLACEMENT BUSES, ALL HYBRID (GASOLINE-ELECTRIC) LOW FLOOR 40' COACH.	2005	2007	Project In Bid/Advertise Phase. All vehicles and equipment delivered. NOT A TCM
MONTEBELLO	LA0D287	PURCHASE OF 29 REPLACEMENT BUSES. GASOLINE-ELECTRIC HYBRID LOW FLOOR 40' COACH. PURCHASE OF 6 EXPANSION BUSES. GASOLINE-ELECTRIC HYBRID LOW FLOOR 40' COACH			not a TCM
MONTEBELLO	LA55012	REPLACE BUSES- 2000 (5) 40' BUSES AND (10) 40' EXPANSION BUSES	2003	N/A	Project completed.
MONTEREY PARK	LA0D189	PARAMOUNT BLVD AND GREENWOOD AVE. IMPROVEMENT; PROVIDE ADDTIONAL TURNING LANES AT SR 60 ON/OFF RAMP AT PARAMOUNT BLVD INTERSECTION, FREEWAY ACCESS IMPROVEMENT	2006	2007	Project in PS&E phase. Completed plans and obtained Caltrans approval. Estimated completion in 2008. NOT A TCM
MONTEREY PARK	LA0D190	NORTH ATLANTIC BLVD WIDEN AND CHANNELIZATION BETWEEN NEWMARK AVE. HILLMAN AVE WIDEN TO SIX LANES OF OPERATION TO INCLUDE ACCELERATION & DECELARATION LANE OPRTN MDIFCTION.	2006	2008	Completed Preliminary Engineering (PE) Phase. Initiating Plans, Specifications, and Estimates (PS & E) phase. Final consruction to begin in 2009. NOT A TCM
NORWALK	LA0C71	PURCHASE OF (4) FOUR ALTERNATIVELY FUELED EXPANSION BUSES	2004	N/A	Project completed.
NORWALK	LA0D01	NORWALK ON BEHALF OF SANTA FE SPRINGS - ALTERNATIVE FUEL VEHICLES AND TRANSIT RELATED FACILITIES.	2004	N/A	project completed

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
NORWALK	LA0D02	PURCHASE (2) EXPANSION PARATRANSIT VEHICLES	2003	N/A	Project in Environmental Doucment/Pre-design Phase
NORWALK	LA0D04	NORWALK/SANTA FE SPRINGS TRANSPORTATION CENTER EXPANSION - PARKING & RELATED IMPROVEMENTS	2004	2008	project completed
PALMDALE	LA0C8326	PALMDALE TRANSPORTATION CENTER COMMUTER SERVICE CENTER-A REGIONAL MULTI-MODAL TRANSIT FACILITY IS CURRENTLY IN DESIGN.			Not in SCAB
PALMDALE	LA0C8361	PALMDALE TRANSIT AMENITIES PROGRAM. PROVIDE BUS SHELTERS ALONG VARIOUS REGIONAL AND LOCAL STOPS WITHIN THE CITY OF PALMDALE.			Not in SCAB
PALOS VERDES ESTATES	LA0C8226	PV TRANSIT CAPITAL IMPROVEMENT PROGRAM II. PURCHASE 3 EXPANSION CLEAN-FUEL VEHICLES.	2005	N/A	First Vehicle Delivered. Project Complete (per MTA).
PASADENA	LA0B215	PURCHASE OF (5) 30-FOOT ALTERNATIVE FUEL EXTENSION VEHICLES (GTIP)	2004	N/A	Project completed.
PASADENA	LA0D46	SR 710 MITIGATION PROJ-LAKE AVE/WALNUT ST & HILL AVE/WALNUT ST INTERSECTION MOBILITY IMPRVMENTS. PROJ INCLUDES WIDENING OF THE EAST SIDE OF LAKE AVE. FROM WALNUT FOR TURN LANES.	2005	2006	Project In Engineering (PS&E) Phase NOT A TCM

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
PASADENA	LA0D48	SR 710 MITIGATION PROJECT-110 FWY TO 210 FWY CONNECTOR.MARENGO INTERCHANGE EMPHASIS. THIS PROJECT INCLUDES THE INSTALLATION OF DIRECTIONAL SIGNS, CHANGEABLE MESSAGE SIGNS	2006	N/A	Project In Engineering (PS&E) Phase. NOT A TCM
REDONDO BEACH	LA0C8072	'PCH TRAFFIC AND INTERSECTION IMPROVEMENT, FROM HERONDO ST TO CATALINA AVE. (PPNO 3126)	2005	2006	Completed all work except for landscaping. Will be completed Dec. 31, 2006.
SAN GABRIEL VALLEY COG	LA974367	ALAMEDA CORRIDOR EAST - GATEWAY TO AMERICA; RAIL ROAD OVERCROSS SAFETY REALIGNMENT ALONG SO. PACIFIC & UNION PACIFIC RR (SGVCOG)	2006	N/A	Project completed
SAN GABRIEL VALLEY COG	LA990354	ALAMEDA CORRIDOR EAST (SGCG) (T21-1017) RAILROAD CROSSING IMPROVEMENT	2006	N/A	Project completed
SAN GABRIEL VALLEY COG	LA990355	ALAMEDA CORRIDOR EAST - SYNCHRONIZE & TRAFFIC LIGHTS UPGRADE (T21-1138)	2006	N/A	Project completed
SANTA CLARITA	LA0C09	'TRANSIT CENTER PASSENGER AMENITIES	2003	N/A	Project completed.
SANTA CLARITA	LA973024	IMPROVE PEDESTRIAN ACCESS TO TRNSIT STOPS, INSTALLING CROSSWALKS, SIDE- WALKS, AND PEDESTRIAN-ACTUATED TRAFFIC SIGNALS.@ 17 TRANSIT STOPS VARIOUS LOCATIONS, PROJECT EXEMPT	2003	N/A	Project completed
SANTA MONICA	LA0B7267	CROSSWALK ENHANCEMENTS ALONG TRANSIT CORRIDOR-ENHANCEMENTS DESIGNED TO IMPROVE PEDESTRIAN ACCESS TO EXISTING AND PLANNED TRANSIT FACILITIES ALONG SANTA	2004	N/A	Project completed.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
SANTA MONICA	LA960192	THROUGHOUT THE CITY OF SANTA MONICA VARIOUS BIKE RACKS AND LOCKERS	2002	N/A	Project completed.
SCAG	LA996082	WEB ACCESS VANPOOL INFO SYS DEV & IMPLMENT DATABSE FOR VANPOOLS, VACANCIES	2002	N/A	Ongoing Project
SCAG	LA996083	COMMUTER CHANNEL NON-MONETARY SUBSCRIPTION SRVCE	2002	N/A	Ongoing Project
SCRAA/LACMTA/SANBAG	LA0B7009	ANTELOPE VALLEY LINE IMPROVEMENTS-INCREASE CAPACITY AND REDUCE TRAVEL TIME ON THIS COMMUTER RAIL AND FREIGHT SERVICE LINE BETWEEN LANCASTER AND LOS ANGELES	2005	N/A	Project In Construction/Implementation Phase. NOT IN SCAB
SCRAA/LACMTA/SANBAG	LA0B7107	CHATSWORTH INTERMODAL PARK AND RIDE-INCLUDE DESIGN AND CONS. OF ADDITIONAL 150 SPACES-CONSTRUCTION WILL INCL GRADING, ASPHALT PAVING, INSTALLATION OF CONCRETE BUMPERS ETC (PE ONLY)	2004	N/A	Project completed.
LAC MTA	LA29202U1	SAN FERNANDO VALLEY EAST/WEST BRT (FROM THE TERMINUS OF METRO RED LINE RAIL IN NO HOLLYWOOD TO WARNER CTR)14-MILE EXCLUSIVE BUS LANES AT FORMER RAIL RD ROW (PPNO 3333 AB3090REP)	2005	2010	Contract/Project Complete. The project opened in September 2005 and is now operating. Approximately 1/3 of the new riders have switched modes form single auto driver to transit rider providing significant air quality benefits to the corridor.
PALMDALE	LA0C8147	SIERRA BIKEWAY RAILROAD OVERCROSSING. PROPOSE A .34 MILE CLASS 1 BIKE PATH PROVIDING A GRADE SEPARATION AT AVE. Q OVER THE UNION PACIFIC/METROLINK RAILS.		2007	Not in SCAB

TCMs included in the 2004 RTIP

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
ACCESS SERVICES, INC.	LA900520	PURCHASE OF ADDITIONAL 386 VEHICLES FROM FY06 TO FY09. 100 VEHICLES IN FY06, 114 VEHICLES IN FY07; 110 IN FY08 AND 62 IN FY09.	2005	2009	First Delivery Vehicle. This is a multi-year project, with the final purchasing phase to be completed by 2009. As of 2006, the First Vehicle/Equipment has been delivered, the following vehciles will be delivered in phases in 2006, 2007, 2008 with final delivery in 2009.
ALAMEDA TRANSPORTATION CORRIDOR AGENCY	LA0D45	ALAMEDA CORRIDOR TRUCK EXPRESSWAY . ELEVATED 4-LANE EXPRESSWAY BETWEEN COMMODORE HELM BRIDGE AND ALAMEDA STREET (SR-47).	2005	2011	Project is in the Environmental Document/Pre-Design Phase. Project delay was due to required re-evaluation and incorporation as part of the multi-year, multi-phased Alameda Transportation Corridor Project from LA/LB harbors to San Bernardino via Los Angeles County. The Project is scheduled to be completed by 2011.
ARCADIA	LA990712	NEW & EXPANDED SHUTTLE SERVICE THRU DOWNTOWN ARCADIA CONNECTING HOTELS & BUSINESSES TO SANTA ANITA RACE TRAK & FASHION MALL (HUNTINGTON ST) & PROPOSED TRANSIT STATION	?	2005	No Project Activity. The reason for delay is that the project has now being incorporated as part of the City of Arcadia transportation ciculation element incorporating the proposed Metro Gold Line Foothill Extension multi-modal transportation hub. The project will be implemented in phases with the first phase scheduled in 2008 and the second phase by 2010.
BELLFLOWER	LA996275	WEST BRANCH GREENWAY MULTI-MODAL TRANS. CORRIDOR DESIGN AND CONSTRUCT 2.5 MILE CLASS I BIKE PATH ALONG MTA-OWNED SANTA ANA BRANCH ROW INCL. PEDESTRIAN AND LANDSCAPING (3145)	2006	2007	Project In Engineering (PS&E) Phase. Problems in reconciling ROW guidelines arose due to the Orange Line potentially intersecting with this project. Plans had to be reconfigured. Estimated completion date is May 2007.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
CALABASAS	LA974100	U.S. 101 INTER-JURISDICTIONAL BIKE LANE GAP CLOSURE CONSTRUCTION 4.5 MILES OF BIKEWAY IMPROVEMENTS TO CLOSE SEVERAL GAPS WITHIN A 12 MILE CORRIDOR(TEA21-#69)□ (PPNO# 3147)	2006	2006	Project In Engineering (PS&E) Phase. During the Environmental Documentation Phase, issues were raised about streams and wetlands in the area, requiring modifications to the plans. This also resulted in a change in Engineers, adding a slight delay.
CALTRANS	12570	RTE. 57/60 HOV CONNECTOR INDUSTRY FROM OLD BREA CANYON ROAD TO GRAND AVENUE - HOV DIRECT CONNECTORS AND COLLECTOR ROAD (BOTH DIRECTIONS) (EA# 12570, PPNO# 0499Q)	2007	2007	Project In Engineering (PS&E) Phase. Opening July 2007.
CALTRANS	20090	NEAR SOUTH PASADENA FROM ROUTE 10 TO ROUTE 210 - PARTIAL RIGHT OF WAY FOR NEW 6 LANE FREEWAY WITH 2 HOV LANES (EA# 020090, PPNO 0219M)	2006	2008	Engineering plans/specifications. This is the I-710 gap closure it is the best performing highway air quality improvement project in the county. It is still in litigation and the outcome will enable Metro to plan it as a tunnel toll way with our without truck access. The environmental phase is expected to be completed in Mid 2008.
CALTRANS	1178A	IN LOS ANGELES AND CULVER CITY FROM ROUTE 90 TO ROUTE 10 - HOV LANES (SB 5+0 TO 5+1; NB 5+0 TO 5+1 HOV) (2206LK CFP) OBLIGATED 6207 (034)	2006	2008	Construction project implementation has begun. Increase in material, ROW, security costs, and low response from bidders, plus re-prioritizing by Caltrans headquarters has caused project to be delayed. Project is under construction and is expected to be completed in 2008.
CALTRANS	LA000357	FROM ROUTE 170 TO ROUTE 118 HOV LANES (10 TO 12 LANES) (CFP 345) (2001 CFP 8339; CFP2197). (EA# 121901, PPNO 0158K)	2010	2010	Project In Environmental Documents/Pre-design Phase. ROW acquisition and certification issues. Scheduled for completion July 1, 2010.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
CALTRANS	LA000358	FROM ROUTE 134 TO ROUTE 170 HOV LANES (8 TO 10 LANES) (CFP 346)(2001 CFP 8355). (EA# 121801, PPNO 0142F)	2010	2010	Project In Engineering (PS&E) Phase. Scheduled for completion July 16 2010. ROW acquisition and certification issues.
CALTRANS	LA000359	IN EL MONTE AND BALDWIN PARK FROM BALDWIN AVE TO ROUTE 605 HOV LANES (8+0 TO 8+2) AND TOS PROJECTS. (EA# 10695, 22350, 22340 PPNO 0295M, PPNO 2969,PPNO 2968)	2005	2006	Project In Engineering (PS&E) Phase. Project under construction and implementation.
CALTRANS	LA000548	FROM PUENTE TO CITRUS HOV LANES FROM 8 TO 10 LANES (C-ISTEA 77720) (PE ONLY) (EA# 117080, PPNO# 0309N)	2015	2015	Project In Environmental Documents/Pre-design Phase. Completed PAED and PS&E Phases. Scheduled Projected Completion date 12-2015.
CALTRANS	LA01342	RT 10 FROM RT 605 TO PUENTE AVE HOV LANES (8+0 TO 8+2) (EA# 117070, PPNO 0306H) PPNO 3333 3382 AB 3090 REP	2010	2011	Project In Engineering (PS&E) Phase. Project was delayed due to administrative changes in implementation design. For the final phase of this project the MTA will identify the program amount in 2006.
CALTRANS	LA01344	RT 5 FROM RT 118 TO RT 14 FROM 10 TO 12 LANES HOV LANES. EA# 122001, PPNO 0162P. GARVEE project	2006	2009	Completed PAED and PS&E. Scheduled projected completion date 12-2015. Construction completion date 2010. Project was delayed due to ROW design issues, increasing material costs that required headquarter approval and re-budgeting. The project is now back on schedule to be completed by 2009.

DRAFT

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
CALTRANS	LA0B951	ROUTE 10 TO ROUTE 60 - EXPRESSWAY TO FREEWAY CONVERSION - ADD 1 HOV LANE AND 1 MIXED FLOW LANE . (2001 CFP 8349, TCRP #50) (EA# 210600, PPNO 2741)	2010	2012	Project is in right-of-way acquisition phase. Increase in material, ROW, safety, and low response from bidders, plus re-prioritizing by Caltrans headquarters has caused the project to be delayed. Project is on schedule to be completed by 2012.
CALTRANS	LA0C8344	EXTENSION OF N/B I-405 HOV LANE-TO EXTEND THE HOV LANE ON N/B I-405 FROM SOUTH OF VENTURA BL TO SO. BURBANK BLVD WHERE IT WILL JOIN THE EXISTING HOV LANE. (EA# 199620, PPNO# 2788).	2007	2008	Project In Engineering (PS&E) Phase.
CALTRANS	LA0D73	LA MIRADA, NORWALK & SANTA FE SPRINGS-ORANGE CO LINE TO RTE 605 JUNCTION. WIDEN FOR HOV & MIXED FLOW LNS, RECONSTRUCT VALLEY VIEW (EA 2159A0, PPNO 2808).	2014	2016	Project In Environmental Documents/Pre-design Phase. (Project # LA0B7215 will be incorporated into this project in future Timely Implementation Reports.).
CALTRANS	LA195900	RTE. 405 - WATERFORD AVE. TO RTE 10 - AUX LANE: LOS ANGELES - WATERFORD AV. TO RTE 10 - CONSTRUCT S/B AUX LANE & S/B HOV LANE (2001 CFP 8354) (EA# 195900 ,PPNO 2333). GARVEE 12/03	2007	2009	Project In Engineering (PS&E) Phase. Caltrans has experienced greater than anticipated increases in materials, security and ROW costs, and a lower than expected number of bidders, requiring programming the project further out than initially budgeted. This component of the project is expected to be completed in 2009.
CALTRANS	LA963519	ADD 3 MILES OF TRIPLE TRACK AT BANDINI, MP 148.5 & 151.7 BETWEEN FULLERTON & LAUS (2002 IIP)	2007	2007	Project under Engineering/Plans, Specifications and Estimates (PS&E) phase.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
CALTRANS	LA996134	RTE. 5/14 INTERCHANGE & HOV LNS ON RTE 14 - CONSTRUCT 2 ELEVATED LANES - HOV CONNECTOR (DIRECT CONNECTORS) (EA# 16800)(2001 CFP 8343) (PPNO 0168M)	2009	2009	PAED Phase completed. PS&E completion end of 2006.
CALTRANS	LA996137	RTE. 60 HOV LNS. FROM RTE. 605 TO BREA CANYON RD. -- CONSTRUCT ONE HOV LANE IN EACH DIRECTION) (CFP: 358, 4262, 6137=67,150+IIP: 5,100) (EA#129410, 129421, PPNO 0482R,0482RA)	2007	2008	Completed PAED. Initiated construction phase. Project has multi-year funding out to 2010 to accommodate multi-jurisdictional agency funding approval (CTC, for example).
CALTRANS	LA996138	RTE.5 HOV LNS. FROM FLORENCE AVE TO RTE.19 - ADD ONE LANE IN EACH DIRECTION	2016	2016	This project has been integrated with the entire I-5 south corridor project.
CITY OF CARSON	LA0C8219	SOUTH BAY PAVILION REGIONAL TRANSIT CTR. CONSTRUCTION OF A TRANSIT CTR AT THE SOUTH BAY PAVILION SHOPPING CTR TO BE SERVED BY ALL 8 CARSON CIRCUIT RTES & MTA LINES #205 & #446-447	2006	2010	RFP is ready for public distribution. Delay was caused by having changed the exact location of the transit center due to ROW parcel issues. Construction will commence within next 6 months.
CITY OF LOS ANGELES	LA0B7293	SAN PEDRO PEDESTRIAN WAY-PROVIDE PEDESTRIAN ACCESS WAYS LINKING EXISTING TRANSIT FACILITIES AND PROPOSED PARKING STRUCTURE TO SURROUNDING & OTHER DESTINATIONS IN DOWNTOWN SAN PEDRO	2004	2007	Project is in Bid/Advertise Phase. The reason for delay is that this is part of the CRA redevelopment project area, a multi phase pedestrian/transit/re-development upgrade for downtown San Pedro. The Project's TCM components are being implemented and will be completed as part of the overall project in 2007

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
CITY OF LOS ANGELES	LA0B7330	SAN FERNANDO RD ROW BIKE PATH PHSE II-CONSTRUCT 2.75 MILES CLASS I FROM FIRST ST TO BRANFORD ST,ON MTA-OWND ROW PARCEL TO SAN FERNANDO RD. LINK CYCLISTS TO NUMEROUS BUS LNE. PPNO 2868	2005	2007	Project In Construction/Implementation Phase. The reason for delay involved various concerns over the use of the right of way with the involved agencies and Metrolink/Freight operators. The issues were resolved and the project will be completed in 2007.
CITY OF LOS ANGELES	LA0C8173	NORTHRIDGE METROLINK STN PARKING IMPRVMENT. CONSTRUCT ADDT'L 100 PRKING SPCS & RECONFIGURE SOUTHERN PRTION OF EXISTING PRKING LOT TO YIELD AN ADDT'L 40 NET PRKING SPCES TOTAL 400 SPC.	2007	2007	Project In Engineering (PS&E) Phase.
CITY OF LOS ANGELES	LA0C8174	LITTLE TOKYO PEDESTRIAN LINKAGES. CONSTRUCT OF IMPRVMENT: SIDEWALK & CROSSWALK ENHANCEMENTS, STREET FURNITURE & LANDSCAPING TO PROMOTE PEDESTRIAN TRAVEL W/IN LITTLE TOKYO. PPNO 3116.	2006	2007	Project In Engineering (PS&E) Phase. The project was delayed due to changes in project administration. These issues have since been resolved, and the project is now being implemented expeditiously.
CITY OF LOS ANGELES	LA0C8209	HOLLYWOOD MEDIA DISTRICT-PEDESTRIAN IMPROVEMENTS. INCLUDING SMART CROSSWALKS, TRAFFIC SIGNAL, LANDSCAPING ETC. BET. BUS STOPS ALONG SANTA MONICA BLVD, VINE ST AND HIGHLAND AVE.	2005	2008	Project In Bid/Advertise Phase. The reason for the delay is that this is part of the CRA/city of LA Hollywood redevelopment. A multi-phase, multi- year program. There had been some delays in getting approvals for specific language in the RFPs. In addition, the City has experienced higher than usual bid prices. This project is expected to be completed by 2008.
CITY OF LOS ANGELES	LA0C8241	PICO UNION/ECHO PARK DASH VEHICLE PROCUREMENT. PURCHASE (3) LOW-FLOOR, PROPANE-POWERED 30' BUSES FOR THE PICO/UNION ECHO PARK SHUTTLE SERVICE.	2010	2010	Project In Bid/Advertise Phase. .

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
CITY OF LOS ANGELES	LA0C8242	BUS STOP IMPROVEMENTS ON SAN FERNANDO ROAD & TC LIGHTING; ENHANCE PASSENGER FACILITIES AT THREE BUS STOPS WITH GREATEST NUMBER OF DAILY BOARDINGS ON EAST SIDE OF SAN FERNANDO ROAD.	2008	2010	Project in Construction/Implementation Phase. The reason for delay is due to City of Los Angeles outdoor furniture procurement requirements, which necessitated Council revisions and approvals to accommodate cost increases. Project will be delivered by 2010.
CITY OF LOS ANGELES	LA0C8318	LA CITY AND SURROUNDING COMMUNITIES BICYCLE MAP-PROJECT WILL UPDATE BIKEWAY MAPPING INFO. FOR THE CITY OF LA AND PLOT BICYCLE LANE AND PATH INFORMATION ON A NEW MAP.	2004	2006	Project In Environmental Documents/Pre-design Phase. The City of Los Angeles has been working with Metro to update the Countywide Bicycle Transportation Strategic Plan. The City of LA maps will form part of the LA County Map which will be used for Bicycle Transportation Account funding. The Countywide Metro maps are now ready, the city will have their maps ready by end of the year.
CITY OF LOS ANGELES	LA0C8319	TAXI/SHUTTLE STANDS AT METRO RED LINE STA AT N HLWD & UNIVERSAL CITY AUTHORIZED TAXI STANDS AT TWO METRO RED LINE STATIONS (UNIVERSAL CITY ON LANKERSHIM AND N. HLWD ON CHANDLER.	2004	2006	Project under construction and implementation.
CITY OF LOS ANGELES	LA0C8330	BICYCLE COMMUTER TECHNOLOGY ACCESS, CITY'S WEB PAGE FOR BICYCLE PROGRAM	2006	2006	Project under construction and implementation.
CITY OF LOS ANGELES	LA0C8380	CHINATOWN/COLLEGE STREET GOLD LINE STATION - INTERMODAL TRANS. CENTER ENHANCE MENT (PEDESTRIAN WALKWAY BRIDGE, BUS STATION, AND A BIKE STATION)	2008	2010	Project In Engineering (PS&E) Phase. The reason for delay was that there were disagreements on design parameters between involved agencies. Negotiations are ongoing. Project will be completed by 2010.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
CITY OF LOS ANGELES	LA962148	WESTLAKE COMMUNITY BASED INTERCEPT INTERMODAL FACILITY (95 CALL, CAT 2) [CALL #2446]	2007	2007	Project In Contract Negotiation Phase. The project was delayed due to repeated changes in lead agencies. This issue has now been resolved, with MTA designated as the implementing agency. The project is now being expeditiously implemented.
CITY OF LOS ANGELES	LA974165	MACARTHUR PARK STATION IMPROVEMENTS INCLUDE DESIGN AND CONSTRUCTION OF A PLAZA TO ACCOMMODATE PUBLIC ACCESS (PEDESTRIAN ENTRANCES, WALKWAYS, BICYCLE FACILITIES) PPNO# 3417	2007	2008	Project in Project In Engineering (PS&E) Phase. Project Completion date is 2008 and is funded until 2009 for contingency funding approvals by the involved agencies.
COMPTON	LAOB7326	COMPTON CREEK BIKEWAY EXTSN - PHASE III.DSIGN & CNSTRUCT .6 MI OF CLASS 1 BIKE/PED PATH FRM GREENLEAF BL TO ARTESIA FWY.WILL INC BIKE PATH, PED WALKWAY SIGNAGE, STRPNG. (PPNO 2869).	2006	2009	Project under environmental document and pre-design phase.3 contacts have been made Satish Chander 310 605 5599. There is no more information available on this project.
COMPTON	LAOB7326	COMPTON CREEK BIKEWAY EXTSN - PHASE III.DSIGN & CNSTRUCT .6 MI OF CLASS 1 BIKE/PED PATH FRM GREENLEAF BL TO ARTESIA FWY.WILL INC BIKE PATH, PED WALKWAY SIGNAGE, STRPNG. (PPNO 2869).	2006	2009	Project under environmental document and pre-design phase.3 contacts have been made Satish Chander 310 605 5599. There is no more information available on this project.
CULVER CITY MUNI BUS LINES	LA0B400	PROCUREMENT OF FIVE (5) 40' CNG EXPANSION BUSES/420K PER BUS	2004	2008	Project Implementation Phase. The project will support the Sepulveda Rapid Bus project. The project delay is due to on-going coordination with various funding agencies needed to ensure that all components are delivered on time. The project will be completed as part tof the Metro Rapid Program by 2008.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
CULVER CITY MUNI BUS LINES	LA0C8382	SEPULVEDA BLVD BUS STOP IMPROVEMENT PROGRAM. BUS STOP AMENITIES INC LIGHTING SIGNAGE, LANDSCAPING, SHELTERS, SEATING, LANDINGS AND TRASH RECEPTACLES.	2010	2010	Multi-component Project Underway. Project in Environmental Documents/Pre-design phase. Anticipated completion by end of 2009.
FOOTHILL TRANSIT ZONE	LA0B311	PARK AND RIDE FACILITY TRANSIT ORIENTED NEIGHBORHOOD PROGRAM	2005	2010	Project In Environmental Documents/Pre-design Phase. This is a multi-phased program among Foothill's 21 city service area. Foothill has identified 3 specific sites which are being reviewed by the cities. The reason for delay is that there the coordination/permitting/ROW approvals with the individual cities has taken longer than expected as they each have differing requirements. Once approved, construction is expected to take approximately 6 months. The project is expected to be completed by 2010.
FOOTHILL TRANSIT ZONE	LA0C8362	EL MONTE STATION IMPROVEMENT PROJECT AND TRANSIT STORE EQUIPMENT	2005	2007	Project In Construction/Implementation Phase. The reason for the delay has been some change orders to the original scope of work as various operators are using this facility. Each operator has to agree to the standards and some operators have requested some changes. Operators are working to reach agreement by next six months. Project is expected to be completed by 2008.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
FOOTHILL TRANSIT ZONE	LA963526	BUS STOP ENHANCEMENT AND SCHEDULE CAROUSELS	2005	2008	Initial Phase. This is a Multi-year program to identify high ridership/low transit amenity bus stops to provide park/ride type improvements including pedestrian and transit amenities to promote ridership. The reason for delay has been the ongoing coordination with the 21 cities and their specfic requirements relating to site access and street ROW needs. There are over 3,000 bus stops in the service area with more than 60 identified that qualify for the program. The first phase included 12 sites with transit amenity improvements. The project's budget has been approved and will be completed in 2010.
FOOTHILL TRANSIT ZONE	LA963526	BUS STOP ENHANCEMENT AND SCHEDULE CAROUSELS	2005	2008	Initial Phase. This is a Multi-year program to identify high ridership/low transit amenity bus stops to provide park/ride type improvements including pedestrian and transit amenities to promote ridership. The reason for delay has been the ongoing coordination with the 21 cities and their specfic requirements relating to site access and street ROW needs. There are over 3,000 bus stops in the service area with more than 60 identified that qualify for the program. The first phase included 12 sites with transit amenity improvements. The project's budget has been approved and will be completed in 2010.
FOOTHILL TRANSIT ZONE	LA963762	MONROVIA TIMED TRANSFER CENTER	2004	2006	Project in Construction/Implementation phase. The reason for delay was the LA County permitting took longer than anticipated. The land has been purchased and all permits have been approved. Project will be completed by June 2007.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
FOOTHILL TRANSIT ZONE	LA9811007	AVL SYSTEM, ARRIVAL SIGNS, FUEL MGMT. SYSTEM (SMART BUS PROJECT)	2005	2008	Project In Construction/Implementation Phase. Project would integrate audio-visual and ADA requirements, interface with the Universal Fare Card, and rider counters. The contract has been signed and the first phases of buses will be online in the next 6-9 months. The project will be completed by end of 2007.
FOOTHILL TRANSIT ZONE	LA9811007	AVL SYSTEM, ARRIVAL SIGNS, FUEL MGMT. SYSTEM (SMART BUS PROJECT)	2005	2008	Project In Construction/Implementation Phase. Project would integrate audio-visual and ADA requirements, interface with the Universal Fare Card, and rider counters. The contract has been signed and the first phases of buses will be online in the next 6-9 months. The project will be completed by end of 2007.
LAC MTA	927333	RIDESHARE ACTIVITIES	2005	2006	Project construction and implementation has commenced.
LAC MTA	LA000274	FROM SEPULVEDA TO MORENO CONSTRUCT DIVIDED PKWY WITH TRANSIT PKWAY IMPROVEMENTS, BIKE LANES & RT. 2/405 INTERCHANGE (94CFP; CAT. 2, 210, 98STIP00027) TEA21-#1531	2005	2007	Project In Construction/Implementation Phase. There were delays in the Design Phase, and, subsequently, there was a change in implementing agency. The project is now being implemented by the City of Los Angeles).
LAC MTA	LA002633	THOMPSON CREEK BICYCLE TRAIL (93/97 CFP; BIKE PROGRAM) CLASS I (2 MILES)	2005	2005	At the June 20, 2005 Pomona City Council, council members decided that La County Department of Public Works should not move forward with the project. Severe community opposition resulted in project being removed and is now in the de-obligation process.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
LAC MTA	LA01B120	EXPANSION OF DIVISION 1 TO ADD ADDITIONAL CAPACITY OF APPROX 67 BUSES AND ADDITIONAL PARKING SPACE OF EMPLOYEES. ACQUISITION OF A VACANT PARCEL SOUTH OF DIV 1	2005	2007	Project In Environmental Documents/Pre-design Phase. The project was substantially expanded to include an additional 100 buses, resulting in a need to also expand the maintenance facilities, as well, which in turn changed the environmental documentation requirements.
LAC MTA	LA0B7023	GET ABOUT FLEET IMPROVE (POMONA VAL TRANS. AUTHORITY)-PURCHASE 18, 21 PASSENGER VEHIC TO INCR CAPACITY OF SUBREG PARATRANSIT SYS	2004	2008	First Vehicle Delivered. This is a multi-agency multi-phase project that initiated in 2004. The first delivery of 3 vehicles was completed in 2005 with additional phases in 2006, 2007 and 2008. Anticipated delivery completion date by July 2008.
LAC MTA	LA0C8109	'COUNTYWIDE TRANSPORTATION SYS. AWARENESS & SATISFACTION. PROJECT WILL USE AND EXPAND UPON IT'S PREDECESSOR'S WORK, THE SERVICE PLANNING MARKET RESEARCH PROGRAM (SPMRP) FOR TRANSIT	2007	2007	Project In Environmental Documents/Pre-design Phase
LAC MTA	LA0C8114	'LA CNTY RIDESHARE SERVICES; PROVIDE COMMUTE INFO, EMPLOYER ASSISTANCE AND INCENTIVE PROGRAMS THROUGH CORE & EMPLOYER RIDESHARE SERVICES & MTA INCENTIVE PROGRAMS. PPNO 9003	2009	2010	Project under construction and implementation.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
LAC MTA	LA0C8315	ELECTRIC BIKE AND SCOOTER DEMONSTRATION PROJECT. PURCHASE OF ELECTRIC BIKES AND SCOOTERS AS A TEST FOR FEASIBILITY AS SUBSTITUTES FOR SHORT COMMUTE TRIPS TO PARK AND RIDE LOTS.	2005	2007	Project is in Contract/Project Award Phase. The reason for delay included changes in the scope to accommodate specific agency requirements regarding the program participants. Anticipated completion date is July 2007.
LAC MTA	LA0C8364	NORTH LA COUNTY NON-ADVERTISING BUS STOP SHELTERS. INSTALLATION OF BUS SHELTERS WITH SEATING AT BUS STOPS WITH GREATEST # OF DAILY BOARDING IN NORTH LOS ANGELES COUNTY. PPNO 3229.	2007	2010	No project Activity. The project was part of the 2001 Call for Projects and was determined not to be elgible for TE funds. The project was deferred until eligible funds could be identified. The project has now been programmed. CMAQ funds have been programmed in 2007 and is expected to be completed in by 2010.
LAC MTA	LA0C8413	METRO RAPID BUS STATIONS-PHASE II: INCLUDES COMMUNICATIONS & EQUIPMENT	2009	2009	Construction Implementation Phase. The Project is part of an multi-phase, multi-year implementation of the Los Angeles County Metro Rapid System. Currently 15 lines have been implemented since 2000 and 28 will be implemented by 2008. Currently in negotiations with City of LA on bus shelter contract. County of LA bus shelter contract has been approved. One new line in San Fernando Valley will be opening this December.
LAC MTA	LA29202U1	SAN FERNANDO VALLEY NORTH/SOUTH BRT EXTENSION PHASE I: METRO RAPID SERVICE ALONG RESEDA BLVD. AND SEPULVEDA BLVD.	2005	2009	Environmental Document/Pre Design Phase. The project lost state TCRP funding due to state deficit. The Major Investment study identified four segments along specific corridors running from the North of the Valley to connect with the Metro Orange Line as a more cost effective Metro Rapid style solution.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
LAC MTA	LA29202U4	SAN FERNANDO VALLEY NORTH/ SOUTH BRT EXTENSION PHASE II: BUS SPEED IMPROVEMENTS ALONG METRO RAPID CORRIDORS AND EXPANSION OF EXISTING PARK & RIDE FACILITY.	2007	2007	The project is in the Environmental Document/Pre Design Phase. The project lost it's state TCRP funding due to state deficit. The Major Investment study identified four segments along specific corridors running from the North of the Valley to connect with the Metro Orange Line as a more cost effective Metro Rapid style solution.
LAC MTA	LA29202U5	SAN FERNANDO VALLEY NORTH/ SOUTH BRT EXTENSION PHASE III: STATION ACCESSIBILITY AND PEDESTRIAN ENHANCEMENTS ON RESEDA BLVD., SEPULVEDA BLVD., AND LANKERSHIM BLVD.	2008	2008	The project is in the Environmental Document/Pre Design Phase. The project lost it's state TCRP funding due to state deficit. The Major Investment study identified four segments along specific corridors running from the North of the Valley to connect with the Metro Orange Line as a more cost effective Metro Rapid style solution.
LAC MTA	LA29202U6	SAN FERNANDO VALLEY NORTH/ SOUTH BRT EXTENSION PHASE IV: COMPLETION OF A NORTHBOUND BUS ONLY LANE ON A PORTION OF SEPULVEDA BLVD. AND OTHER IMPROVEMENTS.	2009	2009	The project is in the Environmental Document/Pre Design Phase. The project lost it's state TCRP funding due to state deficit. The Major Investment study identified four segments along specific corridors running from the North of the Valley to connect with the Metro Orange Line as a more cost effective Metro Rapid style solution.
LAC MTA	LA29202V	EASTSIDE TRANSIT CORRIDOR - UNION STATION TO ATLANTIC VIA 1ST ST. TO LORENA, THEN 3RD ST. VIA 3RD/BEVERLY BLVD. TO ATLANTIC (EASTSIDE LRT PPNO 3358)	2010	2010	Project In Environmental Documents/Pre-design Phase.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
LAC MTA	LA29202W	MID -CITY TRANSIT CORRIDOR: WILSHIRE BLVD. FROM VERMONT TO SANTA MONICA DOWNTOWN- MID-CITY WILSHIRE BRT INCL. DIV. 10 EXPANSION	2010	2012	Project under environmental document review and pre-design phase. The reason for delay is due to the community concerns over parking loss and other environmental concerns. In addition, the TCRP funding component was removed due to the state deficit, which required Metro to re-prioritize the project in phases to be completed in 2012. The first phase including procurement of 60' articulated buses has been delivered.
LAC MTA	LA962214	PACIFIC COAST HIGHWAY TRAFFIC MANAGEMENT SYSTEM FROM MCCLURE TUNNEL TO TRANCAS CANYON RD TRAFFIC MAN. & BUS SPEED IMPROVEMNT(TEA21-#707). LACDPW LEAD AGENCY INSTEAD CALTRANS.	2005	2007	Project under construction and implementation. The reason for the delay was that LA County Public Works took over as lead agency instead of Caltrans. The project has experienced greater than anticipated increases in materials, security and ROW costs, and a lower than expected number of bidders, requiring re-programming the project further out than initially budgeted to accommodate these increases. The project is under construction and will open in 2008.
LAC MTA	LA963542	ACQUISTION REVENUE VEHICLES - 2,513 CLEAN FUEL BUSES: LEASED VEH, FY02 (370) FY03 (30 HC) + FY04 (70 HC) + (200 ARTICS); FY05-FY10 TOTAL OF 1000 BUSES. □	2005	2012	The project is in the Implementation Phase. First vehicle and equipment delivered. This is part of the multi-phased, multi-year implementation of Metro's bus fleet expansion program. This includes an additional procurement of 200 60' articulated buses, which were part of a new design that Metro was the lead agency. The vehicles were required to undergo tests and pass the FTA tests. The first delivery of 40' and 60' buses has been received and the additional vehicles will be delivered in phased in 2007, 2008 and 2009.
LAC MTA	LA974124	SANTA MONICA BOULEVARD TRANSIT PARKWAY TRANSIT PEDESTRIAN AND BIKEWAY IMPROVEMENTS ALONG SANTA MONICA BLVD IN WEST LOS ANGELES, SPANS 2.5	2005	2007	Project In Construction/Implementation PhasE. There were delays in the Design Phase, and, subsequently, a change in implementing agency. The project is now being implemented by the City of Los Angeles.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
LAC MTA	LA974181	LAC+USC MEDICAL CENTER BUS TRANSIT STATION FACILITY WILL HAVE 4 BUS BAYS AND 4 LAYOVER BAYS BUS STOP IMPROVEMENT PRJ	2005	2007	Project In Engineering (PS&E) Phase. The project was delayed due to additional coordination and approvals required by the involved agencies, including LA County hospital and fire departments regarding emergency circulation requirements. The project has now incorporated these requirements. The anticipated completion date is July 2007.
LAC MTA	LA974294	IN LOS ANGELES - DOWNTOWN OVER FREEWAY 101 - PEDESTRIAN BRIDGE ENHANCEMENT	2004	2007	Project is in Construction/Project Implementation phase. Project delay was due to required revisions by City of Los Angeles to the Scope of Work for the project in order to meet the necessary interagency approvals. The project will be completed late 2007.
LAC MTA	LA990305	LIGHT RAIL TRANSIT FLEET- 50 NEW RAIL CAR.PPNO 3225.	2010	2010	Project In Construction/Implementation Phase. The completion date was erroneously reported as 2003 in previous Timely Implementation Reports. First vehicle and equipment delivered. .
LAC MTA	LA990305	ALAMEDA CORRIDOR EAST - NOGALES ST GRADE SEP (T21-491, SGVCG)	2006	2008	Project In Construction/Implementation Phase. (the completion date was erroneously reported as 2003 in previous Timely Implementation Reports).

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
LAC MTA	LA996285	SOUTH BAY BIKE TRAIL RECONSTRCT AT PLAYA DEL REY - DESIGN AND RECONSTRCT SEGMENT OF THE TRAIL AT DOCKWEILER STATE BEACH.	2005	2008	Project under bid/advertise phase. This project has experienced greater than anticipated increases in materials, security and ROW costs, and a lower than expected number of bidders. The project will require additional funding approvals from the agencies involved. The completion date is 2008.
LAC MTA	LA996288	SAN GABRIEL RVR. BIKE TRAIL REHAB PHASE I - FROM WHITTIER NARROWS DAM TO FLORENCE AVE.	2005	2006	Project contract awarded.
LONG BEACH	LA0C8163	BIKEWAY AND PEDESTRIAN IMPROVEMENTS. 1.2 MILE CLASS I BIKE/PED PATH FROM WALNUT AVE TO WILLOW ST AT THE BLUE LINE STATION. (PPNO# 3408)	2005	2006	Project in Environmental Document/Pre-Design Phase (PAED).
LONG BEACH	LA0C8331	LONG BEACH WAYFINDING/TRANSIT CONNECTION PROGRAM-MAJORITY OF SIGNS WILL BE PEDESTRIAN, AND WILL INCLUDE MAPPING THAT DISPLAYS DESTINATIONS AND TRANSIT OPTIONS.	2004	2006	Project under construction and implementation.
LONG BEACH PUBLIC TRANSPORTATI ON CO.	LA0C8383	LONG BEACH TRANSIT: BUS STOP IMPROVEMENT PROJ. ENHANCE 9 OF RAIL STATION FEEDER BUS STOPS TO EASE TRANSFERS, MAKE PUBLIC TRANSIT MORE AESTHETICALLY PLEASING & SAFER, INC RIDERSHIP.	2004	2010	All of the environmental document/pre-design phase is completed. The reason for delay is unanticipated staffing shortages. Construction is funded for 2007 - waiting for construction approval from MTA. There is no real dealy -project is on schedule.
LONG BEACH PUBLIC TRANSPORTATI ON CO.	LA973029	BUS STOP AMENITIES	2004	2006	Project under construction and implementation phase. Left numerous messages with Dave Macauly and Brynn Kernaghan 562-599-8536

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
LONG BEACH PUBLIC TRANSPORTATI ON CO.	LA973029	BUS STOP AMENITIES	2004	2006	Is looking for project info.
LOS ANGELES COUNTY	LA0C8316	TRANSPORTATION INFORMATION PROJECT (TIP) EQUIP COUNTY EMPLOYEES AT 41 SITES THROUGHOUT LA COUNTY WITH THE TOOLS NEEDED TO PROVIDE INDIVIDUALIZED TRANSIT ITINERARIES ETC.	2005	2007	First Vehicle Delivered. The reason for delay included technical and ITS compatibility issues with the existing employee databases and program participants. Anticipated completion date by July 2007
LOS ANGELES REDEVELOPME NT AGENCY	LA0C53	'HOLLYWOOD INTERMODAL TRANSPORTATION AND PUBLIC PARKING CENTER ON HAWTHORNE AVE. BETWEEN HIGHLAND AVENUE AND NORTH ORANGE DRIVE.	2004	2007	Project In Environmental Documents/Pre-design Phase. This is a TCRP Project that was defunded. Currently, land appraisals and budget are being evaluated. Decision to proceed will be confirmed by June 2006.
MONROVIA	LA0C8250	MONROVIA RAILROAD DEPOT MULTI-MODAL TRANSIT CENTER: STABILIZING STRUCTURE AND THEN OVERALL STRUCTURAL ELEMENTS WILL BE REPAIRED FOLLOWED BY RESTORING KEY ARCHITECTURAL . PPNO# 3415	2005	2007	Project In Environmental Documents/Pre-design Phase. Pre-construction Phase will be completed by Fall 2006 with construction to begin immediately.
MONTEBELLO	LA55201	CONTINUING PROJECT - BUS STOP IMPROVEMENTS ,AMENITIES ,SHELTERS ,ETC	2010	2010	Project In Construction/Implementation Phase.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
PASADENA	LA0D47	SR 710 MITIGATION PROJECT-TRAFFIC CONTROL AND MONITORING SYSTEM-INTELLIGENT TRANSPORTATION SYSTEMS (ITS). CONSTRUCT AND INSTALL ITS TECHNOLOGY AND VARIOUS DEGREES OF SMART SIGNALS	2008	2008	Project In Engineering (PS&E) Phase.
PASADENA	LA0D99	PURCHASE 2 EXPANSION LOW-FLOOR, HANDICAPPED ACCESSIBLE, ALTERNATIVE FUEL TRANSIT BUSES.	2004	2006	Project delay due to required revisions and required additional council approval. Project was approved and purchase is now under way.
PASADENA	LA974129	PASADENA GOLD LINE COMMUNITY LINKAGES PEDESTRIAN IMPROVEMENTS TO TWO PLANNED METRO PASADENA GOLD LINE STATIONS WITHIN THE CITY (PPNO# 3422)	2006	2006	Project In Engineering (PS&E) Phase. The project intersects a historic park, and Caltrans had requested significant additional environmental documentation.
SAN GABRIEL VALLEY COG	LA0C56	ACE/GATEWAY CITIES-CONSTRUCT GRADE SEPARATION AT VALLEY VIEW AVENUE IN SANTA FE SPRINGS (PART OF ALAMEDA CORRIDOR EAST PROJECT)	2006	2008	Project In Contract Negotiation Phase. The project is part of the multi-phased, multi-year Alameda Transportation Corridor project from the ports of LA/LB to the San Bernardino County through Los Angeles. Project delay was a result of additional comments from Caltrans requiring the authority to collect additional data and provide un-anticipated analysis. The component of the project is expected to be completed in 2008.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
SAN GABRIEL VALLEY COG	LA0C57	ACE/GATEWAY CITIES-CONSTRUCT GRADE SEPARATION AT PASSONS BLVD IN PICO RIVERA (AND MODIFY PROFILE OF SERAPIS AVENUE)(PART OF ALAMEDA CORRIDOR EAST PROJECT).	2006	2009	Project In Engineering (PS&E) Phase. The project is part of the multi-phased, multi-year Alameda Transportation Corridor project from the ports of LA/LB to the San Bernardino County through Los Angeles. Project has experienced additional comments from Caltrans requiring the authority to collect additional data and provide un-anticipated analysis. The component of the project is expected to be completed in 2008.
SAN GABRIEL VALLEY COG	LA990359	GRADE CROSSINGS/SAFETY IMPRVMT & GRADE SEP. ALONG 35- MILE FREIGHT RAIL CORIDOR THRGH SAN GABRIEL VALLEY - EAST L.A. TO POMONA ALONG UPRR ALHAMBRA &L.A. SUBDIVISIONS - ITS 2318□	2009	2010	Project In Engineering (PS&E) Phase
SANTA CLARITA	LA0B7020	ADDITIONAL (150) PARKING AT NEWHALL METROLINK STATION-CONSTRUCT ADEQUATE PARKING AT NEWHALL METROLINK STATION, INCLDE PARK & RIDE, KISS & RIDE & DISBLED -ACCESS SPACES.PPNO 2901.	2005	2006	Project in Construction/Implementation Phase. There were unanticipated difficulties with tenant relocation and land procurement.
SANTA CLARITA	LA0B7270	ADDITIONAL (150) PARKING AT NEWHALL METROLINK STATION-CONSTRUCT ADEQUATE PARKING AT NEWHALL METROLINK STATION, INCLDE PARK & RIDE, KISS & RIDE & DISBLED -ACCESS SPACES.PPNO 2901	2004	2007	Project In Construction/Implementation Phase.There was unanticipated tenant relocation and land procurement issues. This has resulted in a delay of more than 12 months. The issues have now been resolved and the project is expected to be completed by end of 2007.
SANTA CLARITA	LA0B7335	SANTA CLARA RIVER REGIONAL TRAIL-DESIGNING OF 7 MILES OF CLASS I BIKE/PED PATH ALONG THE NORTH SIDE OF THE RIVER FROM I-5 ON THE WEST TO DISCOVERY PARK ON THE EAST	2005	2006	Project In Environmental Documents/Pre-design Phase. Project is going through the environmental process and has received comments form the involved agencies requiring further data collection and analysis. Project will be completed by December 2007.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
SANTA CLARITA	LA0C8130	INCIDENT MANAGEMENT - TRAVELER INFORMATION SUBSYSTEM; INSTALLATION CONSISTS OF 4 STATIONARY ELECTRONIC CHANGEABLE MESSAGE SIGNS & A HIGHWAY ADVISORY RADIO SYSTEM.	2006	2007	Project In Engineering (PS&E) Phase. Preparing Scope of work and MOU amendment. Project is anticipated to begin in September 2006 and be completed by June 2007.
SANTA CLARITA	LA0C8156	SANTA CLARITA REGNL COMUTR TRAIL - I-5 TO FAIRWAYS DRIVE: CNSTRCTN & SOME ACQUISITION OF 1.0 MILES OF CLASS I BIKE PATH & A BRIDGE RESTORATION ADJACENT TO SANTA CLARA.(PPNO 3127).	2006	2007	Project In Engineering (PS&E) Phase. Project In Environmental Documents/Pre-design Phase. Anticipated completion by end of 2007.
SANTA MONICA	LA030001	CALIFORNIA INCLINE SIDEHILL VIADUCT BR 53C0543 ADD, INCLUDED INSTATE IN STATE HBRR PROGRAM (0.3 MILE, 1-S, 1-N) SIDEWALK/BIKEWAY WIDENING & SEISMIC (53C0543)	2006	2008	Project is in Bid Contract Award Phase. Project delay resulted when the first round of bids were denied due to infeasible cost amounts. Subsequently, the project underwent rebidding, which delayed the Environmental Phase. The bid will be approved this year with expected completion end of 2008
SANTA MONICA	LA57101	BUS FACILITY IMPROVEMENTS	2005	2008	Currently, it is in the Design Phase. This project is part of the Big Blue Bus improvement project, a multi-year, multi-phased project that involves improvements to several different bus facilities components, center facility improvements, and fleet upgrades to the city of Santa Monica. This is an ongoing project.
SCRAA/LACMTA /SANBAG	LA29204	LA-SAN BERNARDINO CR (SF UNION STATION-SAN BERNARDINO) CAPACITY IMPROVEMENTS (3037) (JARC $1982). DEMOT21 = 3037	2006	2007	Project In Engineering (PS&E) Phase. Project was delayed due to administrative changes to implementation design. For the final phase of this project, the MTA will identify the program amount in 2005.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
SIERRA MADRE	LA0C8372	EXPANSION OF SIERRA MADRE BUS ROUTE. PURCHASE OF 3 CNG VANS TO EXPAND SIERRA MADRE ROUNDABOUT SYSTEM.	2007	2007	First Vehicle Delivered
SOUTHERN CALIFORNIA REGIONAL RAIL AUTHORITY	LA963758	METROLINK ROLLING STOCK-PHASE II (SCRRA). PURCHASE ADD'L METROLINK ROLLING STOCK TO ALLOW SYST EXPANSION(4 LOCOMOTIVES AND UPTO 31 CARS (JOINTLY FUNDED LA, ORA,RIV,SBD) LA0C8231	2008	2009	Project In Bid/Advertise Phase. The project was delayed due to FTA request for a change in procurement procedures (this project has been merged with LA0C8231, to consolidate all Metrolink rolling stock purchases, and will not be listed under this ID #).
WEST LAKE VILLAGE	LA960142	LINDERO CANYON ROAD FROM AGOURA RD TO JANLOR DR CONSTRUCT BIKE PATH, RESTRIPE STREET, INTERSECTION WIDENING, SIGNAL COORDINATION, RAMP WIDENING (TEA21-#65)	2005	2008	Project In Engineering (PS&E) Phase. The project was delayed due to unexpected difficulties in permitting and certification with Caltrans and the LA County Flood Control District. These issues have since been resolved, and the project is now being implemented.
WHITTIER	LA0B7322	'WHITTIER GREENWAY TRAIL-ACQUISITION, DESIGN, AND CONSTRUCT OF 2 MILES CLASS I BIKE/PED PATH ON AN ABANDONED RAIL ROW FROM NORWALK TO FIVE POINTS.PPNO 2872	2004	2008	This is the first segment in a two-phased project. The reason for the delay included specific siting and ROW issues with CALTRANS delaying the start of the project. The specific requirements have been satisfied and the project is expected to be completed by mid 2008.
WHITTIER	LA0C8161	WHITTIER GREENWAY TRAIL: SEGMENT 1 DEVT& SEGMENT 3 P/E AND DEVT. DESIGN, CONSTRUCT & SOME ACQUISITION OF 2.86 MILES CLASS I BIKE/PED FACILITIES ON ABANDONED ROW IN WHITTIER (3440)	2008	2008	This is the second segment in a two-phased project. The reason for the delay included specific siting and ROW issues with CALTRANS delaying the start of the project. The specific requirements have been satisfied and the project is expected to be completed by mid 2008.

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status As of May 15, 2006
SANTA CLARITA	LA0C8371	SANTA CLARITA TRANSIT EXPANSION BUSES; WILL ALLOW PHASE 1 OF 5 YEAR MASTER PLAN TO BE IMPLEMENTED WITH SEVEN LOCAL BUSES AND FOUR COMMUTER BUSES.	2008	N/A	First Vehicle Delivered

TCMs Implemented Since the 2004 RTIP

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status/Funding
CITY OF LOS ANGELES	LA002738	BIKEWAY/PEDESTRIAN BRIDGE OVER LA R RIVER AT TAYLOR YARD CLASS I (CFP 738, 2077)	N/A	2009	Project In Environmental Documents/Pre-design Phase. There were significant delays in the ROW Acquisition Phase.
NORWALK	LA0B0841	PURCHASE TWO (2) 40-FT GILLIG + SHORTFALL	N/A	2005	
CLAREMONT	LA0D103	THE CITY AND THE REDEVELOPMENT AGENCY WILL EXPAND ON AN EXISTING PARKING FACILITY (500 PARKING SPACE) FOR ADDITIONAL USE BY TRANSIT PATRONS.	N/A	2006	
COVINA	LA0D206	METROLINK PEDESTRIAN BRIDGE PROJECT. THIS FACILITY WILL BE CONSTRUCTED ON THE WEST SIDE OF CITRUS AVE. THE METROLINK STATION IS ON THE EAST SIDE OF CITRUS AVE.	N/A	2006	
BURBANK	LA0D25	PROCUREMENT OF (3) ALTERNATIVE FUEL TRANSIT VEHICLES	N/A	2005	
BALDWIN PARK	LA0D281	DESIGN AND CONSTRUCT PARKING IMPROVEMENTS AT AND ADJACENT TO THE CITY'S EXISTING METROLINK STATION	N/A	2006	
SAN FERNANDO	LA0D284	PROCUREMENT OF TWO EXPANSION CNG TRANSIT VEHICLES AND RELATED INFRASTRUCTURE EQUIPMENT FOR FIXED ROUTE PUBLIC TRANSPORTATION WITHIN THE CITY OF SAN FERNANDO.	N/A	2005	

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status/Funding
SAN FERNANDO	LA0D314	PROCURE 2 CNG EXPANSION TRANSIT VEHICLES WHICH WILL PROVIDE FIXED ROUTE PUBLIC TRANSPORTATION IN SAN FERNANDO.	N/A	2005	
LA GARDENA	LA0D340	PURCHASE FIVE (5) 40 FT. ALTERNATIVE FUEL BUSES FOR SERVICE EXPANSION	N/A	2010	
LA MIRADA	LA0D349	PURCHASE EXPANSION BUSES WITH ALTERNATE FUEL (HYBRID/ELECTRIC): FY 06=2	N/A	2008	
TORRANCE	LA0D379	AUTOMATIC VEHICLE LOCATOR (AVL) PROJECT-PHASE 2	N/A	2007	
LAC MTA	LA29202X	METRO RED LINE MOS-3: N. HOLLYWOOD 5.9-MILE W/ 3 STATIONS, HIGHLAND TO N.HOLLYWOOD STA. 15,370+ 746= 16,117 118,630+5,754=124,384	N/A	2005	
PASADENA	LA0C8155	'8 SEGMENTS OF PASADENA BIKEWAY; INCLUDES IMPROVEMENTS TO SIGNALIZED INTERSECTIONS FOR BICYCLE DETECTION, SIGNAGE, RESTRIPING OF TRAFFIC LANES & STRIPING OF BIKE LANES.	NA	2005	
LA CANADA-FLINTRIDGE	LA0C8159	LA CANADA FLINTRIDGE EAST/WEST BIKEWAY CORRIDOR. DESIGN AND CONSTRUCTION OF 3.42 MILES OF EAST/WEST DIRECTIONAL CLASS II BIKE LANES IN THE CITY OF LA CANADA FLINTRIDGE.	NA	2007	

098

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status/Funding
CITY OF LOS ANGELES	LA0C8164	EXPOSITION BLVD RIGHT-OF-WAY BIKE PATH-WESTSIDE EXTENSION. DESIGN AND CONSTRUCTION OF 2.5 MILES OF CLASS 1 BIKEWAY, LIGHTING, LANDSCAPING & INTERSECTION IMPROVEMENTS. (PPNO# 3184)	N/A	2009	Project In Construction/Implementation Phase.
CITY OF LOS ANGELES	LA0C8171	GAYLEY AVE BIKE LANES & STREET WIDENING. DESIGN AND CONSTRUCTION OF .25 MILES OF CLASS II BIKE LANES ON GAYLEY AVE FROM EXISTING BIKE LANES AT LEVERING AVENUE TO THE UCLA CAMPUS	N/A	2010	Project under environmental document review and pre-design phase.

Projects Listed as Completed in the 2004 RTIP

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
COMMERCE	LA0C37	BUS STOP IMPROVEMENTS CONSTRUCTION OF PASSENGER SHELTERS AND INFORMATION KIOSKS	2002	N/A	Project Complete (per 2004 RTIP list).
COVINA	LA9811080	EASTLAND SATELLITE PARK n RIDE LOT (REPLACEMENT PARKING FOR EASTLAND SHOPPING CENTER -- 429 SPACES) (CROSS STREETS ARE BARRANCA/WORKMAN)	2002	N/A	Project Complete (per 2004 RTIP list).
LAC MTA	LA01B101	COOPERATIVE PURCHASE OF HYBRID ELECTRIC COACHES BY MTA AND INTERESTED MUNICIPAL OPERATORS AS A TEST PROGRAM (2001 CFP 8116)	2006	N/A	Project Complete (per 2004 RTIP list).
LAC MTA	LA0B7023	GET ABOUT FLEET IMPROVE (POMONA VAL TRANS. AUTHORITY)-PURCHASE 18, 21 PASSENGER VEHIC TO INCR CAPACITY OF SUBREG PARATRANSIT SYS	2004	N/A	Project Complete (per 2004 RTIP list).
BURBANK	LA8STIP13	BURBANK LOCAL TRANSIT PURCHASE OF THREE ALT. FUEL BUSES FOR ONGOING TDM PROGRAM	2004	N/A	Project Complete (per 2004 RTIP list).
CITIES AND COUNTIES	LA0C33	WHITE MEMORIAL MEDICAL CENTER - EXPANSION VEHICLES - (5) 10-PASSENGER SMALL BUSES.	2004	N/A	Project Complete (per 2004 RTIP list).
CITIES AND COUNTIES	LA0C34	WHITE MEMORIAL MEDICAL CENTER - EXPANSION VEHICLE - (1) 5-PASSENGER MINIVAN.	2004	N/A	Project Complete (per 2004 RTIP list).
CITIES AND COUNTIES	LA0C35	'WHITE MEMORIAL MEDICAL CENTER - EXPANSION VEHICLE - (1) 17-PASSENGER MEDIUM BUS	2004	N/A	Project Complete (per 2004 RTIP list).

CITIES AND COUNTIES	LA973039	ACESS SERVICES INC. FLEET EXPANSION VEHICLES	2002	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA0B7002	ATHENS/LENNOX/WILLOWBROOK/FLORENCE ET AL BUS SHELTER INSTALLATION-ENHANCE PASSENGER FACILITIES AT BUS STOPS, IMPROVE PASSENGER COVENIENCE	2002	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA0B7274	CITYWIDE ST PEDESTRIAN IMPROVEMENT-CONSISTS OF A SERIES OF STREETSCAPE ENHANCEMENTS WITHIN DOWNTOWN LA DESIGNED TO STRENGTHEN THE PEDESTRIAN LINKAGE BETWEEN DOWNTOWN DESTINATIONS.	2004	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA0B7285	ALISO VILLAGE PEDESTRIAN LINKAGE PROJECT-LINK THE NEW RECONSTRUCTED ALISO VILLAGE PUBLIC HOUSING DEVELOPMENT TO THE EASTSIDE RAIL LINE AT FIRST ST. BETWEEN ANDERSON & UTAH ST.	2004	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA0B7293	SAN PEDRO PEDESTRIAN WAY-PROVIDE PEDESTRIAN ACCESS WAYS LINKING EXISTING TRANSIT FACILITIES AND PROPOSED PARKING STRUCTURE TO SURROUNDING & OTHER DESTINATIONS IN DOWNTOWN SAN PEDRO	2004	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA996106	DOWNTOWN PRKING MGMT ORDINANCE PRKNG ORD. TO MANAGE PRKNG SUPPLY	2004	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA996439	BICYCLE RACK AND PARKING PHASE II INSTALL ESTIMATED 833 INVERTED BIKE RACKS,	2004	N/A	Project Complete (per 2004 RTIP list).

SOUTHE PASADENA	LA0B7271	BLUE LINE PEDESTRIAN LINKAGE AND SAFETY IMPROVEMENTS-INCLUDE SIGNAGE, UPGRADES CROSSWALKS, PEDESTRIAN LIGHTING, ENHANCED SIDEWALK AROUND THE STATION IN THE AREA MISSION ST STATION	2003	N/A	Project Complete (per 2004 RTIP list).

Projects Listed as Completed in the 2004 RTIP

Lead Agency	Project ID	Description	2004 RTIP Completion Date	2006 RTIP Completion Date	Project Status
COMMERCE	LA0C37	BUS STOP IMPROVEMENTS CONSTRUCTION OF PASSENGER SHELTERS AND INFORMATION KIOSKS	2002	N/A	Project Complete (per 2004 RTIP list).
COVINA	LA9811080	EASTLAND SATELLITE PARK n RIDE LOT (REPLACEMENT PARKING FOR EASTLAND SHOPPING CENTER -- 429 SPACES) (CROSS STREETS ARE BARRANCA/WORKMAN)	2002	N/A	Project Complete (per 2004 RTIP list).
LAC MTA	LA01B101	COOPERATIVE PURCHASE OF HYBRID ELECTRIC COACHES BY MTA AND INTERESTED MUNICIPAL OPERATORS AS A TEST PROGRAM (2001 CFP 8116)	2006	N/A	Project Complete (per 2004 RTIP list).
LAC MTA	LA0B7023	GET ABOUT FLEET IMPROVE (POMONA VAL TRANS. AUTHORITY)-PURCHASE 18, 21 PASSENGER VEHIC TO INCR CAPACITY OF SUBREG PARATRANSIT SYS	2004	N/A	Project Complete (per 2004 RTIP list).
BURBANK	LA8STIP13	BURBANK LOCAL TRANSIT PURCHASE OF THREE ALT. FUEL BUSES FOR ONGOING TDM PROGRAM	2004	N/A	Project Complete (per 2004 RTIP list).
CITIES AND COUNTIES	LA0C33	WHITE MEMORIAL MEDICAL CENTER - EXPANSION VEHICLES - (5) 10-PASSENGER SMALL BUSES.	2004	N/A	Project Complete (per 2004 RTIP list).
CITIES AND COUNTIES	LA0C34	WHITE MEMORIAL MEDICAL CENTER - EXPANSION VEHICLE - (1) 5-PASSENGER MINIVAN.	2004	N/A	Project Complete (per 2004 RTIP list).
CITIES AND COUNTIES	LA0C35	'WHITE MEMORIAL MEDICAL CENTER - EXPANSION VEHICLE - (1) 17-PASSENGER MEDIUM BUS	2004	N/A	Project Complete (per 2004 RTIP list).

CITIES AND COUNTIES	LA973039	ACESS SERVICES INC. FLEET EXPANSION VEHICLES	2002	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA0B7002	ATHENS/LENNOX/WILLOWBROOK/FLORENCE ET AL BUS SHELTER INSTALLATION-ENHANCE PASSENGER FACILITIES AT BUS STOPS, IMPROVE PASSENGER COVENIENCE	2002	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA0B7274	CITYWIDE ST PEDESTRIAN IMPROVEMENT-CONSISTS OF A SERIES OF STREETSCAPE ENHANCEMENTS WITHIN DOWNTOWN LA DESIGNED TO STRENGTHEN THE PEDESTRIAN LINKAGE BETWEEN DOWNTOWN DESTINATIONS.	2004	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA0B7285	ALISO VILLAGE PEDESTRIAN LINKAGE PROJECT-LINK THE NEW RECONSTRUCTED ALISO VILLAGE PUBLIC HOUSING DEVELOPMENT TO THE EASTSIDE RAIL LINE AT FIRST ST. BETWEEN ANDERSON & UTAH ST.	2004	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA0B7293	SAN PEDRO PEDESTRIAN WAY-PROVIDE PEDESTRIAN ACCESS WAYS LINKING EXISTING TRANSIT FACILITIES AND PROPOSED PARKING STRUCTURE TO SURROUNDING & OTHER DESTINATIONS IN DOWNTOWN SAN PEDRO	2004	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA996106	DOWNTOWN PRKING MGMT ORDINANCE PRKNG ORD. TO MANAGE PRKNG SUPPLY	2004	N/A	Project Complete (per 2004 RTIP list).
CITY OF LOS ANGELES	LA996439	BICYCLE RACK AND PARKING PHASE II INSTALL ESTIMATED 833 INVERTED BIKE RACKS,	2004	N/A	Project Complete (per 2004 RTIP list).

SOUTHE PASADENA	LA0B7271	BLUE LINE PEDESTRIAN LINKAGE AND SAFETY IMPROVEMENTS-INCLUDE SIGNAGE, UPGRADES CROSSWALKS, PEDESTRIAN LIGHTING, ENHANCED SIDEWALK AROUND THE STATION IN THE AREA MISSION ST STATION	2003	N/A	Project Complete (per 2004 RTIP list).